# **OC Streetcar Cost and Schedule Update**



#### Status

Project progress is 62.7 percent complete. Planned OC Streetcar (Project) progress is 99.4 percent complete. (October 2021)	Utility relocation <ul> <li>Planned utility relocation is complete</li> </ul>		
\$245.32 million of \$423.44 million current forecast expended (October 2021)	Thanned dunty relocation is complete		
<ul> <li>\$51.11 million of \$53.60 million in contingency expended</li> </ul>			
Construction is 58.6 percent complete. Planned percent complete is 99.7 percent. (October 2021)	Vehicles are 52.4 percent complete. Planned percent complete is 99.1 percent. (October 2021)		
	Cars 1 to 7 are in final stages of equipping with		
<ul> <li>Westminster Avenue and Santa Ana River bridges substantially complete</li> </ul>	<ul><li>installation of the last remaining vehicle components</li><li>Car 8 is in final assembly in preparation for static and</li></ul>		
<ul> <li>Track installation ongoing</li> </ul>	dynamic testing		
<ul> <li>Installation of maintenance and storage facility (MSF) building floor slabs, perimeter block wall, streetcar vehicle wash</li> </ul>			
Fairview and Raitt station platforms ongoing	2		

# Background of Project Challenges

- Unknown utility conflicts and unsuitable subgrade conditions within city streets
- Extensive amount of contaminated and hazardous soil in the Pacific Electric Right-of-Way, city streets, and at the MSF\* site
- Unforeseen conditions at the MSF
- Unanticipated design revisions
- Contractor non-compliance with construction quality requirements and quality control plans
- Extensive number of change requests and requests for information and submittals


# Impacts of Challenges to Cost and Schedule

- Schedule Impacts
  - Extended construction duration
- Costs of Schedule Delay
  - Storage costs for vehicles and equipment
  - Extended performance period for professional services
  - Increased costs to update equipment technology
- Additional Cost Impacts
  - Increased change orders
  - Increased level of oversight for technical and contractual reviews

## Proposed Project Budget and Schedule

Based on challenges, contractor progress, and current risks assessed in coordination with the Federal Transit Administration (FTA):

- Anticipated revenue service date is March 2024
- Estimated cost to complete is \$509.54 million
  - Includes \$30.91 million in contingency. This estimate is consistent with FTA's standard percent contingency at current stage of construction.



# Project Budget Comparison

Cost Categories	Current Budget March 2021	Proposed Budget December 2021	Change Between Proposed and Current Budget	% Change	Key Changes
Construction	\$234.28	\$273.80	\$39.52		<ul> <li>Pending/executed contract change orders through October 2021</li> <li>Added/increased costs for MSF/operational equipment, ticket vending machines, spare parts</li> </ul>
Right-of-Way	\$8.22	\$7.17	(\$1.05)	-12.8%	<ul> <li>Cost savings from SA Recycling Acquisition</li> </ul>
Professional services	\$74.94	\$140.63	\$65.69		<ul> <li>Increased costs for professional services including the extended performance period required with the extended revenue service date of March 2024 plus project close-out (professional services, OCTA staff)</li> </ul>
Vehicles	\$52.35	\$57.03	\$4.68		<ul> <li>Vehicle and spare parts/special tools storage. Addition of computer-aided dispatch/automatic vehicle locator technology</li> </ul>
Contingency	\$53.64	\$30.91	(\$22.73)		<ul> <li>Current budget contingency has been distributed between all cost categories in cost to complete amount</li> <li>OCTA estimate is 6.5% of base cost</li> </ul>
Total	\$423.43	\$509.54	\$86.11	20.3%	

\* All costs in millions

\*\*Numbers may be slightly off due to rounding

#### **Proposed Funding Sources**

Funding Programs (in 1,000's)	Funding Approved March 2021	Funding Need	Recommended Funding
FTA New Starts	\$148,955		\$148,955
FTA Section 5307	\$13,599		\$13,599
Federal Congestion Mitigation and Air Quality Improvement Program (CMAQ)	\$62,412	\$45,720	\$108,132
Federal American Rescue Plan Act (ARP)*		\$9,407	\$9,407
State Transit and Intercity Rail Capital Program	\$25,586		\$25,586
Subtotal State and Federal	\$250,552	\$55,127	\$305,679
Measure M2 (M2) Project S	\$172,886	\$30,975	\$203,861
Total Funding	\$423,438	\$86,102	\$509,540

\*Federal ARP funding is an offset to the M2 amount requested

# Next Steps

- Work with Southern California Association of Governments to amend the Federal Transportation Improvement Program
- Work with the FTA to update and/or amend the Full Funding Grant Agreement and execute grants for CMAQ and ARP CIG funds
- Continue to track Project cost and schedule adherence and continue to report to the Board of Directors quarterly