

Comprehensive Transportation Funding Programs

City of La Habra
Intersection Capacity Enhancements Program
Whittier Boulevard and Beach Boulevard
Intersection Improvements
Project No. 14-LHAB-ICE-3717

October 8, 2018



Performed by: Gabriel Tang, CPA, Principal Internal Auditor

Janet Sutter, CIA, Executive Director

Distributed to: Adriann Cardoso, Department Manager, Planning

Joseph Alcock, Christina Moore

Comprehensive Transportation Funding Programs City of La Habra October 8, 2018

Table of Contents

Conclusion	1
Background	
Objectives, Scope, and Methodology	
Detailed Results	4

Comprehensive Transportation Funding Programs
City of La Habra
October 8, 2018

Conclusion

The Internal Audit Department (Internal Audit) has completed an audit of the Whittier Boulevard and Beach Boulevard Intersection Improvements Project (Project) of the City of La Habra (City), Project Number 14-LHAB-ICE-3717, awarded by the Orange County Local Transportation Authority (OCLTA) under the Comprehensive Transportation Funding Programs (CTFP).

Based on the audit:

- Costs charged to the Project were reasonable, allocable, eligible, and adequately supported, and the City met the required Project match.
- The City adhered to competitive bidding requirements for the selection of contractors under the Project.
- The City's accounting and cash management procedures were adequate to ensure that Project funds were used only for costs chargeable to the Project.
- The Project was completed within the timeframe dictated by CTFP guidelines.
- The City established and maintained a separate cost center for the Project.
- The City submitted the final report to OCLTA within 180 days of the Project completion date as required by CTFP guidelines.

Background

Intersection Capacity Enhancements Program

OCLTA provided funding for construction under the Intersection Capacity Enhancements Program (Program), Project No. 14-LHAB-ICE-3717. The Project was to provide additional traffic lanes and to upgrade the traffic signal at the intersection of Whittier Boulevard and Beach Boulevard. Costs incurred for the Project totaled \$1,479,508, of which \$1,106,563 was funded by the CTFP and \$372,945 was funded by the City. The Project began on November 17, 2014, and was completed on June 21, 2016.

Comprehensive Transportation Funding Programs
City of La Habra
October 8, 2018

Objectives, Scope, and Methodology

The objectives were to determine whether:

- 1. Costs charged to the Project were reasonable, allocable, eligible, and adequately supported, and the City met the required Project match, as applicable.
- 2. The City complied with competitive contracting requirements.
- The City's accounting and cash management procedures were adequate to ensure that Project funds were used only for costs chargeable to the Project and were tracked separately within the accounting system.
- 4. The Project was completed, and the final report submitted, within the timeframe dictated by CTFP guidelines.
- 5. Records and documentation related to the Project were adequately maintained.

The <u>scope</u> is limited to the Project. The <u>methodology</u> included the following procedures:

- 1. We reviewed the Project agreement to obtain an understanding of the Project and CTFP requirements.
- 2. We obtained and reviewed Project contract files to verify evidence of competitive bid procedures.
- 3. We identified fund accounting procedures used by the City to account for Project revenues and expenditures.
- 4. We reviewed Project financial records for all payments from the Orange County Transportation Authority to determine that proper accounting and cash management procedures were followed.
- 5. We obtained a detailed listing of Project expenditures from the general ledger and determined whether the City met the required Project match, as applicable. We tested a haphazard sample of eight expenditures, representing 71 percent of all Project costs. For the expenditures tested, we determined whether the expenditures were properly supported, approved, recorded, and in compliance with the contract and CTFP guidelines. Since the sample was non-statistical, conclusions are limited to the sample items tested.

Comprehensive Transportation Funding Programs City of La Habra October 8, 2018

- 6. For construction phase work performed by local agency forces, we determined if the decision that local agency forces could perform the work more cost effectively or timely than a contractor was documented in accordance with CTFP guidelines.
- 7. For right-of-way acquisition costs, we reviewed supporting documentation for compliance with CTFP guidelines, and we reviewed to ensure that excess parcels acquired with Program funds were properly accounted for and any net proceeds from disposal of these parcels were returned in proportion to the amount of Measure M2 funds used in the purchase.
- 8. We reviewed documentation of the Project start date and completion date to determine whether the Project was completed within the three-year timeframe required by CTFP guidelines, or whether there was evidence of approval for an extension to the timeframe. We also reviewed the final report date to determine that the City submitted the final report to OCLTA within 180 days of Project completion, as required by CTFP guidelines.

We conducted this performance audit in accordance with generally accepted government auditing standards. Those standards require that we plan and perform the audit to obtain sufficient, appropriate evidence to provide a reasonable basis for our findings and conclusions based on our audit objectives. We believe that the evidence obtained provides a reasonable basis for our findings and conclusions based on our audit objectives.

Comprehensive Transportation Funding Programs
City of La Habra
October 8, 2018

Detailed Results

Our audit disclosed the following:

Compliance with Competitive Contracting Requirements

We reviewed documentation provided by the City evidencing that competitive contracting requirements were complied with.

Separate Project Fund

The City recorded costs of the Project in the Measure M2 Grants Fund (Fund 139).

Accounting and Cash Management Procedures

The City established adequate controls to ensure that Project funds were used only for approved Project costs and were tracked separately within the accounting system.

Project Costs

The City incurred costs totaling \$1,479,508 for the Project. The Project funding consisted of CTFP funds of \$1,106,563, and \$372,945 from the City. We found that haphazardly sampled costs charged to the Project were reasonable, allocable, eligible, and adequately supported, and the required 25 percent Project match was met.

Use of Local Agency Forces

No construction phase work was performed by local agency personnel.

Right-of-Way Acquisition

No right-of-way was acquired for the Project.

Project Completion

The Project began on November 17, 2014, and was completed on June 21, 2016, which is within the three-year timeframe dictated by CTFP guidelines. The final report was submitted to OCLTA on September 26, 2016, which is within 180 days after Project completion.