

OC Streetcar Project Quarterly Update

Project Location and Key Features



LEGEND

Streetcar Route

Operations and Maintenance Facility


LOSSAN Rail Corridor

Santa Ana Regional Transportation Center

Proposed Stop

1 Santa Ana Regional Transportation Center	4 Sycamore Street	7 Bristol Street	10 Harbor Boulevard
2 Lacy Street	5 Ross Street	8 Ralitt Street	
3 French Street	6 Flower Street	9 Fairview Street	

NORTH



Construction Progress in Pacific Electric Right-of-Way



Fairview Street crossing signal and train control installation



Overhead contact system work at Westminster Avenue bridge

Construction Progress at Maintenance and Storage Facility (MSF)




Exterior building signage



Wheel truing machine

Construction Progress at MSF (cont.)



Entrance leading to Bay 1



Interior Bay 1

Construction Progress in City Streets



Paving at Fourth Street and Mortimer Street



Santa Ana Regional Transportation Center platform

Vehicle

- All eight vehicles complete and undergoing testing and pre-delivery preparations
- Siemens commissioning team deployed at MSF in April 2025
- Special tools and test equipment delivered in April 2025
- First streetcar vehicle delivered in late April 2025 and subsequent vehicles to be shipped in two-week increments



Vehicle Delivery




Vehicle on transport truck



Vehicle being unloaded from truck to rail

Vehicle Delivery (cont.)



Vehicle being moved from Raitt Street to MSF

Testing and Pre-Revenue Operations

- Testing initiated and efforts were completed on switch maintenance, transfer switches, emergency generators, and lighting control systems
- In April 2025, staff joined the California Public Utilities Commission for a site inspection of the OC Streetcar alignment to assess progress, identify safety concerns, and ensure compliance



Public Outreach

- Provide bilingual notifications for targeted construction activities
- Ongoing safety education and public awareness campaign underway at schools, community and civic organizations and other stakeholders
- Recent events:
 - Carver Elementary Literacy Event
 - Santa Ana Collaborative Meeting
 - Artesia Pilar Neighborhood Association
 - Romero/Cruz Back-to-School
 - Garfield Elementary Back-to-School
 - Magnolia Science Academy Health Fair
- Upcoming events:
 - OCTA Community Meetings
 - Tustin-Santa Ana Rotary Club



Next Steps

Milestone Description	Schedule
Vehicle delivery and assembly begins and testing is initiated in the Pacific Electric Right-of-Way	Spring 2025
Initiation of testing in city streets	Late Summer 2025
Contractor completes all work	Late 2025/Early 2026
Revenue service date (streetcars operational)	Spring 2026