

**Walsh Construction Company II, LLC
 Agreement No. C-7-1904
 Contract Change Order (CCO) Log**

CCO No.	Title	Status	Date Executed	Cost	Remarks
1	Demolition, Removals, and Disposal at the Maintenance and Storage Facility (MSF) Property	Approved	6-20-19	\$199,749	
1.1	Demolition, Removals, and Disposal at the MSF Property Additional Funding	Approved	6-25-19	\$113,884	
2	Removal and Disposal of Contaminated Materials at the MSF Property	Approved	6-25-19	\$200,000	
2.1	Removal and Disposal of Contaminated Materials at the MSF Property Additional Funding	Approved	Pending	\$160,000	
3	Removal and Disposal of Contaminated Materials within the Orange County Transit District Owned Pacific Electric Right-of-Way	Pending		\$1,600,000	

Subtotal Executed CCOs	\$513,633
Subtotal Pending CCOs	<u>\$1,760,000</u>
TOTAL CCOs	\$2,273,633
ORIGINAL VALUE	\$220,538,649
PROPOSED REVISED VALUE	\$222,812,282