

Capital Programs Division Fiscal Year 2020-21 Performance Metrics Through March 2021

Begin Environmental

Project Description	FY 21 Qtr 1		FY 21 Qtr 2		FY 21 Qtr 3		FY 21 Qtr 4		FY 21 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, Avenida Pico to San Diego County Line						✓	X		
Total Forecast/Actual	0	0	0	0	0	1	1	0	1

Complete Environmental

Project Description	FY 21 Qtr 1		FY 21 Qtr 2		FY 21 Qtr 3		FY 21 Qtr 4		FY 21 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
No "Complete Environmental" milestones scheduled for FY 2020-21									
Total Forecast/Actual	0	0	0	0	0	0	0	0	0

Begin Design

Project Description	FY 21 Qtr 1		FY 21 Qtr 2		FY 21 Qtr 3		FY 21 Qtr 4		FY 21 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-91, Acacia Street to La Palma Avenue			X	✓					
I-605/Katella Avenue Interchange			X	✓					
I-5, Yale Avenue to SR-55							X		
Total Forecast/Actual	0	0	2	2	0	0	1	0	3

Complete Design

Project Description	FY 21 Qtr 1		FY 21 Qtr 2		FY 21 Qtr 3		FY 21 Qtr 4		FY 21 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
Anaheim Canyon Metrolink Station	X			✓					
Total Forecast/Actual	1	0	0	1	0	0	0	0	1

Construction Ready

Project Description	FY 21 Qtr 1		FY 21 Qtr 2		FY 21 Qtr 3		FY 21 Qtr 4		FY 21 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
Anaheim Canyon Metrolink Station	X			✓					
Placentia Metrolink Station and Parking Structure					X				
SR-55, I-405 to I-5							X		
Total Forecast/Actual	1	0	0	1	1	0	1	0	3

Advertise Construction

Project Description	FY 21 Qtr 1		FY 21 Qtr 2		FY 21 Qtr 3		FY 21 Qtr 4		FY 21 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
Anaheim Canyon Metrolink Station	X			✓					
Placentia Metrolink Station and Parking Structure					X				
Total Forecast/Actual	1	0	0	1	1	0	0	0	2

Award Contract

Project Description	FY 21 Qtr 1		FY 21 Qtr 2		FY 21 Qtr 3		FY 21 Qtr 4		FY 21 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, Alicia Parkway to El Toro Road	X	✓							
Anaheim Canyon Metrolink Station			X			✓			
Placentia Metrolink Station and Parking Structure							X		
Total Forecast/Actual	1	1	1	0	0	1	1	0	3

Capital Programs Division

Fiscal Year 2020-21 Performance Metrics Through March 2021

Complete Construction

Project Description	FY 21 Qtr 1		FY 21 Qtr 2		FY 21 Qtr 3		FY 21 Qtr 4		FY 21
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst
San Juan Capistrano Passing Siding				✓	X				
I-5, SR-55 to SR-57						✓	X		
Total Forecast/Actual	0	0	0	1	1	1	1	0	2

Totals	4	1	3	6	3	3	5	0	15
--------	---	---	---	---	---	---	---	---	----

Begin Environmental: The date work on the environmental clearance, project report, or preliminary engineering phase begins.

Complete Environmental: The date environmental clearance and project approval is achieved.

Begin Design: The date final design work begins or the date when a design-build contract begins.

Complete Design: The date final design work is 100 percent complete and approved.

Construction Ready: The date contract bid documents are ready for advertisement, right-of-way certified, all agreements executed, and contract constraints are cleared.

Advertise for Construction: The date a construction contract is both funded and advertised for bids.

Award Contract: The date the construction contract is awarded.

Construction Complete: The date all construction work is completed and the project is open to public use.

Acronyms

I-5 - Santa Ana Freeway (Interstate 5)

SR-55 - Costa Mesa Freeway (State Route 55)

SR-57 - Orange Freeway (State Route 57)

SR-91 - Riverside Freeway (State Route 91)

I-605 - San Gabriel River Freeway (Interstate 605)

I-405 - San Diego Freeway (Interstate 405)

FY - Fiscal Year

X = milestone forecast in quarter

