

**Capital Programs Division  
Fiscal Year 2024-25 Performance Metrics Through December 2024**

**Begin Environmental**

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst
No "Begin Environmental" milestones scheduled for FY 2024-25									
<b>Total Forecast/Actual</b>	0	0	0	0	0	0	0	0	0

**Complete Environmental**

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst
SR-91 Eastbound Corridor Operations Project (SR-241 to SR-71)							X		
<b>Total Forecast/Actual</b>	0	0	0	0	0	0	1	0	1

**Begin Design**

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst
No "Begin Design" milestones scheduled for FY 2024-25									
<b>Total Forecast/Actual</b>	0	0	0	0	0	0	0	0	0

**Complete Design**

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst
SR-57 NB, Orangewood Avenue to Katella Avenue	X	✔							
I-5, Yale Avenue to SR-55	X	✔							
SR-91, Acacia Street to La Palma Avenue (Segment 3)			X	✔					
I-5, I-405 to Yale Avenue			X	✔					
I-5, SR-73 to El Toro Road (Landscape)				✔	X				
SR-91, La Palma Avenue to SR-55 (Segment 2)					X				
91 Express Lanes to SR-241 Toll Connector					X				
<b>Total Forecast/Actual</b>	2	2	2	3	3	0	0	0	7

**Construction Ready**

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst
I-605, I-605/Katella Avenue Interchange	X			✔					
SR-57 NB, Orangewood Avenue to Katella Avenue					X				
I-5, Yale Avenue to SR-55					X				
I-5, I-405 to Yale Avenue							X		
SR-91, Acacia Street to La Palma Avenue (Segment 3)							X		
91 Express Lanes to SR-241 Toll Connector							X		
I-5, SR-73 to El Toro Road (Landscape)							X		
<b>Total Forecast/Actual</b>	1	0	0	1	2	0	4	0	7

## Capital Programs Division

### Fiscal Year 2024-25 Performance Metrics Through December 2024

#### Advertise Construction

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst
I-605, I-605/Katella Avenue Interchange			X	✔					
Total Forecast/Actual	0	0	1	1	0	0	0	0	1

#### Award Contract

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst
Transit Security and Operations Center	X	✔							
SR-91, SR-55 to Lakeview Avenue (Segment 1)			X						
I-605, I-605/Katella Avenue Interchange					X				
Total Forecast/Actual	1	1	1	0	1	0	0	0	3

#### Complete Construction

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst
I-5, Oso Parkway to Alicia Parkway			X	✔					
I-5, SR-73 to Oso Parkway					X				
I-5, Alicia Parkway to El Toro Road					X				
Total Forecast/Actual	0	0	1	1	2	0	0	0	3

Totals	4	3	5	6	8	0	5	0	22
--------	---	---	---	---	---	---	---	---	----

**Begin Environmental:** The date work on the environmental clearance, project report, or preliminary engineering phase begins.

**Complete Environmental:** The date environmental clearance and project approval is achieved.

**Begin Design:** The date final design work begins or the date when a design-build contract begins.

**Complete Design:** The date final design work is 100 percent complete and approved.

**Construction Ready:** The date contract bid documents are ready for advertisement, right-of-way certified, all agreements executed, and contract constraints are cleared.

**Advertise for Construction:** The date a construction contract is both funded and advertised for bids.

**Award Contract:** The date the construction contract is awarded.

**Construction Complete:** The date all construction work is completed and the project is open to public use.

**Acronyms**

SR-91 - Riverside Freeway (State Route 91)

SR-241 - Foothill/Eastern Transportation Corridor (State Route 241)

SR-71 - Corona Freeway (State Route 71)

SR-57 - Orange Freeway (State Route 57)

I-5 - Santa Ana Freeway (Interstate 5)

SR-55 - Costa Mesa Freeway (State Route 55)

I-405 - San Diego Freeway (Interstate 405)

SR-73 - Corona Del Mar Freeway (State Route 73)

I-605 - San Gabriel River Freeway (Interstate 605)

X = milestone forecast in quarter

✔ = milestone accomplished in quarter