

State and Federal Grant Programming Update Delay Request and Detailed Discussion for Delayed Projects

Delay Requests

The City of Irvine (City) is requesting a one-year delay for the Bicycle Corridor Improvement Program-funded Peters Canyon Off-Street Bikeway Lighting Improvement Project. The City has been working with the Orange County Flood Control District to negotiate a 50-year Bikeways and Trails right-of-way (ROW) agreement. The agreement will allow the City to construct and maintain bikeway and pedestrian trail improvements on the Orange County Flood Control District's ROW. The County of Orange is anticipating to present the agreement to the Orange County Board of Supervisors for approval on July 11, 2017.

Additionally, the agreement is necessary for the California Department of Transportation's (Caltrans) concurrence for the Request for Authorization to Proceed (E-76) for ROW and construction. The City plans to submit the E-76 request for construction to Caltrans by January 1, 2018. The updated proposed project schedule is as follows:

Schedule:

Project Milestone	Date
Begin Environmental (PA&ED) Phase	2/1/2013
Signed Environmental Document	7/25/2014
Begin Design (PS&E) Phase	4/27/2017
End Design Phase (Ready to List for Advertisement Milestone)	12/14/17
Begin ROW Phase	4/1/2016
End Right of Way Phase (ROW Certification Milestone)	9/30/2017
Begin Construction Phase (Contract Award Milestone)	10/31/2018
End Construction Phase (Construction Contract Acceptance Milestone)	2/28/2019
Begin Closeout Phase	4/1/2019
End Closeout Phase (Closeout Report)	12/1/2019

PA&ED – Project approval and environmental documentation

PS&E – Plans, specifications, and estimates