

Capital Programs Division

Fiscal Year 2017-18 Performance Metrics Through September 2017

Begin Environmental

Project Description	FY 18 Qtr 1		FY 18 Qtr 2		FY 18 Qtr 3		FY 18 Qtr 4		FY 18 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
No "Begin Environmental" milestones scheduled for FY 2017-18									
Total Forecast/Actual	0	0	0	0	0	0	0	0	0

Complete Environmental

Project Description	FY 18 Qtr 1		FY 18 Qtr 2		FY 18 Qtr 3		FY 18 Qtr 4		FY 18 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-55, I-405 to I-5	X	✓							
17th Street Railroad Grade Separation			X						
91 Express Lanes to SR-241 Toll Connector					X				
Total Forecast/Actual	1	1	1	0	1	0	0	0	3

Begin Design

Project Description	FY 18 Qtr 1		FY 18 Qtr 2		FY 18 Qtr 3		FY 18 Qtr 4		FY 18 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-55, I-405 to I-5	X	✓							
Anaheim Canyon Metrolink Station					X				
Total Forecast/Actual	1	1	0	0	1	0	0	0	2

Complete Design

Project Description	FY 18 Qtr 1		FY 18 Qtr 2		FY 18 Qtr 3		FY 18 Qtr 4		FY 18 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-57 (Northbound), Orangethorpe to Lambert Landscape	X	✓							
OC Streetcar	X								
I-5, Oso Parkway to Alicia Parkway			X						
San Juan Capistrano Passing Siding			X						
I-5, SR-73 to Oso Parkway					X				
Total Forecast/Actual	2	1	2	0	1	0	0	0	5

Construction Ready

Project Description	FY 18 Qtr 1		FY 18 Qtr 2		FY 18 Qtr 3		FY 18 Qtr 4		FY 18 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
Placentia Metrolink Station and Parking Structure	X								
I-5, SR-55 to SR-57			X						
SR-57 (Northbound), Orangethorpe to Lambert Landscape			X						
San Juan Capistrano Passing Siding			X						
OC Streetcar			X						
I-5, Oso Parkway to Alicia Parkway							X		
Total Forecast/Actual	1	0	4	0	0	0	1	0	6

Advertise Construction

Project Description	FY 18 Qtr 1		FY 18 Qtr 2		FY 18 Qtr 3		FY 18 Qtr 4		FY 18 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-57 (Northbound), Katella to Lincoln Landscape	X	✓							
OC Streetcar			X						
Placentia Metrolink Station and Parking Structure			X						
I-5, SR-55 to SR-57					X				
SR-57 (Northbound), Orangethorpe to Lambert Landscape					X				
San Juan Capistrano Passing Siding					X				
Total Forecast/Actual	1	1	2	0	3	0	0	0	6

Capital Programs Division

Fiscal Year 2017-18 Performance Metrics Through September 2017

Award Contract

Project Description	FY 18 Qtr 1		FY 18 Qtr 2		FY 18 Qtr 3		FY 18 Qtr 4		FY 18 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-57 (Northbound), Katella to Lincoln Landscape		✓	X						
SR-57 (Northbound), Orangethorpe to Lambert Landscape					X				
Placentia Metrolink Station and Parking Structure					X				
I-5, SR-55 to SR-57							X		
OC Streetcar							X		
Total Forecast/Actual	0	1	1	0	2	0	2	0	5

Complete Construction

Project Description	FY 18 Qtr 1		FY 18 Qtr 2		FY 18 Qtr 3		FY 18 Qtr 4		FY 18 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, Vista Hermosa to Pacific Coast Highway	X	✓							
Laguna Niguel/Mission Viejo Station ADA Ramps		✓	X						
I-405/SR-22/I-605 HOV Connector Landscape					X				
State College Boulevard Railroad Grade Separation (Fullerton)					X				
I-5, Pico to Vista Hermosa							X		
I-5, Pacific Coast Highway to San Juan Creek Road							X		
SR-91 (Westbound), I-5 to SR-57 Landscape							X		
Total Forecast/Actual	1	2	1	0	2	0	3	0	7

Totals	7	7	11	0	10	0	6	0	34
--------	---	---	----	---	----	---	---	---	----

Begin Environmental: The date work on the environmental clearance, project report, or preliminary engineering phase begins.

Complete Environmental: The date environmental clearance and project approval is achieved.

Begin Design: The date final design work begins or the date when a design-build contract begins.

Complete Design: The date final design work is 100 percent complete and approved.

Construction Ready: The date contract bid documents are ready for advertisement, right-of-way certified, all agreements executed, and contract constraints are cleared.

Advertise for Construction: The date a construction contract is both funded and advertised for bids.

Award Contract: The date the construction contract is awarded.

Construction Complete: The date all construction work is completed and the project is open to public use.

Acronyms

I-5 - Santa Ana Freeway (Interstate 5)

SR-73 - San Joaquin Freeway (State Route 73)

SR-55 - Costa Mesa Freeway (State Route 55)

SR-57 - Orange Freeway (State Route 57)

SR-91 - Riverside Freeway (State Route 91)

SR-133 - Laguna Freeway (State Route 133)

I-605 - San Gabriel River Freeway (Interstate 605)

I-405 - San Diego Freeway (Interstate 405)

SR-241 - Foothill/Eastern Transportation Corridor (State Route 241)

ADA - Americans with Disability Act

HOV - high-occupancy vehicle

X = milestone forecast in quarter

✓ = milestone accomplished in quarter