

Reyes Construction, Inc.
Agreement No. C-7-2018
Contract Change Order (CCO) Log

CCO No.	Title	Status	Date Executed	Cost	Remarks
1	Signal relocation, surveying, drainage revisions, rip rap handling, precast specification revisions, and railroad flagging	Approved	10/03/2019	\$96,536	
2	Additional railroad flagging allowance	Pending		\$2,300,000	

Subtotal Executed CCOs	\$96,536
Subtotal Pending CCOs	\$2,300,000
TOTAL CCOs	\$2,396,536
ORIGINAL VALUE	\$16,952,426
PROPOSED REVISED VALUE	\$19,348,962