

Capital Programs Division

Fiscal Year 2019-20 Performance Metrics Through September 2019

Begin Environmental

Project Description	FY 20 Qtr 1		FY 20 Qtr 2		FY 20 Qtr 3		FY 20 Qtr 4		FY 20 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
Orange County Maintenance Facility			X						
Total Forecast/Actual	0	0	1	0	0	0	0	0	1

Complete Environmental

Project Description	FY 20 Qtr 1		FY 20 Qtr 2		FY 20 Qtr 3		FY 20 Qtr 4		FY 20 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5/El Toro Road Interchange			X						
I-5, I-405 to SR-55					X				
SR-55, I-5 to SR-91							X		
SR-91, SR-57 to SR-55							X		
Total Forecast/Actual	0	0	1	0	1	0	2	0	4

Begin Design

Project Description	FY 20 Qtr 1		FY 20 Qtr 2		FY 20 Qtr 3		FY 20 Qtr 4		FY 20 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-91, SR-55 to Lakeview Avenue					X				
Total Forecast/Actual	0	0	0	0	1	0	0	0	1

Complete Design

Project Description	FY 20 Qtr 1		FY 20 Qtr 2		FY 20 Qtr 3		FY 20 Qtr 4		FY 20 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
Anaheim Canyon Metrolink Station	X								
SR-55, I-405 to I-5							X		
Total Forecast/Actual	1	0	0	0	0	0	1	0	2

Construction Ready

Project Description	FY 20 Qtr 1		FY 20 Qtr 2		FY 20 Qtr 3		FY 20 Qtr 4		FY 20 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
Anaheim Canyon Metrolink Station			X						
I-5, Alicia Parkway to El Toro Road			X						
Placentia Metrolink Station and Parking Structure					X				
Total Forecast/Actual	0	0	2	0	1	0	0	0	3

Advertise Construction

Project Description	FY 20 Qtr 1		FY 20 Qtr 2		FY 20 Qtr 3		FY 20 Qtr 4		FY 20 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, SR-73 to Oso Parkway	X	✓							
Anaheim Canyon Metrolink Station			X						
I-5, Alicia Parkway to El Toro Road					X				
Placentia Metrolink Station and Parking Structure					X				
Total Forecast/Actual	1	1	1	0	2	0	0	0	4

Capital Programs Division

Fiscal Year 2019-20 Performance Metrics Through September 2019

Award Contract

Project Description	FY 20 Qtr 1		FY 20 Qtr 2		FY 20 Qtr 3		FY 20 Qtr 4		FY 20 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, SR-73 to Oso Parkway			X						
Anaheim Canyon Metrolink Station							X		
I-5, Alicia Parkway to El Toro Road							X		
Placentia Metrolink Station and Parking Structure							X		
Total Forecast/Actual	0	0	1	0	0	0	3	0	4

Complete Construction

Project Description	FY 20 Qtr 1		FY 20 Qtr 2		FY 20 Qtr 3		FY 20 Qtr 4		FY 20 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
No "Complete Construction" milestones scheduled for FY 2019-20									
Total Forecast/Actual	0	0	0	0	0	0	0	0	0

Totals	2	1	6	0	5	0	6	0	19
--------	---	---	---	---	---	---	---	---	----

Begin Environmental: The date work on the environmental clearance, project report, or preliminary engineering phase begins.

Complete Environmental: The date environmental clearance and project approval is achieved.

Begin Design: The date final design work begins or the date when a design-build contract begins.

Complete Design: The date final design work is 100 percent complete and approved.

Construction Ready: The date contract bid documents are ready for advertisement, right-of-way certified, all agreements executed, and contract constraints are cleared.

Advertise for Construction: The date a construction contract is both funded and advertised for bids.

Award Contract: The date the construction contract is awarded.

Construction Complete: The date all construction work is completed and the project is open to public use.

Acronyms

I-5 - Santa Ana Freeway (Interstate 5)

SR-73 - San Joaquin Freeway (State Route 73)

SR-55 - Costa Mesa Freeway (State Route 55)

SR-57 - Orange Freeway (State Route 57)

SR-91 - Riverside Freeway (State Route 91)

I-405 - San Diego Freeway (Interstate 405)

X = milestone forecast in quarter

✔ = milestone accomplished in quarter