

Capital Programs Division Fiscal Year 2025-26 Performance Metrics Through December 2025

Begin Environmental

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
No "Begin Environmental" milestones scheduled for FY 2025-26									
Total Forecast/Actual	0	0	0	0	0	0	0	0	0

Complete Environmental

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-91 Eastbound Corridor Operations Project (SR-241 to SR-71)					X				
Total Forecast/Actual	0	0	0	0	1	0	0	0	1

Begin Design

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
No "Begin Design" milestones scheduled for FY 2025-26									
Total Forecast/Actual	0	0	0	0	0	0	0	0	0

Complete Design

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-55, I-5 to SR-91			X						
91 Express Lanes to SR-241 Toll Connector			X						
Total Forecast/Actual	0	0	2	0	0	0	0	0	2

Construction Ready

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-91, La Palma Avenue to SR-55 (Segment 2)			X						
91 Express Lanes to SR-241 Toll Connector			X						
Total Forecast/Actual	0	0	2	0	0	0	0	0	2

Advertise Construction

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, I-405 to Yale Avenue	X	✔							
I-5, Yale Avenue to SR-55	X	✔							
SR-57 Northbound (NB), Orangewood Avenue to Katella Avenue	X	✔							
SR-91, La Palma Avenue to SR-55 (Segment 2)					X				
91 Express Lanes to SR-241 Toll Connector					X				
Total Forecast/Actual	3	3	0	0	2	0	0	0	5

Capital Programs Division

Fiscal Year 2025-26 Performance Metrics Through December 2025

Award Contract

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-91, Acacia Street to La Palma Avenue (Segment 3)	X								
SR-57 NB, Orangewood Avenue to Katella Avenue		✔	X	✔					
I-5, I-405 to Yale Avenue					X				
I-5, Yale Avenue to SR-55				✔	X				
91 Express Lanes to SR-241 Toll Connector					X				
SR-91, La Palma Avenue to SR-55 (Segment 2)							X		
Total Forecast/Actual	1	1	1	2	3	0	1	0	6

Complete Construction

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, SR-73 to Oso Parkway	X	✔							
I-5, Alicia Parkway to El Toro Road	X	✔							
OC Streetcar Project					X				
Total Forecast/Actual	2	2	0	0	1	0	0	0	3

Totals	6	6	5	2	7	0	1	0	19
--------	---	---	---	---	---	---	---	---	----

Begin Environmental: The date work on the environmental clearance, project report, or preliminary engineering phase begins.

Complete Environmental: The date environmental clearance and project approval is achieved.

Begin Design: The date final design work begins or the date when a design-build contract begins.

Complete Design: The date final design work is 100 percent complete and approved.

Construction Ready: The date contract bid documents are ready for advertisement, right-of-way certified, all agreements executed, and contract constraints are cleared.

Advertise for Construction: The date a construction contract is both funded and advertised for bids.

Award Contract: The date the construction contract is awarded.

Construction Complete: The date all construction work is completed and the project is open to public use.

Acronyms

SR-91 - Riverside Freeway (State Route 91)

SR-241 - Foothill/Eastern Transportation Corridor (State Route 241)

SR-71 - Corona Expressway (State Route 71)

SR-55 - Costa Mesa Freeway (State Route 55)

I-5 - Santa Ana Freeway (Interstate 5)

I-405 - San Diego Freeway (Interstate 405)

SR-57 - Orange Freeway (State Route 57)

SR-73 - San Joaquin Freeway (State Route 73)

X = milestone forecast in quarter

✔ = milestone accomplished in quarter