

Capital Programs Division Fiscal Year 2025-26 Performance Metrics Through September 2025

Begin Environmental

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
No "Begin Environmental" milestones scheduled for FY 2025-26									
Total Forecast/Actual	0	0	0	0	0	0	0	0	0

Complete Environmental

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-91 Eastbound Corridor Operations Project (SR-241 to SR-71)					X				
Total Forecast/Actual	0	0	0	0	1	0	0	0	1

Begin Design

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
No "Begin Design" milestones scheduled for FY 2025-26									
Total Forecast/Actual	0	0	0	0	0	0	0	0	0

Complete Design

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-55, I-5 to SR-91			X						
91 Express lanes to SR-241 Toll Connector			X						
Total Forecast/Actual	0	0	2	0	0	0	0	0	2

Construction Ready

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-91, La Palma Avenue to SR-55 (Segment 2)			X						
91 Express lanes to SR-241 Toll Connector			X						
Total Forecast/Actual	0	0	2	0	0	0	0	0	2

Advertise Construction

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, I-405 to Yale Avenue	X	✓							
I-5, Yale Avenue to SR-55	X	✓							
SR-57 Northbound (NB), Orangewood Avenue to Katella Avenue	X	✓							
SR-91, La Palma Avenue to SR-55 (Segment 2)					X				
91 Express lanes to SR-241 Toll Connector					X				
Total Forecast/Actual	3	3	0	0	2	0	0	0	5

Capital Programs Division

Fiscal Year 2025-26 Performance Metrics Through September 2025

Award Contract

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-91, Acacia Street to La Palma Avenue (Segment 3)	X								
SR-57 NB, Orangewood Avenue to Katella Avenue		✓	X						
I-5, I-405 to Yale Avenue					X				
I-5, Yale Avenue to SR-55					X				
91 Express lanes to SR-241 Toll Connector					X				
SR-91, La Palma Avenue to SR-55 (Segment 2)							X		
Total Forecast/Actual	1	1	1	0	3	0	1	0	6

Complete Construction

Project Description	FY 26 Qtr 1		FY 26 Qtr 2		FY 26 Qtr 3		FY 26 Qtr 4		FY 26 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, SR-73 to Oso Parkway	X	✓							
I-5, Alicia Parkway to El Toro Road	X	✓							
OC Streetcar Project					X				
Total Forecast/Actual	2	2	0	0	1	0	0	0	3

Totals	6	6	5	0	7	0	1	0	19
--------	---	---	---	---	---	---	---	---	----

Begin Environmental: The date work on the environmental clearance, project report, or preliminary engineering phase begins.

Complete Environmental: The date environmental clearance and project approval is achieved.

Begin Design: The date final design work begins or the date when a design-build contract begins.

Complete Design: The date final design work is 100 percent complete and approved.

Construction Ready: The date contract bid documents are ready for advertisement, right-of-way certified, all agreements executed, and contract constraints are cleared.

Advertise for Construction: The date a construction contract is both funded and advertised for bids.

Award Contract: The date the construction contract is awarded.

Construction Complete: The date all construction work is completed and the project is open to public use.

Acronyms

State Route 91 (SR-91)
 State Route 241 (SR-241)
 State Route 71 (SR-71)
 State Route 55 (SR-55)
 Interstate 5 (I-5)
 State Route 91 (SR-91)
 Interstate 405 (I-405)
 State Route 57 (SR-57)
 State Route 73 (SR-73)
 Fiscal Year (FY)

X = milestone forecast in quarter

✓ = milestone accomplished in quarter