



OC Streetcar Project Quarterly Update

Construction Progress in Pacific Electric Right-of-Way (PE ROW)



Overhead Contact System (OCS) Wire Installation

Construction Progress at Maintenance and Storage Facility (MSF)



Operations Control Center



Turntable delivered to the MSF

Construction Progress on City Streets



Bristol Street platform punchlist work



Landscaping maintenance at Sasscer Park



- All eight vehicles completed and delivered to MSF
- Siemens Industries, Inc. commissioning team continues vehicle system testing



Testing and Operations

- Completed pantograph installations on all eight vehicles in September 2025
- Completed several bumper installations in September 2025



Pantograph Installation



Vehicle Bumper Installation



Testing and Operations (cont.)

- MSF energization familiarization tour was conducted in September 2025, with the Fire Life Safety and Security Committee and local first responders
- Completion of the first vehicle bump test under OCS power



First responder training



Bump test under OCS power

Testing and Operations (cont.)

- Vehicle and pantograph clearance testing completed at MSF shop/yard and in the PE ROW in October 2025



Clearance testing at Harbor Station



Testing and Operations (cont.)



Pantograph clearance testing



Public Outreach

- Provide bilingual notifications for targeted construction activities
- Ongoing safety education and public awareness campaign underway at schools, community and civic organizations, and other stakeholders
- Events
 - Back-to-School Nights
 - Fiestas Patrias
 - Hope Culture Festival
- Safety education presentations
 - MOMS Orange County
 - Carver Elementary School – August 2025 and October 2025





Next Steps

Milestone Description	Schedule
Initiate testing in city streets	Early 2026
Final completion of construction	Spring 2026
Open to the public (revenue service date)	Summer 2026