

Capital Action Plan

Status Through September 2025

Updated: October 10, 2025

Capital Projects	Cost	Schedule							
	Baseline/Forecast	Plan/Forecast							
	(millions)	Begin Environmental	Complete Environmental	Begin Design	Complete Design	Construction Ready	Advertise Construction	Award Contract	Complete Construction
Freeway Projects:									
I-5, Pico to San Diego County	TBD	Feb-21	Apr-24	TBD	TBD	TBD	TBD	TBD	TBD
	TBD	Feb-21	Dec-26	TBD	TBD	TBD	TBD	TBD	TBD
 I-5, Pico to Vista Hermosa	\$113.0	Jun-09	Dec-11	Jun-11	Oct-13	Feb-14	Oct-14	Dec-14	Aug-18
Project C	\$83.6	Jun-09	Oct-11	Jun-11	Oct-13	May-14	Sep-14	Dec-14	Aug-18
 I-5, Vista Hermosa to Pacific Coast Highway	\$75.6	Jun-09	Dec-11	Jun-11	Feb-13	Jun-13	Oct-13	Dec-13	Mar-17
Project C	\$75.3	Jun-09	Oct-11	Jun-11	May-13	Aug-13	Feb-14	Jun-14	Jul-17
 I-5, Pacific Coast Highway to San Juan Creek Road	\$70.7	Jun-09	Dec-11	Jun-11	Jan-13	May-13	Aug-13	Oct-13	Sep-16
Project C	\$74.3	Jun-09	Oct-11	Jun-11	Jan-13	Apr-13	Aug-13	Dec-13	Jul-18
 I-5, I-5/Ortega Interchange	\$90.9	Sep-05	Jun-09	Jan-09	Nov-11	Mar-12	Jun-12	Aug-12	Sep-15
Project D	\$79.8	Sep-05	Jun-09	Jan-09	Dec-11	Apr-12	Jun-12	Aug-12	Jan-16
 I-5, I-5/Ortega Interchange (Landscape)	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Project D	N/A	N/A	N/A	Jan-14	Oct-14	Feb-15	Aug-15	Sep-15	Sep-16
 I-5, SR-73 to Oso Parkway	\$151.9	Sep-11	Jun-14	Mar-15	Jan-18	May-18	Aug-18	Dec-18	Apr-25
Project C & D	\$229.4	Oct-11	May-14	Mar-15	Aug-18	May-19	Aug-19	Dec-19	Jul-25
 I-5, Oso Parkway to Alicia Parkway	\$196.2	Sep-11	Jun-14	Nov-14	Jun-17	Dec-17	Feb-18	Jun-18	Nov-23
Project C & D	\$230.3	Oct-11	May-14	Nov-14	Dec-17	Jun-18	Nov-18	Mar-19	Dec-24
 I-5, Alicia Parkway to El Toro Road	\$133.6	Sep-11	Jun-14	Mar-15	Jun-18	Dec-18	Jan-19	May-19	Oct-24
Project C	\$227.3	Oct-11	May-14	Mar-15	May-19	Apr-20	May-20	Sep-20	Jul-25
 I-5, SR-73 to El Toro Road (Landscape)	TBD	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Project C	\$12.4	N/A	N/A	Mar-23	Oct-24	Dec-24	Mar-25	May-25	Dec-26
 I-5, I-5/El Toro Road Interchange	TBD	Apr-17	Apr-26	TBD	TBD	TBD	TBD	TBD	TBD
Project D	TBD	Apr-17	Dec-26	TBD	TBD	TBD	TBD	TBD	TBD
 I-5, I-405 to Yale Avenue	\$280.6	May-14	Aug-18	Oct-21	May-24	May-25	Dec-25	Feb-26	Sep-29
Project B	\$388.1	May-14	Jan-20	Oct-21	Nov-24	Jun-25	Aug-25	Jan-26	Aug-29
 I-5, Yale Avenue to SR-55	\$238.3	May-14	Aug-18	May-21	Feb-25	Aug-25	Nov-25	Mar-26	Sep-29
Project B	\$327.9	May-14	Jan-20	May-21	Aug-24	Jun-25	Aug-25	Dec-25	Oct-29
 I-5, SR-55 to SR-57	\$38.1	Jul-11	Jun-13	Jun-15	Mar-17	Jul-17	Sep-17	Dec-17	Apr-21
Project A	\$38.9	Jun-11	Apr-15	Jun-15	Jun-17	Dec-17	Mar-18	Nov-18	Jan-21
 SR-55, I-405 to I-5	\$410.9	Feb-11	Nov-13	Sep-17	Apr-20	Dec-20	Apr-21	May-22	Feb-27
Project F	\$505.7	May-11	Aug-17	Sep-17	Apr-20	Sep-21	Dec-21	May-22	Mar-27

Capital Action Plan

Status Through September 2025

Updated: October 10, 2025

Capital Projects	Cost Baseline/Forecast	Schedule Plan/Forecast							
		Begin Environmental	Complete Environmental	Begin Design	Complete Design	Construction Ready	Advertise Construction	Award Contract	Complete Construction
	(millions)								
 SR-55, I-5 to SR-91 Project F	\$131.3	Dec-16	Jan-20	Aug-22	Jul-25	Dec-25	Apr-26	Jul-26	Oct-29
	\$202.1	Dec-16	Mar-20	Aug-22	Dec-25	Sep-26	Jan-27	Apr-27	Jul-30
 SR-57 Northbound (NB), Orangewood Avenue to Katella Avenue Project G	\$71.8	Apr-16	Dec-18	Mar-22	Jul-24	Feb-25	Jul-25	Nov-25	Jun-28
	\$135.4	Apr-16	Mar-19	Mar-22	Aug-24	May-25	Jul-25	Sep-25	Jun-28
 SR-57 (NB), Katella Avenue to Lincoln Avenue Project G	\$78.7	Apr-08	Jul-09	Jul-08	Nov-10	Mar-11	May-11	Aug-11	Sep-14
	\$38.0	Apr-08	Nov-09	Aug-08	Dec-10	Apr-11	Jul-11	Oct-11	Apr-15
 SR-57 (NB), Katella Avenue to Lincoln Avenue (Landscape) Project G	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	N/A	N/A	N/A	May-09	Jul-10	Jun-17	Jul-17	Sep-17	Jun-18
 SR-57 (NB), Orangethorpe Avenue to Yorba Linda Boulevard Project G	\$80.2	Aug-05	Dec-07	Feb-08	Dec-09	Apr-10	Jun-10	Oct-10	May-14
	\$52.3	Aug-05	Dec-07	Feb-08	Jul-09	Dec-09	May-10	Oct-10	Nov-14
 SR-57 (NB), Yorba Linda Boulevard to Lambert Road Project G	\$79.3	Aug-05	Dec-07	Feb-08	Dec-09	Apr-10	Jun-10	Oct-10	Sep-14
	\$54.1	Aug-05	Dec-07	Feb-08	Jul-09	Mar-10	May-10	Oct-10	May-14
 SR-57 (NB), Orangethorpe Avenue to Lambert Road (Landscape) Project G	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	N/A	N/A	N/A	Oct-14	Aug-17	Dec-17	Jan-18	Feb-18	Apr-19
 SR-57 (NB), Lambert Road to Tonner Canyon Project G	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
	TBD	Nov-25	Jul-28	TBD	TBD	TBD	TBD	TBD	TBD
 SR-91 Westbound (WB), I-5 to SR-57 Project H	\$78.1	Jul-07	Apr-10	Oct-09	Feb-12	Jul-12	Aug-12	Nov-12	Apr-16
	\$59.2	Jul-07	Jun-10	Mar-10	Apr-12	Aug-12	Oct-12	Jan-13	Jun-16
 SR-91 (WB), I-5 to SR-57 (Landscape) Project H	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	N/A	N/A	N/A	Nov-14	Aug-16	Dec-16	Feb-17	Mar-17	Nov-17
 SR-91, SR-55 to Lakeview Avenue (Segment 1) Project I	\$108.6	Jan-15	Oct-18	Mar-20	Jan-23	Aug-23	Oct-23	Feb-24	Mar-28
	\$140.7	Jan-15	Jun-20	Mar-20	Mar-23	May-24	Jun-24	Jan-25	Mar-28
 SR-91, La Palma Avenue to SR-55 (Segment 2) Project I	\$208.4	Jan-15	Oct-18	Jun-20	Jul-23	Feb-24	Mar-24	Jul-24	Mar-28
	\$380.7	Jan-15	Jun-20	Jun-20	Jan-25	Dec-25	Apr-26	Jul-26	Nov-30
 SR-91, Acacia Street to La Palma Ave (Segment 3) Project I	\$147.7	Jan-15	Oct-18	Nov-20	Apr-24	Nov-24	Jan-25	Apr-25	Sep-28
	\$257.5	Jan-15	Jun-20	Nov-20	Oct-24	Apr-25	May-25	Oct-25	May-29
 SR-91 (WB), Tustin Interchange to SR-55 Project I	\$49.9	Jul-08	Jul-11	Jul-11	Mar-13	Jul-13	Aug-13	Oct-13	Jul-16
	\$42.5	Jul-08	May-11	Jun-11	Feb-13	Apr-13	Jun-13	Oct-13	Jul-16
 SR-91, SR-55 to SR-241 Project J	\$128.4	Jul-07	Jul-09	Jun-09	Jan-11	Apr-11	Jun-11	Sep-11	Dec-12
	\$79.7	Jul-07	Apr-09	Apr-09	Aug-10	Dec-10	Feb-11	May-11	Mar-13

Capital Action Plan

Status Through September 2025

Updated: October 10, 2025

Capital Projects	Cost	Schedule							
	Baseline/Forecast	Plan/Forecast							
	(millions)	Begin Environmental	Complete Environmental	Begin Design	Complete Design	Construction Ready	Advertise Construction	Award Contract	Complete Construction
 SR-91, SR-55 to SR-241 (Landscape) Project J	N/A N/A	N/A N/A	N/A N/A	N/A May-12	N/A Feb-13	N/A Apr-13	N/A Jul-13	N/A Oct-13	N/A Feb-15
 SR-91 Eastbound (EB), SR-241 to SR-71 Project J	\$104.5 \$57.8	Mar-05 Mar-05	Dec-07 Dec-07	Jul-07 Jul-07	Dec-08 Dec-08	Mar-09 May-09	May-09 Jun-09	Jul-09 Aug-09	Nov-10 Jan-11
 SR-91 (EB) Corridor Operations Project (SR-241 to SR-71) Project J	TBD TBD	N/A Jun-23	N/A Mar-26	N/A TBD	N/A TBD	N/A TBD	N/A TBD	N/A TBD	N/A TBD
91 Express Lanes to SR-241 Toll Connector	TBD \$524.2	N/A Nov-13	N/A Jan-20	N/A Jun-16	N/A Nov-25	N/A Dec-25	N/A Feb-26	N/A Apr-26	N/A Jul-29
 I-405, I-5 to SR-55 Project L	TBD TBD	Dec-14 Dec-14	Jul-18 Aug-18	TBD TBD	TBD TBD	TBD TBD	TBD TBD	TBD TBD	TBD TBD
 I-405, SR-55 to I-605 (Design-Build) Project K	\$2,160.0 \$2,160.0	Mar-09 Mar-09	Mar-13 May-15	Mar-14 Mar-14	Nov-15 Nov-15	Feb-16 Feb-16	Mar-16 Mar-16	Nov-16 Nov-16	Feb-24 Feb-24
I-405/SR-22 HOV Connector	\$195.9 \$120.8	N/A N/A	N/A N/A	Sep-07 Sep-07	Sep-09 Jun-09	Mar-10 Sep-09	May-10 Feb-10	Aug-10 Jun-10	Aug-14 Mar-15
I-405/I-605 HOV Connector	\$260.4 \$172.6	N/A N/A	N/A N/A	Sep-07 Sep-07	Sep-09 Sep-09	Mar-10 Feb-10	May-10 May-10	Oct-10 Oct-10	Jan-15 Mar-15
 I-605, I-605/Katella Interchange Project M	\$29.0 \$53.0	Aug-16 Aug-16	Nov-18 Oct-18	Dec-20 Dec-20	Mar-23 Jan-23	Jul-23 Oct-24	Nov-23 Nov-24	Feb-24 Apr-25	Jul-27 Jul-27
Grade Separation Projects:									
 Sand Canyon Avenue Railroad Grade Separation Project R	\$55.6 \$61.9	N/A N/A	Sep-03 Sep-03	Jan-04 Jan-04	Jul-10 Jul-10	Jul-10 Jul-10	Oct-10 Oct-10	Feb-11 Feb-11	May-14 Jan-16
 Raymond Avenue Railroad Grade Separation Project O	\$77.2 \$126.2	Feb-09 Feb-09	Nov-09 Nov-09	Mar-10 Mar-10	Aug-12 Dec-12	Nov-12 Jul-13	Feb-13 Oct-13	May-13 Feb-14	Aug-18 May-18
 State College Boulevard Railroad Grade Separation (Fullerton) Project O	\$73.6 \$99.6	Dec-08 Dec-08	Jan-11 Apr-11	Jul-06 Jul-06	Aug-12 Feb-13	Nov-12 May-13	Feb-13 Sep-13	May-13 Feb-14	May-18 Mar-18
 Placentia Avenue Railroad Grade Separation Project O	\$78.2 \$64.5	Jan-01 Jan-01	May-01 May-01	Jan-09 Jan-09	Mar-10 Jun-10	May-10 Jan-11	Mar-11 Mar-11	Jun-11 Jul-11	Nov-14 Dec-14
 Kraemer Boulevard Railroad Grade Separation Project O	\$70.4 \$63.8	Jan-01 Jan-01	Sep-09 Sep-09	Jan-09 Feb-09	Jul-10 Jul-10	Jul-10 Jan-11	Apr-11 Jun-11	Aug-11 Sep-11	Oct-14 Dec-14
 Orangethorpe Avenue Railroad Grade Separation Project O	\$117.4 \$105.9	Jan-01 Jan-01	Sep-09 Sep-09	Feb-09 Feb-09	Dec-11 Oct-11	Dec-11 Apr-12	Feb-12 Sep-12	May-12 Jan-13	Sep-16 Oct-16

Capital Action Plan

Status Through September 2025

Updated: October 10, 2025

Capital Projects	Cost Baseline/Forecast	Schedule Plan/Forecast							
		Begin Environmental	Complete Environmental	Begin Design	Complete Design	Construction Ready	Advertise Construction	Award Contract	Complete Construction
	(millions)								
 Tustin Avenue/Rose Drive Railroad Grade Separation Project O	\$103.0 \$96.6	Jan-01 Jan-01	Sep-09 Sep-09	Feb-09 Feb-09	Dec-11 Jul-11	Mar-12 Jun-12	May-12 Oct-12	Aug-12 Feb-13	May-16 Oct-16
 Lakeview Avenue Railroad Grade Separation Project O	\$70.2 \$110.9	Jan-01 Jan-01	Sep-09 Sep-09	Feb-09 Feb-09	Oct-11 Jan-13	Oct-12 Apr-13	Feb-13 Sep-13	May-13 Nov-13	Mar-17 Jun-17
 17th Street Railroad Grade Separation Project R	TBD TBD	Oct-14 Oct-14	Jun-16 Nov-17	TBD TBD	TBD TBD	TBD TBD	TBD TBD	TBD TBD	TBD TBD
Transit Projects:									
 Rail-Highway Grade Crossing Safety Enhancement Project R	\$94.4 \$90.4	Jan-08 Jan-08	Oct-08 Oct-08	Jan-08 Jan-08	Sep-08 Sep-08	Sep-08 Sep-08	Sep-08 Sep-08	Aug-09 Aug-09	Dec-11 Dec-11
 San Clemente Beach Trail Safety Enhancements Project R	\$6.0 \$5.0	Sep-10 Sep-10	Jul-11 Jul-11	Feb-12 Feb-12	Apr-12 Jun-12	Apr-12 Jun-12	Jul-12 Oct-12	Oct-12 May-13	Jan-14 Mar-14
 CRSPR Riprap Repair (Areas 1, 2) and Bridge Removal (Area 3) Project R	N/A \$9.2	N/A Aug-24	N/A Apr-25	N/A Mar-25	N/A Apr-25	N/A Apr-25	N/A N/A	N/A Apr-25	N/A Jun-25
 CRSPR Catchment Wall (Area 3) Project R	N/A \$80.7	N/A Aug-24	N/A Jun-25	N/A N/A	N/A N/A	N/A N/A	N/A Apr-25	N/A Jun-25	N/A Oct-26
 CRSPR Riprap Repair and Shoreline Protection (Area 4) Project R	N/A TBD	N/A Aug-24	N/A TBD	N/A TBD	N/A TBD	N/A TBD	N/A TBD	N/A TBD	N/A TBD
 CRSPR Sand Nourishment Project R	N/A TBD	N/A Aug-24	N/A Oct-26	N/A Mar-25	N/A Nov-26	N/A Nov-26	N/A Feb-27	N/A Apr-27	N/A Jan-28
 Emergency Track Stabilization at Mile Post 206.8 Project R	N/A \$23.3	N/A N/A	N/A N/A	N/A N/A	N/A N/A	N/A N/A	N/A Sep-22	N/A Oct-22	N/A Aug-23
 San Juan Capistrano Passing Siding Project S	\$25.3 \$33.2	Aug-11 Aug-11	Jan-13 Mar-14	Mar-15 Mar-15	May-16 Aug-18	May-16 Aug-18	Aug-16 Aug-18	Dec-16 Mar-19	Feb-21 Nov-20
 OC Streetcar Project Project S	\$671.4 \$671.4	Aug-09 Aug-09	Mar-12 Mar-15	Feb-16 Feb-16	Sep-17 Nov-17	Oct-17 Dec-17	Dec-17 Dec-17	Aug-18 Sep-18	Mar-26 Jul-26
 Transit Security and Operation Center (TSOC) Project R	N/A \$77.8	Jun-17 Jun-17	Jun-20 Jun-20	Jun-20 Jun-20	Oct-23 Mar-24	Nov-23 Mar-24	Jan-24 Mar-24	Sep-24 Sep-24	Sep-26 Apr-27
 Placentia Metrolink Station and Parking Structure Project R	\$34.8 \$40.1	Jan-03 Jan-03	May-07 May-07	Oct-08 Oct-08	Jan-11 Feb-11	TBD TBD	TBD TBD	TBD TBD	TBD TBD
 Orange County Maintenance Facility - ON HOLD Project R	TBD TBD	Apr-20 Apr-20	Apr-22 Nov-23	TBD TBD	TBD TBD	TBD TBD	TBD TBD	TBD TBD	TBD TBD
 Irvine Station Improvements - ON HOLD Project R	TBD TBD	Jan-22 Jan-22	TBD TBD	TBD TBD	TBD TBD	TBD TBD	TBD TBD	TBD TBD	TBD TBD

Capital Action Plan

Status Through September 2025

Updated: October 10, 2025

Capital Projects	Cost	Schedule							
	Baseline/Forecast	Plan/Forecast							
	(millions)	Begin Environmental	Complete Environmental	Begin Design	Complete Design	Construction Ready	Advertise Construction	Award Contract	Complete Construction
Anaheim Canyon Station	\$27.9	Jan-16	Dec-16	Mar-19	May-19	May-19	Jul-19	Nov-19	Jan-23
	\$34.2	Jan-16	Jun-17	Mar-18	Oct-20	Oct-20	Oct-20	Mar-21	Jan-23
Orange Station Parking Expansion	\$33.2	Dec-09	Dec-12	Nov-10	Apr-13	Jul-16	Jul-16	Nov-16	Feb-19
	\$30.9	Dec-09	May-16	Nov-10	Apr-16	Jul-16	Jul-16	Jun-17	Feb-19
Fullerton Transportation Center - Elevator Upgrades	\$3.5	N/A	N/A	Jan-12	Dec-13	Dec-13	Jun-14	Sep-14	Mar-17
	\$4.2	N/A	N/A	Jan-12	Dec-13	Dec-13	Aug-14	Apr-15	May-19
Anaheim Regional Transportation Intermodal Center	\$227.4	Apr-09	Feb-11	Jun-09	Feb-12	Feb-12	May-12	Jul-12	Nov-14
Project R & T	\$232.2	Apr-09	Feb-12	Jun-09	May-12	May-12	May-12	Sep-12	Dec-14

Note: Costs associated with landscape projects are included in respective freeway projects.

Grey = Milestone achieved

Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan

Red = Forecast milestone is over three months later than plan

Begin Environmental: The date work on the environmental clearance, project report, or preliminary engineering phase begins.

Complete Environmental: The date environmental clearance and project approval is achieved.

Begin Design: The date final design work begins, or the date when a design-build contract begins.

Complete Design: The date final design work is 100 percent complete and approved.

Construction Ready: The date contract bid documents are ready for advertisement, including certification of right-of-way, all agreements executed, contract constraints are cleared.

Advertise for Construction: The date a construction contract is both funded and advertised for bids.

Award Contract: The date the construction contract is awarded.

Construction Complete: The date all construction work is completed and the project is open to public use.

Acronyms

Interstate 5 (I-5)

State Route 73 (SR-73)

Interstate 405 (I-405)

State Route 55 (SR-55)

State Route 57 (SR-57)

State Route 91 (SR-91)

State Route 241 (SR-241)

State Route 71 (SR-71)

Interstate 606 (I-605)

State Route 22 (SR-22)

High-Occupancy Vehicle (HOV)

Coastal Rail Stabilization Priority Project (CRSPP)