


# Coastal Rail Resiliency Projects Update

# Progress to Date

- Stabilized tracks at Cyprus Shore due to landslide
- Protected tracks at Casa Romantica from bluff failure
- Protected tracks at Mariposa Point from bluff failure
- Invested \$37.7M to implement the above three efforts
- Initiated Coastal Rail Resiliency Study
- Retained experts to assess risk and develop solutions to protect rail line
- Held nearly 30 public/stakeholder meetings to inform and gather input



# Coastal Rail Resiliency Study - Initial Assessment

- Address imminent threats to avoid interruptions to rail operations
- Identify and address areas most vulnerable to seaward beach erosion and wave impacts
- Identify and address areas most vulnerable to coastal bluff/slope failure
- Consider potential environmental impacts and permit requirements
- Incorporate public and agency input
- Establish reasonable implementation timelines




**Multi-Benefit Solution:** Provide necessary reinforcement to protect and preserve rail infrastructure, which includes sand nourishment to offset potential impacts.

# Coastal Rail Resiliency Study - Initial Assessment

- Four reinforcement areas were identified in January 2024
- Potential solutions evaluated at a conceptual level considering different materials, performance, costs, methods, and schedule

Area	Location (MP)	Challenge	Potential Solutions*
1	203.80 – 203.90	Ongoing deterioration of existing riprap protection	Rock (repair existing riprap) and sand nourishment
2	204.00 – 204.40	Erosion - no beach at high tide and direct wave attack damaging existing riprap protection	Rock (repair existing riprap) and sand nourishment
3	204.00 – 204.50	Steep bluffs with high potential for failure that could impact the rail infrastructure	Catchment wall
4	206.00 - 206.67	Near San Clemente State Beach - erosion exposing areas of limited to no riprap protection	Engineered rock revetment and sand nourishment

\*Additional solutions to be developed with Alternative Analysis.



*Preliminary concepts; assumptions are subject to change as more information becomes available.*



# Reinforcement Areas 1 through 4

*Areas 1 & 2*



*Area 3*



*Area 4*






# Current Activities - Initial Assessment

- State and federal regulatory permitting agencies ***requiring non-emergency permitting process***
- Submitted regulatory permit applications
- Initiating environmental and design work for reinforcement area solutions
- Assessing alternatives to minimize project footprint and maximize sand nourishment
- Working with state on long-term rail adaptation strategies
- Continuing to seek grant funding opportunities



# Reinforcement Areas Projects and CRRS Development




CRRS: Coastal Rail Resiliency Study

CEQA: California Environmental Quality ACT

NEPA: National Environmental Policy Act

★ – Current Phase Board – Board of Directors    USACE – Army Corps of Engineers    CCC – California Coastal Commission    SLC – State Lands Commission    RWQCB – Regional Water Quality Control Board

# Project Development Process\*



\*Subject to change, based on information available as of August 2024



# Environmental Approach

- Perform environmental technical studies and surveys
- Identify appropriate CEQA level of documentation
- Identify NEPA lead agency and level of documentation
- Engage stakeholders consistent with requirements specific to CEQA/NEPA level of documentation

# Regulatory Agencies Coordination

- Continue coordination with:
  - California Coastal Commission
  - United States Army Corps of Engineers
  - San Diego Regional Water Quality Control Board
  - State Lands Commission
- Ongoing discussion related to:
  - Existing challenges with the railroad
  - OCTA supportive of regional sand nourishment efforts
  - Expedited permitting process to protect critical rail infrastructure and recreational resources
  - Technical processes/guidance



CALIFORNIA COASTAL COMMISSION



**US Army Corps  
of Engineers®**



CALIFORNIA  
**STATE LANDS**  
COMMISSION

# Project Cost Estimate

Construction	Armoring Cost Estimate (\$1,000's)	Sand Nourishment Cost Estimate (\$1,000's)
Reinforcement Area 1 – Maintain Riprap + Sand	\$6,100 – \$6,600	\$5,200 – \$11,800
Reinforcement Area 2 – Maintain Riprap + Sand	\$29,800 – \$31,600	\$25,700 – \$58,300
Reinforcement Area 3 – Catchment Wall	\$62,200 – \$66,300	-
Reinforcement Area 4 – Engineered Revetment + Sand	\$84,900 – \$90,500	\$33,100 – \$74,900
<b>Subtotal</b>	<b>\$183,000 – \$195,000</b>	<b>\$64,000 – \$145,000</b>
<b>PROJECT TOTAL*</b>	<b>\$247,000 – \$340,000</b>	

*\*Year of Estimate: 2024*



# Funding Sources

Secured Funding	Grant Pursuits for Final Design and Construction
<b>Project Approval / Environmental Document</b>	Mega/INFRA grant – \$180M (submitted May 6)
LTCAP 2023 - \$3.82M (CTC allocation Aug 16)	CRISI – \$100M (submitted May 28)
Local - \$0.96M (highlighted state/local)	Advance TCEP – \$80M (submitted July 3)
<b>Final Design, Right-of-Way and Construction</b>	TIRCP – \$125M (submitted July 23)
SB 125 Transit Program - \$50M	LTCAP 2024 – \$25M (due August 30)
	TCEP 2024 – \$80M (planned November)*
	LPP 2024 – \$20M - \$25M (planned November)
	PROTECT 2024 – \$100M (TBD)

\*Only required if Advance TCEP is not successful

CTC – California Transportation Commission CRISI – Consolidated Rail Infrastructure and Safety Improvements Mega - National Infrastructure Project Assistance grants  
 INFRA – Infrastructure for Rebuilding America LTCAP – Local Transportation Climate Adaptation Program TCEP – Trade Corridor Enhancement Program TIRCP – Transit and Intercity Rail Capital Program  
 LPP – Local Partnership Program SB 125 – Senate Bill 125 PROTECT – Promoting Resiliency Operations and Transformative, Efficient, and Cost-Saving Transportation

# Delivery Risks

- Development of project preferred alternatives, which are acceptable to multiple permitting resource agencies
- Identification and permitting of a sufficient sand replenishment source location
- Developing and securing a timely sand transport and delivery method
- Coordination, approvals, and permitting required for additional revetment
- Obtaining sufficient funding for selected alternatives, sand delivery, and other mitigation
- Potential additional bluff failures during the project development process requiring emergency measures and rescoping of plans being developed

# Next Steps

- Conduct preliminary engineering
- Perform environmental technical studies and surveys
- Identify NEPA lead agency
- Identify appropriate CEQA and NEPA level of documentation
- Engage stakeholders consistent with requirements specific to CEQA/NEPA level of documentation
- Continue to work with regulatory agencies to expedite permitting processes
- Continue to refine scope and cost estimate
- Continue to seek funding opportunities