



# OCGO

*Local Tax Dollars at Work*

## MEASURE M2 QUARTERLY PROGRESS REPORT

Third Quarter of Fiscal Year 2020 – 21  
January 1, 2021 through March 31, 2021

### Third Quarter Highlights:

- Freeway Projects
- Streets and Roads
- Environmental Cleanup & Water Quality
- Freeway Mitigation Program
- Finance Matters
- Program Management Office
- Summary







## MEASURE M2 PROGRESS REPORT

### SUMMARY

On November 7, 2006, Orange County voters, by a margin of nearly 70 percent, approved the Renewed Measure M Transportation Investment Plan (Plan) for the Measure M2 (M2) one-half cent sales tax for transportation improvements. Voters originally endorsed Measure M in 1990 with a sunset in 2011. The renewal of Measure M continues the investment of local tax dollars in Orange County's transportation infrastructure for another 30 years to 2041.

As required by the M2 Ordinance No. 3, a quarterly report covering activities from January 1, 2021, through March 31, 2021, is provided to update progress in implementing the Plan. On September 25, 2017, the Board of Directors (Board) approved externally rebranding M2 as OC Go to promote OCTA's Measure M awareness and public perception and to avoid confusion with Measure M in Los Angeles County.

To be cost-effective and to facilitate accessibility and transparency of information available to stakeholders and the public, Measure M2 progress reports are presented on the Orange County Transportation Authority (OCTA) website. Hard copies are mailed upon request.



The cover photo shows the installation of a debris separating baffle box, an advanced stormwater treatment system to capture trash, debris and other pollutants, in the City of Orange. This project is funded through the M2 Environmental Clean Up Program (Project X). The 11<sup>th</sup> Tier 1 call for projects was released in February 2021 to help improve overall water quality in Orange County from transportation-generated pollution.



## MEASURE M2 PROGRESS REPORT

### TABLE OF CONTENTS

| Section   | Project | Page                |
|---|---------|---------------------|
| <b>Common Abbreviations</b>                                       |         | <a href="#">i</a>   |
| <b>Project Schedules</b>  |         | <a href="#">iii</a> |
| <b>M2 Delivery Risk Update</b>                                    |         | <a href="#">1</a>   |
| <b>Next 10 Delivery Plan Update</b>                               |         | <a href="#">3</a>   |
| <b>Freeway Program (Projects A-N)</b>                             |         | <a href="#">8</a>   |
| Interstate 5 (I-5) Projects                                       | [A-D]   | <a href="#">8</a>   |
| State Route 22 (SR-22) Projects                                   | [E]     | <a href="#">12</a>  |
| State Route 55 (SR-55) Projects                                   | [F]     | <a href="#">12</a>  |
| State Route 57 (SR-57) Projects                                   | [G]     | <a href="#">13</a>  |
| State Route 91 (SR-91) Projects                                   | [H-J]   | <a href="#">15</a>  |
| Interstate 405 (I-405) Projects                                   | [K-L]   | <a href="#">18</a>  |
| Interstate 605 (I-605) Projects                                   | [M]     | <a href="#">19</a>  |
| Freeway Service Patrol  | [N]     | <a href="#">19</a>  |
| <b>Streets and Roads (Project O, P and Q)</b>                     |         | <a href="#">20</a>  |
| Regional Capacity Program   | [O]     | <a href="#">20</a>  |
| Regional Traffic Signal Synchronization Program                   | [P]     | <a href="#">23</a>  |
| Local Fair Share Program  | [Q]     | <a href="#">23</a>  |
| <b>Transit Programs (Projects R, S, T, U, V and W)</b>            |         | <a href="#">25</a>  |
| High Frequency Metrolink Service                                  | [R]     | <a href="#">25</a>  |
| Transit Extensions to Metrolink                                   | [S]     | <a href="#">29</a>  |
| Metrolink Gateways  | [T]     | <a href="#">30</a>  |
| Expand Mobility Choices for Seniors and Persons with Disabilities | [U]     | <a href="#">31</a>  |
| Community Based Transit/Circulators                               | [V]     | <a href="#">32</a>  |
| Safe Transit Stops  | [W]     | <a href="#">33</a>  |
| <b>Environmental (Project X and Freeway Mitigation Program)</b>   |         | <a href="#">34</a>  |
| Environmental Cleanup   | [X]     | <a href="#">34</a>  |
| Freeway Mitigation Program (part of Projects A - M)               |         | <a href="#">34</a>  |
| <b>Program Management Office</b>                                  |         | <a href="#">38</a>  |
| <b>M2 Financing and Schedule of Funding</b>                       |         | <a href="#">43</a>  |
| <b>Local Fair Share - M2 Funding by Agency</b>                    |         | <a href="#">51</a>  |
| <b>Capital Action Plan - Capital Project Status</b>               |         | <a href="#">53</a>  |





## COMMON ABBREVIATIONS


|  |          |
|--|----------|
| Americans with Disabilities Act                          | ADA      |
| Annual Eligibility Review                                | AER      |
| Board of Directors                                       | Board    |
| Burlington Northern Santa Fe                             | BNSF     |
| California Department of Fish and Wildlife               | CDFW     |
| California Department of Tax and Fee Administration      | CDTFA    |
| California Department of Transportation                  | Caltrans |
| California Transportation Commission                     | CTC      |
| Capital Action Plan                                      | CAP      |
| Capital Investment Grant                                 | CIG      |
| Chief Executive Officer                                  | CEO      |
| Cost Estimate Review                                     | CER      |
| Congestion Mitigation and Air Quality                    | CMAQ     |
| Design Standard Decision Document                        | DSDD     |
| Draft Environmental Document                             | DED      |
| Environmental Cleanup Allocation Committee               | ECAC     |
| Environmental Cleanup Program                            | ECP      |
| Environmental Document                                   | ED       |
| Environmental Impact Report                              | EIR      |
| Environmental Impact Statement                           | EIS      |
| Environmental Mitigation Program                         | EMP      |
| Environmental Oversight Committee                        | EOC      |
| Federal Highway Administration                           | FHWA     |
| Federal Transit Administration                           | FTA      |
| Federal Transportation Improvement Program               | FTIP     |
| Freeway Service Patrol                                   | FSP      |
| Full Funding Grant Agreement                             | FFGA     |
| High Occupancy Vehicle                                   | HOV      |
| Interstate 15  | I-15     |
| Interstate 405   | I-405    |
| Interstate 5   | I-5      |
| Interstate 605   | I-605    |
| Local Fair Share   | LFS      |
| Los Angeles – San Diego – San Luis Obispo                | LOSSAN   |
| Los Angeles County Metropolitan Transportation Authority | LA Metro |
| Measure M2 or Renewed Measure M                          | M2       |
| Memorandum of Understanding                              | MOU      |
| Metrolink Service Expansion Program                      | MSEP     |
| Notice to Proceed  | NTP      |





## COMMON ABBREVIATIONS

|   |                   |
|---|-------------------|
| Next 10 Delivery Plan   | Next 10 Plan      |
| Natural Community Conservation Plan/Habitat Conservation Plan | Conservation Plan |
| Orange County Transportation Authority                        | OCTA              |
| Orange County Unified Transportation Trust                    | OCUTT             |
| Pacific Coast Highway   | PCH               |
| Plans, Specifications and Estimates                           | PS&E              |
| Program Management Office                                     | PMO               |
| Project Development Team                                      | PDT               |
| Project Study Report  | PSR               |
| Ready to List   | RTL               |
| Request for Proposals   | RFP               |
| Resource Management Plan                                      | RMP               |
| Right-of-Way  | ROW               |
| Riverside County Transportation Commission                    | RCTC              |
| Santa Ana Regional Transportation Center                      | SARTC             |
| Senate Bill 1   | SB 1              |
| Senior Mobility Program                                       | SMP               |
| Senior Non-Emergency Medical Transportation                   | SNEMT             |
| Southern California Association of Governments                | SCAG              |
| State Route 133   | SR-133            |
| State Route 22  | SR-22             |
| State Route 241   | SR-241            |
| State Route 55  | SR-55             |
| State Route 57  | SR-57             |
| State Route 71  | SR-71             |
| State Route 74  | SR-74             |
| State Route 91  | SR-91             |
| State Transportation Improvement Program                      | STIP              |
| State Water Resources Control Board                           | SWRCB             |
| Southern California Regional Rail Authority                   | SCRRA             |
| Taxpayer Oversight Committee                                  | TOC               |
| To Be Determined  | TBD               |
| Trade Corridors Improvement Funds                             | TCIF              |
| Transportation Infrastructure Finance and Innovation Act      | TIFIA             |
| United States Army Corps of Engineers                         | ACOE              |
| United States Fish and Wildlife Service                       | USFWS             |
| United States Department of Transportation                    | USDOT             |



  
**MEASURE M2 PROJECT SCHEDULES**

|   |   |   |  |   |   |
|---|---|---|--|---|---|
|  |  |  |  |  |  |
| Conceptual  | Environmental   | Design, Advertise, & Award  | Design-Build   | Construction  | Complete  |


|            |   | 2017              | 2018   | 2019     | 2020     | 2021     | 2022   | 2023 | 2024     | 2025     | 2026     | 2027 | 2028 | 2029 | 2030 |  |  |
|------------|---|-------------------|--------|----------|----------|----------|--------|------|----------|----------|----------|------|------|------|------|--|--|
| <b>A</b>   | I-5, SR-55 to SR-57   | [Green]           |        | [Orange] |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>B</b>   | I-5, I-405 to Yale Avenue   | [Green]           |        |          |          |          | [Blue] |      |          | [Orange] |          |      |      |      |      |  |  |
| <b>B</b>   | I-5, Yale Avenue to SR-55   | [Green]           |        |          |          |          | [Blue] |      |          | [Orange] |          |      |      |      |      |  |  |
| <b>C,D</b> | I-5, Avenida Pico to Avenida Vista Hermosa/Avenida Pico Interchange | [Orange]          |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>C</b>   | I-5, Avenida Vista Hermosa to Pacific Coast Highway                 | [Orange]          |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>C</b>   | I-5, Pacific Coast Highway to San Juan Creek Road                   | [Orange]          |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>C,D</b> | I-5, SR-73 to Oso Parkway/Avery Parkway Interchange                 | [Blue]            |        |          | [Orange] |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>C,D</b> | I-5, Oso Parkway to Alicia Parkway/La Paz Road Interchange          | [Blue]            |        | [Orange] |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>C</b>   | I-5, Alicia Parkway to El Toro Road                                 | [Blue]            |        |          |          | [Orange] |        |      |          |          |          |      |      |      |      |  |  |
| <b>D</b>   | I-5, El Toro Interchange (Further Schedule TBD)                     | [Green]           |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>D</b>   | I-5, Ortega Interchange <sup>2</sup>                                | Completed in 2016 |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>E</b>   | SR-22, Access Improvements <sup>2</sup>                             | Completed in 2008 |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>F</b>   | SR-55, I-405 to I-5   | [Green]           | [Blue] |          |          |          |        |      | [Orange] |          |          |      |      |      |      |  |  |
| <b>F</b>   | SR-55, I-5 to SR-91 (Draft Schedule)                                | [Green]           |        |          |          |          | [Blue] |      |          | [Orange] |          |      |      |      |      |  |  |
| <b>G</b>   | SR-57 NB, Katella Avenue to Lincoln Avenue <sup>2</sup>             | Completed in 2015 |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>G</b>   | SR-57 NB, Orangethorpe Avenue to Yorba Linda Boulevard <sup>2</sup> | Completed in 2014 |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>G</b>   | SR-57 NB, Yorba Linda Boulevard to Lambert Road <sup>2</sup>        | Completed in 2014 |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>G</b>   | SR-57 NB, Lambert Road to Tonner Canyon Road (TBD)                  |                   |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>G</b>   | SR-57, Oranewood Avenue to Katella Avenue                           | [Green]           |        |          |          |          | [Blue] |      |          | [Orange] |          |      |      |      |      |  |  |
| <b>H</b>   | SR-91 WB, I-5 to SR-57 <sup>2</sup>                                 | Completed in 2016 |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>I</b>   | SR-91 WB, SR-55 to Tustin Avenue Interchange <sup>2</sup>           | Completed in 2016 |        |          |          |          |        |      |          |          |          |      |      |      |      |  |  |
| <b>I</b>   | SR-91, SR-55 to Lakeview Avenue                                     | [Green]           |        |          | [Blue]   |          |        |      |          |          | [Orange] |      |      |      |      |  |  |
| <b>I</b>   | SR-91, La Palma to SR-55  | [Green]           |        |          |          | [Blue]   |        |      |          |          | [Orange] |      |      |      |      |  |  |
| <b>I</b>   | SR-91, Acacia Street to La Palma                                    | [Green]           |        |          |          | [Blue]   |        |      |          |          | [Orange] |      |      |      |      |  |  |

Project schedules are based on phase start dates. Shown schedules are subject to change.

<sup>1</sup> Projects managed by local agencies

<sup>2</sup> For full project schedules, see <http://octa.net/About-OC-Go/Projects-and-Programs/#/schedule>





## MEASURE M2 PROJECT SCHEDULES

|     |   | 2017  | 2018 | 2019 | 2020 | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | 2027 | 2028 | 2029 | 2030 |  |
|-----|---|---|------|------|------|------|------|------|------|------|------|------|------|------|------|--|
| J   | SR-91, SR-55 to SR-241 <sup>2</sup>   | Completed in 2013   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| J   | SR-91 EB, SR-241 to SR-71 <sup>2</sup>  | Completed in 2011   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| J   | SR-91, SR-241 to I-15 (TBD)   |   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| K   | I-405, SR-73 to I-605   | [Hatched bar from 2017 to 2024]   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| L   | I-405, I-5 to SR-55 (Further Schedule TBD)  | [Green bar from 2017 to 2018]   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| M   | I-605, Katella Avenue Interchange   | [Green bar from 2017 to 2019], [Blue bar from 2020 to 2023], [Orange bar from 2024 to 2026] |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| O   | Kraemer Boulevard Grade Separation (Placentia) <sup>2</sup>                               | Completed in 2014   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| O   | Lakeview Avenue Grade Separation (Anaheim/Placentia)                                      | [Orange bar from 2017 to 2018]  |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| O   | Orangethorpe Avenue Grade Separation (Anaheim/Placentia) <sup>2</sup>                     | Completed in 2016   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| O   | Placentia Avenue Grade Separation (Placentia) <sup>2</sup>                                | Completed in 2014   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| O   | Raymond Avenue Grade Separation (Fullerton) <sup>1</sup>                                  | [Orange bar from 2017 to 2018]  |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| O   | State College Blvd Grade Separation (Fullerton) <sup>1</sup>                              | [Orange bar from 2017 to 2018]  |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| O   | Tustin Ave/Rose Drive Grade Separation (Anaheim/Placentia) <sup>2</sup>                   | Completed in 2016   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | Sand Canyon Grade Separation (Irvine) <sup>2</sup>  | Completed in 2016   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | Rail-Highway Grade Crossing Safety Enhancement <sup>2</sup>                               | Completed in 2011   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | San Clemente Beach Trail Safety Enhancements <sup>2</sup>                                 | Completed in 2014   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | Anaheim Canyon Metrolink Station Improvements   | [Green bar from 2017 to 2018], [Blue bar from 2019 to 2021], [Orange bar from 2022 to 2023] |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | Fullerton Transportation Center Improvements  | [Orange bar from 2017 to 2019]  |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | Laguna Niguel/Mission Viejo Metrolink Station Americans with Disabilities Act (ADA) Ramps | [Orange bar from 2017 to 2018]  |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | Orange Transportation Center Metrolink Parking Structure                                  | [Blue bar from 2017 to 2018], [Orange bar from 2019 to 2020]                                |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | Placentia Metrolink Station Improvements and Parking Structure                            | [Blue bar from 2017 to 2018], [Orange bar from 2022 to 2023]                                |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | San Clemente Pier Station Lighting  | [Orange bar from 2017 to 2018]  |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | Laguna Niguel to San Juan Capistrano Metrolink Station Passing Siding Project             | [Blue bar from 2017 to 2019], [Orange bar from 2020 to 2021]                                |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R   | Tustin Metrolink Station Parking Structure <sup>2</sup>                                   | Completed in 2011   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| R,T | Anaheim Regional Transportation Intermodal Center (ARTIC) <sup>1,2</sup>                  | Completed in 2014   |      |      |      |      |      |      |      |      |      |      |      |      |      |  |
| S   | OC Streetcar  | [Blue bar from 2017 to 2018], [Orange bar from 2019 to 2022]                                |      |      |      |      |      |      |      |      |      |      |      |      |      |  |

Project schedules are based on phase start dates. Shown schedules are subject to change.

<sup>1</sup> Projects managed by local agencies

<sup>2</sup> For full project schedules, see <http://octa.net/About-OC-Go/Projects-and-Programs/#!/schedule>



## MEASURE M2 PROGRESS REPORT

### M2 DELIVERY RISK UPDATE ▼

This section discusses the risks and challenges related to Measure M2 and the updated Next 10 Delivery Plan (Next 10 Plan) that the M2 Program Management Office (PMO) is monitoring with associated explanations and proposed actions.

| Delivery Risk    | Explanation  | Proposed Action   |
|------------------|--|---|
| <b>Financial</b> |  |   |
| 1                | The 2020 M2 revenue forecast is \$11.6 billion, which is a \$1.8 billion (13 percent) decrease from the 2019 M2 revenue forecast due to the coronavirus (COVID-19) pandemic. If sales tax revenues continue to be lower than projects, this will further challenge delivery. | COVID-19 added risk to the M2 program sales tax revenue. The latest \$11.6 billion revenue forecast represents the lowest forecast since M2 inception.  |
| 2                | Inability to scale the M2 Freeway Program to available revenue and still deliver the M2 commitments.   | On March 8, 2021, staff provided the Board an update on M2 sales tax revenue through the second quarter (December 2020). The update confirmed that the receipts aligned with the \$11.6 billion forecast; this forecast will be incorporated in the 2020 Next 10 Plan.  |
| 3                | Schedule and scope changes on critical capital projects impacting delivery and project costs.  | The M2 Freeway Program includes set project scopes leaving limited flexibility in what is delivered.  |
| 4                | Sustain Metrolink train service as an attractive alternative to driving in Orange County within the limits of available revenue.   | Changes as a result of updated highway standards or issues identified in the field regularly impact scope, schedule, and costs.   |
|                  |  | OCTA will work closely with California Department of Transportation (Caltrans) to apply value engineering strategies on projects to manage costs.   |
|                  |  | OCTA will work closely with Caltrans and project contractors to limit changes in scope and schedule to a minimum.   |
|                  |  | In September 2020, Metrolink adopted a Recovery Plan Framework to ensure the safety of passengers and employees and restore service in a post-COVID-19 environment. Metrolink received \$64.6 million in one-time federal funds through the Coronavirus Aid, Relief and Economic Security Act, which alleviated some concerns in the short-term. OCTA will continue to work closely with Metrolink and member agencies to ensure cost increases are minimized, while continuing to seek external revenue. |





## MEASURE M2 PROGRESS REPORT

|                   | Delivery Risk   | Explanation   | Proposed Action   |
|-------------------|---|---|---|
| 5                 | Potential for an increasing cost environment as M2 capital projects are readied for construction.   | The spring update of the Next 10 Plan Market and Conditions Forecast and Risk Analysis reflects a low cost environment in 2021, a minimal rise in inflation in 2022, and a return to a normal inflationary increase in 2023. The economic impacts from COVID-19 may cause this to change during the Next 10 Plan delivery years.    | The Market Conditions Forecast and Risk Analysis report is updated biannually and provides a three-year look ahead. Highway project construction bids in the region have continued to reflect a favorable market with a high number of bidders and competitive bids priced below the engineer's estimates. Recent steel and lumber product material pricing has increased significantly due to demand, production capacity, and supply chain issues. OCTA will continue to monitor bid results and market conditions affecting project costs. |
| <b>Resource</b>   |   |   |   |
| 6                 | Substantial work underway in the region has resulted in significant demand for professional and skilled labor which can impact delivery given the volume of the M2 capital program. | The economic impacts of COVID-19 and its effects on unemployment may change the availability of key talent. If shortages continue, project delivery costs could rise, but if additional labor resources are available, it may temper costs and reduce delivery risk.  | OCTA will monitor impacts of COVID-19 on the labor market as well as contractor reported COVID-19 cases. Expert and timely coordination between OCTA and Caltrans is imperative to manage this risk. Staff is working with Caltrans to ensure resource needs are met.   |
| 7                 | New operational responsibilities with the OC Streetcar.   | With the implementation of the OC Streetcar service, OCTA will be increasing its overall role in operations. OCTA holds a successful track record in operating various transportation systems including both a fixed- and demand-based bus network.   | To ensure success of the OC Streetcar, OCTA hired a streetcar operations manager with proven start-up experience to oversee start-up and daily operations. A contractor with extensive experience in operations of rail systems was selected to handle the startup and revenue operation phases. In addition, in September 2020, OCTA initiated a project to review the organizational structure of the Operations Division.  |
| <b>Regulatory</b> |   |   |   |
| 8                 | Changing federal and statewide directives could affect M2 freeway project approvals.  | Current state planning and project approval policies place great emphasis on reducing travel by automobile and encourage project alternatives that promote short trips where possible, travel by transit, bicycling or walking, and use of zero-emission vehicles. These requirements will affect the environmental review process. | The majority of M2 freeway projects, where this risk would manifest itself, have obtained the necessary approvals. If the approvals require a review or revision, these new requirements could impact delivery.   |



## MEASURE M2 PROGRESS REPORT

### Next 10 Delivery Plan ▼

**Contact:** Francesca Ching, PMO Manager • (714) 560-5625

On November 14, 2016, the Board approved the Next 10 Plan, providing guidance to staff on delivery of M2 projects and programs between 2017 and 2026. With four years of the Next 10 Plan completed to date, on December 14, 2020, the Board approved to shift the timeframe of four years to span fiscal year (FY) 2020-21 through FY 2029-30.

Due to the uncertainty created by COVID-19, the 2020 preliminary M2 sales tax revenue forecast of \$11.6 billion was presented to the Board on August 24, 2020. With tax receipts for quarter four of FY 2019-20 received in September 2020, the final M2 sales tax forecast was presented to the Board on October 26, 2020. The M2 revenue forecast remained at \$11.6 billion. This represents a year-over-year decline of \$1.8 billion and the lowest forecast since M2 inception. The decrease in taxable sales is due to the cascading effects of COVID-19 on the economy. OCTA's conservative approach to financial planning has allowed for all M2 projects that are currently underway to continue as planned in FY 2020-21.

On December 14, 2020, staff presented three options for Board discussion and feedback on how to manage the impacts of the decreased M2 sales tax revenue forecast and revised project cost estimates. The Board directed staff to pursue a financially prudent course of action with a proactive stance on project delivery while remaining flexible, given the fluidity of current events. In addition, the Board directed staff to review FY 2020-21 second quarter financial information to provide an additional data point prior to presenting the updated Next 10 Plan, which is anticipated in spring 2021.

On March 8, 2021, staff provided an update to the Board on sales tax revenue information through December 2020. The data showed that sales tax collections remained consistent with the projections presented to the Board in October 2020 and that the total forecasted M2 sales tax revenues remained at \$11.6 billion.

### Next 10 Plan Deliverables

Significant progress has been made on the Next 10 Plan deliverables, with projects completing construction, projects in and advancing towards construction, as well as regular funding allocations to local jurisdictions through local programs. Staff will continue to monitor the impacts of the COVID-19 pandemic on the Next 10 Plan delivery commitments and will report to the Board as appropriate.

#### **1. Deliver 14 freeway improvement projects through construction (Projects A-M).**

The M2 Freeway Program is currently made up of 30 projects or project segments (projects). As of December 2020, 12 of the 30 projects have been completed. Deliverable 1 has been updated to include 14 of the 18 remaining projects to be delivered (or underway) within the shifted Next 10 Plan timeframe. In January 2021, the I-5 project between SR-55 and SR-57 was completed. The remaining 13 projects included in Deliverable 1 are in or nearing design and construction.





## MEASURE M2 PROGRESS REPORT

For more details, see [pages iii-iv](#) (Project Schedules) and the project updates contained in their respective sections.

### Upcoming activities:

- I-5, I-405 to Yale Avenue - Award contract for design services
- SR-55, I-405 to I-5 - Award contract for construction management support services
- SR-55, I-5 to SR-91 - Release request for proposals (RFP) for design services
- SR-57, Orangewood Avenue to Katella Avenue - Release RFP for design services

### **2. Prepare remaining freeway improvement projects for delivery (Projects A-M).**

The four remaining project segments (of the 30 total) are environmentally cleared or on track to be environmentally cleared by 2030, making them shelf-ready for further advancement. The remaining projects include Project D (I-5, El Toro Road Interchange), Project G (SR-57 Northbound from Lambert Road to Tonner Canyon Road), Project J (SR-91 between SR-241 and I-15), and Project L (I-405 between I-5 and SR-55). These projects will continue to be reevaluated annually as part of the Next 10 Plan review. The next review of the Next 10 Plan is anticipated in fall 2021. For more details, see [pages iii-iv](#) (Project Schedules) and the project updates contained in their respective sections.

### **3. Provide annual competitive funding opportunities for local jurisdictions to address bottlenecks and gaps in the street system, synchronize signals (Project O and P), and continue flexible funding to local jurisdictions to preserve the quality of streets or for use on other transportation needs, as appropriate (Project Q).**

OCTA has awarded approximately \$426.4 million in competitive funding through the Regional Capacity Program (RCP) (Project O) and Regional Traffic Signal Synchronization Program (RTSSP) (Project P) through annual calls for projects (call). Additionally, approximately \$493.8 million in Local Fair Share (LFS) (Project Q) funds have been distributed to local jurisdictions.

On August 10, 2020, the Board authorized the 2021 call, providing up to \$30 million for both Project O (\$22 million) and Project P (\$8 million) in available M2 funds to support local streets and roads improvement projects throughout Orange County. Applications were due on October 22, 2020. Based upon project selection criteria as specified in the Comprehensive Transportation Funding Programs (CTFP) Guidelines, projects will be prioritized for Board consideration in May 2021. Additionally, all seven bridges included in the OC Bridges program have been completed. For more details, see the project updates on [page 20](#).

### Upcoming activities:

- Project O and P - Programming recommendations for the 2021 call



## MEASURE M2 PROGRESS REPORT

### **4. Maintain Metrolink service and complete two rail station improvements (Project R).**

In October 2019, three weekday intracounty round trips operating between Laguna Niguel/Mission Viejo and Fullerton were replaced with two round trips between Laguna Niguel/Mission Viejo (extended from Fullerton) into Los Angeles. Additional service changes were scheduled to be implemented in April 2020, however, due to COVID-19, they have been postponed until full service is reinstated.

In March 2020, all Metrolink services were impacted by the statewide enforcement of stay-at-home orders that resulted from the COVID-19 pandemic. Metrolink implemented temporary service reductions in March and November 2020 due to the decline in ridership. The three lines serving Orange County (Orange County, Inland Empire-Orange County, and the 91/Perris Valley lines) now operate 41 trains, which is down from the 54 daily trains operated prior to COVID-19. OCTA will continue to actively engage with Metrolink and other member agencies and monitor ridership levels and the corresponding financial impacts to M2.

Within this program, funding is provided for rail corridor and station improvements to accommodate increased passenger train service including station upgrades, parking expansions, and safety enhancements. The Next 10 Plan identified two projects to be completed by 2030: Anaheim Canyon Metrolink Station Improvement Project (construction contract was awarded in March 2021) and Placentia Metrolink Station (is ready to begin construction, however, it is contingent on a BNSF construction and maintenance agreement being in place). For more details, see the project updates on [page 25](#).

#### Upcoming activities:

- Placentia Metrolink Station - Advertise for construction

### **5. Complete construction, secure vehicles, begin operating the OC Streetcar, and work with local jurisdictions to consider recommendations from planning studies to guide development of future high-quality transit connections (Project S).**

#### OC Streetcar

With strong Federal Transit Administration (FTA) support for the project, a full funding grant agreement (FFGA) was executed in November 2018 providing OCTA with \$149 million in federal funding to support the project. The OC Streetcar construction contract was executed and a notice to proceed was issued on March 4, 2019 as well as the vehicle manufacturing contract. Activities this quarter included construction of the maintenance and storage facility (MSF), utility relocation, hand digging of the overhead contact system (OCS) pole foundations, and track installation on Bristol Street in the City of Santa Ana. The first six vehicles are in static and dynamic testing and the remaining two vehicles are in various stages of production. Construction is anticipated to be completed in 2023. See [page 29](#) for more information.

#### Bristol Street Transit Corridor Study

The study is focused on Bristol Street between West 17th Street and Sunflower Avenue (South Coast Metro) and connections to John Wayne Airport and the Santa Ana Regional Transportation Center. This quarter, the team completed the technical evaluation of the four bus alternatives and provided the draft evaluation report to OCTA for review. Staff reviewed the draft report and provided additional comments. The final evaluation report is anticipated to be completed in spring 2021.





## MEASURE M2 PROGRESS REPORT

### **6. Support expanded mobility choices for seniors and persons with disabilities (Project U).**

Project U is comprised of three programs: the Senior Mobility Program (SMP), the Senior Non-Emergency Medical Transportation (SNEMT) Program, and the Fare Stabilization Program. Since 2011, these three programs have provided approximately \$88.1 million<sup>1</sup>. The SMP provides funding for local transportation services to participating cities in Orange County. Participating cities design and implement transit service that best fit the needs of older adults (age 60 and above) in their communities. The SNEMT Program provides funding to the County of Orange Office on Aging for senior (60 and above) transportation to and from medical appointments, dentists, therapies, exercise programs, testing, and other health related trips at a low cost to the rider than would otherwise be available. The Fare Stabilization program provides stable discounted fares for seniors and persons with disabilities by lowering the cost of riding transit. See [page 31](#) for more information.

<sup>1</sup> Only includes disbursed funds. On October 12, 2020, the Board approved a temporary exception to the SMP guidelines, which allows for OCTA to hold allocations in reserve for agencies with suspended services due to the COVID-19 pandemic. The funds will be held until the State lifts the State of Emergency or transportation services resume, whichever occurs first.

### **7. Work with local agencies to maintain successful community circulator projects and potentially provide grant opportunities for expanded or new local transit services (Project V).**

Since inception, OCTA has approved 35 projects and ten planning studies totaling approximately \$52 million through four calls. The most recent Project V call was programmed by the Board on April 13, 2020. OCTA receives ridership reports from local agencies on a regular basis to monitor the success of awarded services against performance measures adopted by the Board. Currently, three services are active, with the remaining services suspended (or not initiated) as a result of the COVID-19 pandemic. As the State gradually reopens and social distancing requirements are lifted, local agencies have suggested that services may be reinitiated by mid-2021. During this quarter, the Board approved changes to the Project V program guidelines in order to better support these key community services in a post COVID-19 environment. Key revisions included modifying minimum performance standards and allowing for escalation in the subsidy per boarding and annual fiscal year funding caps.

Staff continues to work with local agencies through letters of interest requests, workshops, CTFP Guidelines revisions, calls, and cooperative agreement amendments to fine-tune this program and facilitate successful project implementation, especially in light of the COVID-19 pandemic. For additional details and information on current program performance and service, see [page 32](#).

### **8. Continue to improve the top 100 busiest transit stops to enhance the customer experience (Project W).**

Through three calls, the Board has approved \$3.1 million to improve 114 city-initiated improvement projects at the busiest OCTA transit stops. The program is designed to ease transfers between bus lines and provide passenger amenities such as installation of bus benches or seating, shelters, improved lighting, and other passenger related amenities. To date, 43 improvements funded through the first call have been completed and the remaining 71 improvements funded through the second and third round call are in various stages of implementation. See [page 33](#) for more information.



## MEASURE M2 PROGRESS REPORT

### **9. Ensure the ongoing preservation of purchased open space, which provides comprehensive mitigation of the environmental impacts of freeway improvements and higher-value environmental benefits in exchange for streamlined project approvals (Projects A-M).**

The Freeway Environmental Mitigation Program includes seven conservation properties (Preserves) totaling more than 1,300 acres and 12 restoration projects covering about 350 acres. In 2017, OCTA received biological resource permits after completing a state and federal Natural Community Conservation Plan/Habitat Conservation Plan (Conservation Plan) for the Environmental Mitigation Program, allowing streamlined project approvals for the M2 freeway improvement projects. The Conservation Plan also includes a streamlined process for coordination of streambed alteration agreements. In 2018, OCTA secured programmatic permits and assurances for federal and state clean water permitting requirements. Receipt of these permits represent the culmination of years of collaboration and support by the Board, environmental community, and regulatory agencies.

To ensure ongoing preservation of the open space, an endowment was established to pay for the long-term management of the Preserves. OCTA makes annual endowment deposits of approximately \$2.9 million. While the performance of the endowment fund will affect the time frame for full funding, current projections indicate that OCTA is on track to meet the target of \$46.2 million in FY 2027-28. As of March 31, 2021, the balance of the endowment was \$18,216,874. For more details, see the project updates on [page 34](#).

### **10. Work with the Environmental Cleanup Allocation Committee (ECAC) to develop the next tiers of water quality programs to prevent the flow of trash, pollutants and debris into waterways from transportation facilities. In addition, focus on improving water quality on a regional scale that encourages partnerships among the local agencies as part of the Environmental Cleanup Program (ECP) (Project X).**

In May 2010, the Board approved a two-tier approach to fund Project X. Tier 1 consists of funding equipment purchases and upgrades to existing catch basins and related best management practices, such as screens and other low-flow diversion devices. Tier 2 consists of funding regional, potentially multi-jurisdictional, and capital-intensive projects. Since 2011, the Board has approved \$27 million in funding for 189 Tier 1 projects through ten calls and \$27.9 million for 22 Tier 2 projects through two calls.

The 11<sup>th</sup> Tier 1 call was released on February 8, 2021, in the amount of \$2.8 million. Applications are due on May 6, 2021, with programming recommendations anticipated to be presented to the Board in late 2021. Staff will continue to analyze revenues for future calls and is currently assessing the timing of a future Tier 2 call. For more details, see the project updates on [page 34](#).

#### Upcoming activities:

- Project X – Programming recommendation for the 11<sup>th</sup> Tier 1 call





## FREWAYS

### INTERSTATE 5 (I-5) PROJECTS ▾

**Segment:** I-5, SR-55 to SR-57

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



PROJECT A

**Summary:** This project added a second high-occupancy vehicle (HOV) lane in both directions along I-5 between SR-55 and SR-57 for approximately three miles in the City of Santa Ana. Construction began on February 20, 2019 and opened to traffic in August 2020. The project was officially completed on January 6, 2021 and plant establishment is anticipated to be complete in May 2021.

**I-5, I-405 to SR-55 is one project broken into two segments in early 2020. The Final Environmental Document (ED) was approved on January 7, 2020. The Design Standard Decision Document (DSD) was approved on February 19, 2020 and the Final Project Report was approved on February 28, 2020.**

**Segment:** I-5, I-405 to Yale Avenue

**Status:** Environmental Phase Complete; Design Proposals Under Review

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

PROJECT B

**Summary:** The I-5, I-405 to Yale Avenue (Segment 1) project will add an additional general purpose lane in both directions, improve interchanges, and replace and add new auxiliary lanes in the City of Irvine. The RFP for consultant final design services was released on December 14, 2020 and closed on January 21, 2021. Staff is reviewing the proposals and will present a consultant recommendation to the Board in spring 2021. The design of this project is anticipated to begin in mid to late 2021.

**Segment:** I-5, Yale Avenue to SR-55

**Status:** Environmental Phase Complete; Design Contract Awarded

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The I-5, Yale Avenue to SR-55 (Segment 2) project will add an additional general purpose lane in both directions, improve interchanges, and replace and add new auxiliary lanes in the cities of Irvine and Tustin. The Board approved the RFP release for consultant final design services on June 22, 2020 and awarded the contract on November 9, 2020. The design of this project is anticipated to begin in spring 2021.



# FREEWAYS

PROJECT C AND  
PART OF PROJECT D

**I-5, Avenida Pico to San Juan Creek Road is one project broken into three segments.**

**Segment:** I-5, Avenida Pico to Avenida Vista Hermosa/Avenida Pico Interchange

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** This segment added a carpool lane in each direction of I-5 between Avenida Vista Hermosa and Pacific Coast Highway (PCH) for approximately 2.5 miles in the City of San Clemente and reconstructed on- and off-ramps at Avenida Vista Hermosa and Camino de Estrella. Construction began in September 2014 and all three segments of the I-5 between Avenida Pico to San Juan Creek were opened to traffic on March 13, 2018. The project was officially completed on July 31, 2017, and the one-year plant establishment period for this segment was completed in May 2018.

**Segment:** I-5, Avenida Vista Hermosa to Pacific Coast Highway

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** This segment added a carpool lane in each direction of I-5 between Avenida Vista Hermosa and PCH for approximately 2.5 miles in the City of San Clemente, and reconstructed on- and off-ramps at Avenida Vista Hermosa and Camino de Estrella. Construction began in September 2014 and all three segments of the I-5 between Avenida Pico to San Juan Creek Road were opened to traffic on March 13, 2018. The project was officially completed on July 31, 2017, and the one-year plant establishment period for this segment was completed in May 2018.

**Segment:** I-5, Pacific Coast Highway to San Juan Creek Road

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** This segment added a carpool lane in each direction of I-5 between PCH and San Juan Creek Road for approximately 2.5 miles in the cities of Dana Point, San Clemente, and San Juan Capistrano. Project improvements also reconstructed the on- and off-ramps at PCH/Camino Las Ramblas. Construction began in March 2014 and all three segments of the I-5 between Avenida Pico to San Juan Creek were opened to traffic on March 13, 2018. The project was officially completed on July 3, 2018, and the one-year plant establishment period for this segment was completed in March 2019.



## FREWAYS

**I-5, SR-73 to El Toro Road is one project broken into three segments in early 2018. With a cost estimate for this project of \$557.11 million, the project was above the \$500 million threshold for a “Major Project” designation, as determined by the Federal Highway Administration (FHWA). Major projects require a Cost Estimate Review (CER) workshop. A CER was conducted by the FHWA, Caltrans, and OCTA in February 2018 and resulted in an estimated project cost of \$612.6 million. The OCTA cost estimate for the three segments is currently \$577.1 million.**

**Segment: I-5, SR-73 to Oso Parkway/Avery Parkway Interchange**

**Status:** Construction Underway - 34% Complete

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project will make improvements along I-5 between SR-73 and Oso Parkway in the cities of Laguna Hills, Laguna Niguel, and Mission Viejo. The improvements include the addition of a 2.2-mile general purpose lane in each direction and reconstruction of the Avery Parkway Interchange (part of Project D). The project was awarded on December 19, 2019, and the first working day was March 10, 2020. This quarter, the contractor completed removal of the easterly segment of the existing Avery Parkway bridge and began pile driving for the new segment of the bridge. The contractor continued work on several retaining walls in both northbound and southbound directions and began work on temporary ramp metering and fiber optic installation. In addition, Caltrans and OCTA have continued coordinating utility work with San Diego Gas and Electric.

**Segment: I-5, Oso Parkway to Alicia Parkway/La Paz Road Interchange**

**Status:** Construction Underway - 44% Complete

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project will make improvements along I-5 between Oso Parkway and Alicia Parkway in the cities of Mission Viejo, Laguna Hills, and Lake Forest. The improvements include the addition of a 2.6-mile general purpose lane in each direction and the reconstruction of the La Paz Road Interchange (Part of Project D). The construction contract was awarded on April 4, 2019, and the first working day was May 29, 2019. This quarter, the contractor continued construction of several retaining walls in both directions, grading of slopes on northbound I-5, and completion of the new bridge deck structure for the northbound La Paz bridge on-ramp. In addition, the contractor began pile driving for the new northbound off-ramp bridge structure at La Paz Road over the railroad. Staff also continued coordination of the service contract with Southern California Regional Rail Authority (SCRRA)/Metrolink.

**Segment: I-5, Alicia Parkway to El Toro Road**

**Status:** Construction Underway - 3% Complete

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project will make improvements along I-5 between Alicia Parkway to El Toro Road in the cities of Laguna Hills, Laguna Woods, and Lake Forest. The improvements include extension of the second HOV lane between El Toro Road and Alicia Parkway in both northbound and southbound directions. The construction

## FREWAYS

contract was awarded on September 23, 2020 and the first working day was January 4, 2021. This quarter, the contractor completed clear and grub activities, relocated electrical facilities at various ramps and completed installation of temporary fiber optic facilities. Staff also continued coordination with Southern California Edison for the relocation of their existing facilities and with Caltrans on right-of-way (ROW) and utility relocations.

### PROJECT D

**This project will update and improve key I-5 interchanges at Avenida Pico, Ortega Highway, Avery Parkway, La Paz, and El Toro Road. Three interchange improvements at La Paz, Avery Parkway, and Avenida Pico are included and discussed as part of the respective segments in Project C.**

**Segment:** I-5, Ortega Highway Interchange

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** Construction began in February 2013 to reconstruct the SR-74 Ortega Highway Bridge over I-5 and improve local traffic flow along SR-74 and Del Obispo Street in the City of San Juan Capistrano. All lanes on the new bridge were opened to traffic on September 4, 2015. A dedication ceremony was held on October 1, 2015. The project was officially completed on January 15, 2016.

**Segment:** I-5, El Toro Interchange

**Status:** Environmental Phase In Review

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** Caltrans is the lead in the environmental phase of this project, which includes the study of four build alternatives that consider modifications to the existing interchange, ranging from an I-5 southbound direct connector to El Toro Road to modifications to how existing on- and off-ramp intersections operate. The project area includes the cities of Laguna Hills, Laguna Woods, and Lake Forest, who are direct stakeholders of the project improvements. The study began in April 2017 and the Draft Initial Study/Environmental Assessment was completed in March 2019. The three stakeholder cities were not in consensus on a preferred alternative, and costs identified for the remaining alternatives were significantly higher than the assumed cost in the Next 10 Plan, which created additional challenges. The environmental phase was anticipated to be completed in late 2019, however without the cities' consensus, OCTA does not support finalization of the document. OCTA requested Caltrans put completion of the ED on hold until the consultant retained by OCTA provides further assessment of the alternatives to help facilitate reaching an agreement. The project kick-off meeting was held on September 16, 2020. Major activities this quarter include continued study of the alternatives for traffic, ROW, geometric and cost estimates. The City of Lake Forest also proposed a new alternative which would impact the southeast corner of the project study area. The draft final alternatives assessment was completed this quarter, however with the addition of the new alternative, a revised draft final alternatives assessment study is now anticipated to be completed in spring 2021.





## FREEWAYS

### STATE ROUTE 22 (SR-22) PROJECTS ▾

PROJECT E

**Segment:** SR-22 Access Improvements

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** Completed in 2008, Project E made improvements at three key SR-22 interchanges (Brookhurst Street, Euclid Street, and Harbor Boulevard) in the City of Garden Grove to reduce freeway and street congestion in the area. This M2 project was completed early as a “bonus project” provided by the original Measure M (M1).

### STATE ROUTE 55 (SR-55) PROJECTS ▾

PROJECT F

**Segment:** SR-55, I-405 to I-5

**Status:** Design Phase Underway - 99% Complete

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project will widen SR-55 between I-405 and I-5 in the cities of Irvine, Santa Ana, and Tustin. The improvements will include a four-mile general purpose lane and a second HOV lane in both directions between the I-405 and I-5. Auxiliary lanes will be added and extended in some segments within the project limits. Through a cooperative agreement, Caltrans and OCTA’s consultant initiated the design together and on April 29, 2020, the 100 percent design was submitted. The cooperative agreement was subsequently revised to transfer the Supplemental Fact Sheet task from Caltrans to OCTA. The final Supplemental Fact Sheet and final design approval are anticipated in May 2021. Due to complex ROW challenges, ROW certification is anticipated to be completed by August 2021 with construction beginning in early 2022.

On December 3, 2020, the California Transportation Commission awarded \$140 million in SB 1 (Chapter 5, Statutes of 2017) competitive funds to OCTA for the construction phase of this project. On January 11, 2021, the Board approved the revised estimate at completion of \$505 million which includes \$161.4 million in federal funds, \$80.9 million in M2 funds and \$80 million in state funds through the 2018 State Transportation Improvement Plan (STIP). In addition, Caltrans has committed \$42.7 million in State Highway Operation and Protection Program funds. During the quarter, the Board approved six resolutions of necessity and a cooperative agreement with SCRRRA for construction support services.



# FREWAYS

**Segment:** SR-55, I-5 to SR-91

**Status:** Environmental Phase Complete

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project studied approximately 7.5 miles of SR-55 between I-5 and SR-91 in the cities of Anaheim, Orange, Santa Ana, and Tustin. The environmental study looked at the addition of one general purpose lane in each direction between SR-22 and I-5 and operational improvements between SR-22 and SR-91.

The environmental phase of the project was completed with the approval of the DSDD, the Final ED, and the Final Project Report on March 30, 2020. Release of the RFP for final design services is anticipated in mid to late 2021.

## STATE ROUTE 57 (SR-57) PROJECTS ▾

### PROJECT G

**Segment:** SR-57 Northbound, Katella Avenue to Lincoln Avenue

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** This project increased capacity and improved operations on northbound SR-57 between Katella Avenue and Lincoln Avenue in the City of Anaheim with the addition of a new three-mile general purpose lane, on- and off-ramp improvements, and soundwalls. Bridges at Katella Avenue and Douglas Road were also widened in the northbound direction. The project opened to traffic on November 19, 2014 and was completed on April 21, 2015.

**Segment:** SR-57 Northbound, Orangethorpe Avenue to Yorba Linda Boulevard

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** This project increased capacity and improved operations on northbound SR-57 with a new 2.5-mile northbound general purpose lane between Orangethorpe Avenue in the City of Placentia to Yorba Linda Boulevard in the City of Fullerton. In addition to the new lane, capital improvements included reconstruction of northbound on- and off-ramps, widening of seven bridges, and the addition of soundwalls. The project opened to traffic on April 28, 2014 and was completed on November 6, 2014.





## FREEWAYS

**Segment:** SR-57 Northbound, Yorba Linda Boulevard to Lambert Road

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** This project improved capacity, operations, and traffic flow on SR-57 with the addition of a new 2.5-mile northbound general purpose lane between Yorba Linda Boulevard in the City of Fullerton and Lambert Road in the City of Brea. Additional project benefits included on- and off-ramp improvements, the widening and seismic retrofit (as required) of six bridges in the northbound direction and the addition of soundwalls. Existing lanes and shoulders were also widened to standard widths, enhancing safety for motorists. The project opened to traffic on September 23, 2013 and was completed on May 2, 2014.

**Segment:** SR-57 Northbound, Lambert Road to Tonner Canyon Road

**Status:** Schedule TBD

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** Caltrans previously completed a Project Study Report/Project Development Support document for the Lambert Road to Tonner Canyon Road segment, which would add a northbound truck-climbing lane (approximately 2.5 miles) in the City of Brea. The project will require coordination with Los Angeles County Metropolitan Transportation Authority (LA Metro) on planned improvements or related work across the Orange County/Los Angeles County line. The mainline project includes interchange and ramp improvements at Lambert Road. Through the SB 1 Trade Corridor Enhancement Program, funds were allocated to initiate the construction phase for interchange improvements at Lambert Road which will complement and serve as a first phase to the freeway improvement project. Construction began in mid-2019 and is anticipated to be completed at the end of 2021. Phase 2, which is the mainline improvement, was initially approved for STIP funding in March 2018 to initiate the environmental phase. However, due to the 2019 STIP reduction, funding was shifted to cover projects already underway. To ensure coordination with other projects planned for construction and to avoid unreasonable impacts to the public, this project is currently scheduled to be constructed beyond the Next 10 Plan timeframe.

**Segment:** SR-57 Northbound, Orangewood Avenue to Katella Avenue

**Status:** Environmental Phase Complete; RFP for Design Consultant Services Initiated

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project studied the addition of a new one-mile northbound general purpose lane on SR-57 from Orangewood Avenue to Katella Avenue in the cities of Anaheim and Orange. The northbound general purpose lane would join the northbound general purpose lane, which was opened to traffic in 2014 between Katella Avenue and Lincoln Avenue. The Final ED and final project report were approved on March 29, 2019. This project was approved by the Board in the 2019 Next 10 Plan to advance through construction. On March 8, 2021, the Board approved the final design cooperative agreement with Caltrans and released the RFP for consultant final design services. Proposals are due in spring 2021 and final design services are anticipated to begin in early 2022.



# FREEWAYS

## STATE ROUTE 91 (SR-91) PROJECTS ▾

**Segment:** SR-91 Westbound, I-5 to SR-57

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



PROJECT H

**Summary:** This project increased capacity in the westbound direction of SR-91 by adding an additional 4.5-mile general purpose lane in the westbound direction between the cities of Anaheim and Fullerton and provided operational improvements at on- and off-ramps between Brookhurst Street and State College Boulevard. The project was opened to traffic on March 7, 2016 and was completed on June 23, 2016.

**Segment:** SR-91, SR-55 to Tustin Avenue Interchange

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



PROJECT I

**Summary:** This project improved traffic flow at the SR-55/SR-91 interchange by adding a westbound auxiliary lane beginning at the northbound SR-55 to westbound SR-91 connector through the Tustin Avenue interchange in the City of Anaheim in the approximately two-mile area. The project reduced weaving congestion in the area and included reconstruction of the westbound side of the Santa Ana River Bridge to accommodate the additional lane. The project was opened to traffic on May 14, 2016 and was completed on July 15, 2016.

**SR-91, between SR-55 and SR-57 is one project broken into three segments in late 2020. The Final ED was approved on June 22, 2020. The DSDD and the Final Project Report were both approved on June 24, 2020. This project will be funded with 91 Express Lanes excess revenue.**

**Segment:** SR-91, SR-55 to Lakeview Avenue

**Status:** Design Phase Underway

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The SR-91, SR-55 to Lakeview Avenue (Segment 1) project will provide westbound operational improvements which include realignment of the existing westbound SR-91 on- and off-ramps, addition of a new on-ramp from the Lakeview Avenue overcrossing bridge to connect directly to southbound SR-55, and construction of a barrier to separate westbound SR-91 from SR-55. With the proposed improvements, the existing Lakeview Avenue overcrossing bridge is anticipated to be replaced with a new bridge. The design of this project was initiated on March 30, 2020. This quarter, the design team submitted the 35 percent structures design which received approval at the type selection meeting, and continued work on geometric design and the 65 percent roadway design.





## F R E E W A Y S

**Segment:** SR-91, La Palma Avenue to SR-55

**Status:** Design Phase Underway

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The SR-91, La Palma Avenue to SR-55 (Segment 2) project will provide an additional eastbound general purpose lane, replace the eastbound shoulder, and restore auxiliary lanes as needed throughout the project limits. With the proposed improvements, the existing Kraemer Boulevard and Tustin Avenue overcrossing bridges are anticipated to be replaced with new bridges. The design of this project was initiated on June 17, 2020. This quarter, the design team continued work on geometric design, utility coordination, and obtaining the environmental permit for geotechnical borings.

**Segment:** SR-91, Acacia Street to La Palma Avenue

**Status:** Design Phase Underway

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The SR-91, Acacia Street to La Palma Avenue (Segment 3) project will provide westbound operational improvements by adding a fourth general purpose lane along westbound SR-91 from the northbound SR-57 to westbound SR-91 connector, extending the southbound SR-57 to westbound SR-91 connector auxiliary lane through the State College Boulevard interchange, tying into the existing westbound SR-91 auxiliary lane west of State College Boulevard, and reconfiguring the westbound SR-91 to SR-57 connector to provide dedicated exits to SR-57. With the proposed improvements, the existing La Palma Avenue overcrossing bridge will be replaced with a new bridge. The design of this project was initiated on November 30, 2020. This quarter, the design team worked on obtaining permits, performing surveys, collecting existing information, and developing geometric design.

**Segment:** SR-91, SR-55 to SR-241

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



PROJECT J

**Summary:** This segment added six miles in the westbound and eastbound direction to a key stretch of SR-91 between SR-55 and SR-241 in the cities of Anaheim and Yorba Linda. In addition to adding 12 lane miles to SR-91, the project also delivered a second eastbound exit lane at Lakeview Avenue, Imperial Highway, and Yorba Linda Boulevard/Weir Canyon Road off-ramps. Beyond these capital improvements, crews completed work on safety barriers, lane striping, and soundwalls. Completion of this project in March 2013 meant a total of 18 lane miles were added to SR-91 since December 2010. The project opened to traffic in December 2012 and was completed on March 5, 2013.



# FREEWAYS

**Segment:** SR-91, SR-241 to SR-71

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** This segment added six miles through a key stretch of SR-91 between Orange County's SR-241 and Riverside County's SR-71. The project improves mobility and operations by reducing traffic weaving from traffic exiting at SR-71 and Green River Road. An additional eastbound lane on SR-91 was added and all existing eastbound lanes and shoulders were widened. The project opened to traffic on December 2, 2010 and was completed January 31, 2011. Because this project was shovel-ready, OCTA was able to obtain American Recovery and Reinvestment Act funding for this M2 project, saving M2 revenues for future projects.

**Segment:** SR-91, SR-241 to I-15

**Status:** Riverside County Transportation Center's (RCTC) Design-Build - Initial Phase Complete on March 20, 2017; Alternatives Analysis Underway

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** Freeway improvements that cross county lines require close coordination to maintain seamless travel. This project adds one general purpose lane (bringing the total to six lanes in each direction) on SR- 91 between SR-241 and I-15. Since the SR-91 corridor is one of the busiest in the region, implementation of this project requires constructing the improvements under multiple segments to coordinate improvements and to capitalize on available funding. While the portion of this project between SR-241 and the Orange County/ Riverside County line is part of OCTA's OC Go Project J, the matching segment between the county line and SR-71 is part of RCTC's Measure A. The sixth lane addition requires joint implementation to ensure smooth delivery of the project. With significant SR-91 freeway improvements taking place as a result of both counties' sales tax measures, the construction timing of the additional general purpose lane between SR-241 and SR-71 was anticipated to take place post-2035. However, RCTC requested OCTA's support to accelerate a portion of the ultimate project in the westbound direction (in Orange County) to address a bottleneck issue affecting the City of Corona. With OCTA's support, RCTC has been developing the 91 Corridor Operation Project, which began construction in late 2020 and is anticipated to be completed in late 2021. In addition, OCTA and RCTC will be jointly conducting a feasibility study to determine how best to implement the sixth general purpose lane while minimizing environmental and construction impacts in the eastbound direction between SR-241 and SR-71. In May 2020, the consultant team began work on the SR-91, SR-241 to SR-71 eastbound geometric and design alternatives analysis. The consultant conducted a value analysis workshop where various stakeholders provided feedback on conceptual alternatives. A final alternatives analysis report is anticipated to be completed by August 2021.



## FREWAYS

### INTERSTATE 405 (I-405) PROJECTS ▼

#### PROJECT K

**Segment:** I-405, SR-73 to I-605

**Status:** Design-Build Underway - 59% Complete

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** OCTA and Caltrans are working together to widen I-405 through the cities of Costa Mesa, Fountain Valley, Garden Grove, Huntington Beach, Los Alamitos, Seal Beach, and Westminster in the approximately 16-mile project area. These improvements will add one general purpose lane and a second lane to be combined with the existing HOV lane to provide a dual express lanes facility, and also improve the local interchanges along the corridor from SR-73 to I-605.<sup>2</sup>

During the quarter, work continued on ROW acquisition, utility coordination, public outreach, installation of drainage systems, retaining walls, paving, and bridge construction. Design is substantially complete with the review of various design and construction submittals ongoing. OCTA's toll lanes system integrator is under contract and working with OCTA and the design-builder. Construction on one-stage bridges (closed during construction) continued at Edinger Avenue, Edwards Street, and Talbert Avenue. Two-stage bridges (partially closed but allow throughway traffic during construction) at Bolsa Chica Road, Fairview Road, Goldenwest Street, Magnolia Street, and Westminster Boulevard are also underway. In addition to one- and two-stage bridges, construction to widen the existing freeway bridges on the Beach Boulevard/Bolsa Avenue railroad crossing, old Navy railroad crossing, and at the Harbor Boulevard and Santa Ana River bridges are ongoing. The construction of the Heil Street pedestrian overcrossing is also underway. Public outreach, through virtual neighborhood meetings, continues to be held to discuss construction activities. Construction is anticipated to be completed in early 2024.

<sup>2</sup>The general purpose lane portion of the project is an M2 project and will be funded by a combination of local, state, and federal funds. The express lanes portion of the project is financed and paid for by those who choose to pay a toll and use the 405 Express Lanes.

**Segment:** I-405, I-5 to SR-55

#### PROJECT L

**Status:** Environmental Phase Complete

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project studied the addition of general purpose lanes for approximately 8.5-miles along the I-405 corridor between I-5 and SR-55 in the City of Irvine. The project development team reviewed the alternatives and public comments received during public circulation, and as a result of the effort, recommended adding one general purpose lane in each direction. The final ED and final project report were completed in August 2018. To ensure coordination with other projects planned for construction and to avoid unreasonable impacts to the public, this project is currently scheduled to be constructed beyond the Next 10 Plan timeframe.



## FREWAYS

### INTERSTATE 605 (I-605) PROJECTS ▼

**Segment:** I-605, Katella Interchange Improvements

**Status:** Design Phase Underway

**Contact:** Rose Casey, Capital Projects • (714) 560-5729

PROJECT M

**Summary:** This project will improve freeway access and the arterial connection to I-605 at Katella Avenue in the City of Los Alamitos and the County of Orange. Improvements will include enhancements at the on- and off-ramps in addition to operational improvements on Katella Avenue at the I-605 Interchange. In addition, pedestrian and bicycle improvements will incorporate complete streets components, including enhanced safety for all modes of travel. The design of this project was initiated on December 28, 2020. This quarter, the design team worked on obtaining permits, performing surveys, collecting existing information, and developing geometric design.

### FREEWAY SERVICE PATROL ▼

**Status:** Service Ongoing

**Contact:** Cliff Thorne, Operations • (714) 560-5975

PROJECT N

**Summary:** Freeway Service Patrol (FSP) provides assistance to motorists whose vehicles have become disabled on Orange County freeways and removes congestion-causing debris from traffic lanes to reduce freeway congestion and collisions. In June 2012, M2 began supporting FSP with local funds to maintain existing service levels and expand services through 2041. During the quarter, FSP provided 14,812 services<sup>3</sup>. Since June 2012, FSP has provided a total of 595,841<sup>3</sup> services on the Orange County freeway system.

<sup>3</sup>Service calculations are based on all services provided as FSP is funded by M2 and external sources.





# STREETS AND ROADS

## REGIONAL CAPACITY PROGRAM ▾

**Status:** 2021 Call Applications Under Review

PROJECT O

**Contact:** Joseph Alcock, Planning • (714) 560-5372

**Summary:** This program, in combination with required local matching funds, provides funding for improvements on Orange County’s Master Plan of Arterial Highways. Since 2011, 155 projects totaling more than \$319 million including \$24 million in external funding, have been awarded through ten calls by the Board. On August 10, 2020, the Board approved the release of the 2021 call. Applications were due on October 22, 2020 and programming recommendations are anticipated to go to the Board for approval in May 2021.



## OC Bridges Railroad Program

This program built seven grade separations (either under or over passes) where high-volume streets are impacted by freight trains along the BNSF Railroad in north Orange County. With all seven grade separations open to traffic, an OC Bridges completion ceremony was held on October 24, 2017. On July 13, 2020, the Board approved program closeout and budget adjustment to \$667.7 million in committed M2 and external funds for all seven of the OC Bridges Program grade separation projects. Minor activities this quarter include continued work on the closeout of two projects.

**Segment:** Kraemer Boulevard Grade Separation

**Status:** PROJECT COMPLETE



**Contact:** Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The project located at Kraemer Boulevard grade-separated the local street from railroad tracks by building an underpass for vehicular traffic under the railroad crossing in the cities of Anaheim and Placentia. Construction began in January 2012 and opened to public traffic on June 28, 2014. Construction acceptance was obtained by the cities of Anaheim and Placentia in December 2014. OCTA turned over maintenance responsibilities to the cities and completed the one-year warranty in December 2015 with no issues or claims identified. Funding reimbursement and closeout have been completed.

## STREETS AND ROADS

**Segment:** Lakeview Avenue Grade Separation

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** The project located at Lakeview Avenue grade-separated the local street from railroad tracks by building a bridge for vehicular traffic over the railroad crossing and reconfiguring the intersection of Lakeview Avenue and Orangethorpe Avenue in the cities of Anaheim and Placentia. Construction began in March 2014 and opened to public traffic on June 6, 2017. Construction acceptance was obtained from the cities of Anaheim and Placentia in June 2018. OCTA turned over maintenance responsibilities to the cities and completed the one-year warranty on some constructed items. The one-year warranty was extended to July 2019 for some minor repair items. The Board approved a final claim resolution in July 2019. Funding reimbursement and closeout have been completed.

**Segment:** Orangethorpe Avenue Grade Separation

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** The project located at Orangethorpe Avenue grade-separated the local street from railroad tracks by building a bridge for vehicular traffic over the railroad crossing in the cities of Anaheim and Placentia. Construction began in April 2013 and was opened to public traffic on June 23, 2016. Construction acceptance was obtained from the cities of Anaheim and Placentia on October 2016. OCTA turned over maintenance responsibilities to the cities and completed the one-year warranty on the majority of constructed items. The one-year warranty was extended to June 2019 for some minor repair items. No additional issues or repairs were identified. Funding reimbursement and closeout have been completed.

**Segment:** Placentia Avenue Grade Separation

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** The project located at Placentia Avenue grade-separated the local street from railroad tracks by building an underpass for vehicular traffic under the railroad crossing in the City of Placentia. Construction began in January 2012 and opened to public traffic on March 12, 2014. Construction acceptance was obtained from the cities Anaheim and Placentia in December 2014. OCTA turned over maintenance responsibilities to the cities and completed the one-year warranty in December 2015 with no issues or repairs identified. Funding reimbursement and closeout have been completed.



## STREETS AND ROADS

**Segment:** Raymond Avenue Grade Separation

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** The project located at Raymond Avenue grade-separated the local street from railroad tracks by building an underpass for vehicular traffic under the railroad crossing in the City of Fullerton. The City of Fullerton managed construction while OCTA provided construction oversight, public outreach, railroad coordination, and ROW support. Construction began in May 2014 and opened to public traffic on October 2, 2017. Construction acceptance was obtained from the City of Fullerton in May 2018. OCTA turned over maintenance responsibilities to the City of Fullerton and completed the one-year warranty on constructed items. Activities this quarter include project closeout with BNSF and processing final invoices. Funding reimbursement and closeout are ongoing.

**Segment:** State College Boulevard Grade Separation

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** The project located at State College Boulevard grade-separated the local street from railroad tracks by building an underpass for vehicular traffic under the railroad crossing in the City of Fullerton. The City of Fullerton managed construction while OCTA provided construction oversight, public outreach, railroad coordination, and ROW support. Construction began in May 2014 and opened to public traffic on November 1, 2017. Construction acceptance was obtained from the City of Fullerton in March 2018. OCTA turned over maintenance responsibilities to the City of Fullerton and completed the one-year warranty on constructed items. Activities this quarter include processing final invoices. Funding reimbursement and closeout are ongoing.

**Segment:** Tustin Avenue/Rose Drive Grade Separation

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** The project located at Tustin Avenue/Rose grade-separated the local street from railroad tracks by building a bridge over the railroad crossing for vehicular traffic in the cities of Anaheim and Placentia. Construction began in April 2013 and opened to public traffic on December 7, 2015. Construction acceptance was obtained from the cities of Anaheim and Placentia in October 2016. OCTA turned over maintenance responsibilities to the cities and completed the one-year warranty on the majority of constructed items. The one-year warranty was extended to November 2018 for some minor repair items. No additional issues or repairs were identified. Funding reimbursement and closeout have been completed.



## STREETS AND ROADS

### REGIONAL TRAFFIC SIGNAL SYNCHRONIZATION PROGRAM ▼

**Status:** 2021 Call Applications Under Review

PROJECT P

**Contact:** Anup Kulkarni, Planning • (714) 560-5867

**Summary:** This program provides funding and assistance to implement multi-agency signal synchronization. The target of the program is to regularly coordinate a network of over 2,000 signalized intersections along 750 miles of roadway within Orange County. OCTA also leverages external funding to further enhance the efficiency of the street grid and reduce travel delay.

To date, OCTA and local agencies have synchronized more than 3,000 intersections over more than 772 miles of streets (89 completed projects). Through ten calls, 101 projects totaling more than \$107.4 million have been awarded. Overall, OCTA has funded 120 projects totaling more than \$132.3 million, including \$25.5 million in leveraged external funding.

On August 10, 2020, the Board approved the release of the 2021 call. Applications were due on October 22, 2020 and programming recommendations are anticipated to go to the Board for approval in May 2021.

### LOCAL FAIR SHARE ▼

**Status:** Ongoing

PROJECT Q

**Contact:** Ben Torres, Finance • (714) 560-5692

**Summary:** To help cities and the County of Orange keep up with the rising cost of repairing the aging street system, this program provides flexible funding intended to augment, not replace, existing transportation expenditures by the cities and the County. Annually, all local agencies are reviewed to determine eligibility to receive M2 funds. All local agencies have been found eligible to receive LFS funds. On a monthly basis, 18 percent of net revenues are allocated to local agencies by formula. Since 2011, approximately \$493.8 million in LFS payments have been provided to local agencies as of the end of this quarter.


See [pages 51-52](#) for funding allocation by local agency.





# STREETS AND ROADS

OCTA-Funded Signal Synchronization Projects (2008 - Present) 



7/14/2020



## TRANSIT

### HIGH FREQUENCY METROLINK SERVICE ▾

### PROJECT R

Project R will increase rail services within the County and provide additional Metrolink service north of the City of Fullerton to the Los Angeles County line. The program provides for track improvements, the addition of trains and parking capacity, upgraded stations, and safety enhancements to allow cities to establish quiet zones along the tracks. This program also includes funding for grade crossing improvements at high volume arterial streets which cross Metrolink tracks.

**Project:** Metrolink Grade Crossing Improvements

**Status:** PROJECT COMPLETE

**Contact:** Jennifer Bergener, Operations • (714) 560-5462



**Summary:** Enhancements at 50 of the designated 52 Orange County at-grade rail-highway crossings were completed in support of the Metrolink Service Expansion Program (MSEP) in October 2012. As a result of one private crossing, which did not allow OCTA to make enhancements, and one street closure, that eliminated the need for enhancements, the final count of enhanced rail-highway crossings was 50. Completion of the safety improvements provided each corridor city with the opportunity to establish a “quiet zone” at their respective crossings. Quiet zones are intended to prohibit the sounding of train horns through designated crossings, except in the case of emergencies, construction work, or safety concerns identified by the train engineer. The cities of Anaheim, Dana Point, Irvine, Orange, Santa Ana, San Clemente, San Juan Capistrano, and Tustin have established quiet zones within their communities.

**Project:** Metrolink Service Expansion Program

**Status:** Service Ongoing

**Contact:** Dinah Minter, Operations • (714) 560-5740

**Summary:** Following the completion of the MSEP improvements in 2012, OCTA deployed a total of ten new Metrolink intracounty trains operating between the cities of Fullerton and Laguna Niguel/Mission Viejo, primarily during the midday and evening hours.

In October 2019, several intracounty trains were extended to Los Angeles County to increase ridership through a redeployment of the trains without significantly impacting operating costs. However, in March 2020, all Metrolink services were impacted by the statewide enforcement of stay-at-home orders that resulted from the COVID-19 pandemic. Metrolink implemented temporary service reductions in March and November 2020 due to the decline in ridership. The three lines serving Orange County (Orange County, Inland Empire-Orange County, and the 91/Perris Valley lines) now operate 41 trains, a 24 percent reduction from 54 daily trains. Once ridership recovers following the pandemic, Metrolink and OCTA will reassess the service needs in Orange County and reinstate various trains.





# TRANSIT

## Rail Corridor and Station Improvements

Additionally, under MSEP, funding is provided for rail line and station improvements to accommodate increased service. Rail station parking lot expansions, better access to platforms, among other improvements have been made or are underway. For schedule information on station improvement projects, please see the CAP pages on [pages 53-57](#).



**Segment:** Anaheim Canyon Metrolink Station Improvements

**Status:** Construction Contract Awarded

**Contact:** Jim Beil, Capital Programs • (714) 560-5646

**Summary:** This OCTA-led project will include the construction of a second main track and platform, lengthening of the existing platform, and improvement of pedestrian circulation. The project will also include the addition of benches, shade structures, and ticket vending machines. The project was advertised on October 26, 2020 and the Board awarded the contract on March 22, 2021. Construction of the project is anticipated to begin in April 2021 and completed in late 2022.

**Segment:** Fullerton Transportation Center Improvements

**Status:** PROJECT COMPLETE

**Contact:** Jim Beil, Capital Programs • (714) 560-5646



**Summary:** Completed early on, a new five-level parking structure was constructed to provide additional transit parking at the Fullerton Transportation Center for both intercity rail service and commuter rail passengers. This city-led project was completed on June 19, 2012. After completion, an elevator upgrade project was initiated with leftover savings. The elevator project modified the existing pedestrian bridge to add two new traction elevators, one on each side. The City of Fullerton was the lead on this project, which was completed May 1, 2019.

**Segment:** Laguna Niguel/Mission Viejo Metrolink Station Americans with Disabilities Act (ADA) Ramps

**Status:** PROJECT COMPLETE

**Contact:** Jim Beil, Capital Programs • (714) 560-5646



**Summary:** The Laguna Niguel/Mission Viejo station accessibility improvements project was completed in September 2017. Improvements included new ADA-compliant access ramps on either side of the pedestrian undercrossing and a unisex ADA-compliant restroom, vending machine room, and three passenger canopies. Construction acceptance from the cities was obtained on September 20, 2017.

## TRANSIT

**Segment:** Orange Transportation Center Metrolink Parking Structure

**Status:** PROJECT COMPLETE

**Contact:** Jim Beil, Capital Programs • (714) 560-5646



**Summary:** This project includes a 608-space, five-level, shared use parking structure that is located on Lemon Street between Chapman Avenue and Maple Street in the City of Orange. Per a cooperative agreement between OCTA and the City of Orange, the City of Orange led the design phase, and OCTA led the construction phase of the project. Construction began on July 17, 2017 and was completed on February 15, 2019. A dedication ceremony was held on February 19, 2019.

**Segment:** New Placentia Metrolink Station and Parking Structure

**Status:** Design Complete; Ready for Advertisement subject to BNSF construction and maintenance agreement

**Contact:** Jim Beil, Capital Programs • (714) 560-5646

**Summary:** Plans for the proposed Placentia Metrolink Station Project were near completion when the City of Placentia requested to modify them to include a parking structure to be built where surface parking had been designed. On June 27, 2016, the Board approved a new cooperative agreement with the City of Placentia that revised the project's scope and budget, and with the changes the City of Placentia will contribute towards the cost. The station will include platforms, parking, a new bus stop, and passenger amenities. OCTA is the lead agency for design and construction of the project. The project will also include a third track which should assist with the on-time performance of train operations and provide operational flexibility for both freight and passenger trains. BNSF will be the lead on the rail construction. Design plans for the station are complete and will be ready to advertise for bidding once a construction and maintenance (C&M) agreement with BNSF is in place. Due to the dependency on the C&M agreement, this project is marked as a cost/schedule risk in the CAP.

**Segment:** San Clemente Pier Station Lighting

**Status:** PROJECT COMPLETE

**Contact:** Jim Beil, Capital Programs • (714) 560-5646



**Summary:** This project was completed on March 17, 2017, and project closeout was completed in the same month. OCTA was the lead agency for design and installation of this project, which added lighting to the existing platform and new decorative handrails at the San Clemente Pier Station.







# TRANSIT

Additional rail corridor improvements include: completed Control Point project at Fourth Street in the City of Santa Ana, which provides rail operational efficiencies; completed Positive Train Control implementation, which improves rail safety by monitoring and controlling train movement; continued with ROW acquisition to replace the San Juan Creek railroad bridge in the City of San Juan Capistrano, which will not preclude a future bike trail on the south end along the creek (ROW acquisition is in progress); completed the Railroad ROW Slope Stabilization project at eight locations within the rail corridor to prevent future erosion and slope instability; replacement of stairs at the Fullerton Transportation Center; and continued implementation of video surveillance systems.

**Segment:** Sand Canyon Grade Separation

**Status:** PROJECT COMPLETE

**Contact:** Rose Casey, Capital Projects • (714) 560-5729



**Summary:** The project separated the local street from railroad tracks in the City of Irvine by constructing an underpass for vehicular traffic. The westbound lanes were opened to traffic on June 12, 2014, and the eastbound lanes were opened to traffic on July 14, 2014. A road opening ceremony was held on August 11, 2014. The project has been completed and construction acceptance was obtained from the City of Irvine on January 15, 2016. The project completed the one-year warranty period and no repairs were identified. The project closed out in January 2017.

**Segment:** Tustin Metrolink Station Parking Structure

**Status:** PROJECT COMPLETE

**Contact:** Jim Beil, Capital Programs • (714) 560-5646



**Summary:** This early completion project provided additional parking at the Tustin Metrolink Station to meet requirements associated with MSEP by constructing a new four-story parking structure with approximately 735 spaces and on-site surface parking. The parking structure was opened to the public on September 22, 2011.

**Segment:** Laguna Niguel to San Juan Capistrano Passing Siding Project

**Status:** PROJECT COMPLETE

**Contact:** Jim Beil, Capital Programs • (714) 560-5646



**Summary:** The project added approximately 1.8 miles of new passing siding railroad track adjacent to the existing mainline track, which enhanced the operational efficiency of passenger services within the LOSSAN rail corridor. Construction began on March 12, 2019 and was completed on November 17, 2020.



## TRANSIT

### TRANSIT EXTENSIONS TO METROLINK ▼

To broaden the reach of Metrolink to other Orange County cities, communities, and activity centers, Project S includes a competitive program which allows cities to apply for funding to connect passengers to their final destination via transit extensions. There are currently two categories for this program: a fixed guideway program (streetcar) and a rubber tire transit program.

**Project:** OC Streetcar

PROJECT S

**Status:** FFGA Executed November 30, 2018; Construction and Utility Relocation Work Ongoing, Vehicle Production Underway, Operations and Maintenance Contract Pending Execution.

**Contact:** Ross Lew, Rail • (714) 560-5775  
Cleve Cleveland, Rail • (714) 560-5535

**Summary:** The OC Streetcar will serve the Santa Ana Regional Transportation Center through downtown Santa Ana, and the Civic Center to Harbor Boulevard in the City of Garden Grove. At the request of the two cities, OCTA is serving as the lead agency for the project.

During the quarter, several significant milestones were completed in the Pacific Electric ROW, including completion of retaining walls to support bridge approaches and restoration of sidewalks and medians on Westminster Avenue. Work continued at the MSF including construction of on-site utilities, installation of the storm drainage infiltration basin, placement of slab concrete for both the main and the vehicle wash buildings, construction of the wheel-truing pit and the service and inspection pits, and installation of the perimeter block walls. The MSF construction has experienced some delays due to design of cathodic and stray current protection and procuring materials. Construction of westbound embedded track on Santa Ana Boulevard between Bristol Street and Raitt Street and between Parton Street and French Street in the City of Santa Ana are ongoing. Other activities in the city streets include continued installation of OCS and traffic signal pole foundations, and the reconstruction of impacted sidewalks and curb ramps.

All eight S700 vehicles are in various stages of production. The first six vehicles are currently undergoing static and dynamic testing. Static testing is when the vehicle is stationary inside the facility to verify functionality of components in a controlled environment. Dynamic testing is performed on the test track while the vehicle is in motion. Dynamic testing allows the vehicle manufacturer to observe the functional behavior of the vehicle, monitor system functionality and performance in vehicle operation, and verify response time. This testing process usually takes approximately two months to verify component and system functionality. The remaining two cars, Cars 7 and 8, are in equipping and final assembly and are anticipated to begin static and dynamic testing in spring 2021. The vehicle manufacturer submitted a revised master schedule to reflect current progress of production and to propose a revised vehicle completion date which is currently under review. Staff coordinated with the operations and maintenance contractor on timing for the execution of the contract and the potential for a limited notice to proceed while the project completion date is being evaluated. Staff is also in negotiations regarding vehicle storage options to align the project infrastructure that is needed to accept and test the vehicles.



# TRANSIT

In March 2021, the Board approved the use of approximately \$15.7 million in additional funding to supplement the project contingency. Due to outstanding project risks and challenges encountered, a revised project cost and updated schedule is currently under review. Staff will present results of the FTA's risk analysis to the Board in late 2021 as well as propose recommendations for cost and schedule adjustments needed to complete the project.

**Project:** Bus and Station Van Extension Projects

**Status:** Last service completed on June 30, 2020; no future calls anticipated.

**Contact:** Joseph Alcock, Planning • (714) 560-5372

**Summary:** Bus and station van extension projects help enhance the frequency of service in the Metrolink corridor by linking communities within the central core of Orange County to commuter rail. To date, the Board has approved one round of funding for bus and van extension projects, totaling over \$732,000. On July 23, 2012, the Board approved funding for one project in the City of Anaheim and three projects in the City of Lake Forest. The City of Lake Forest has canceled all three projects. The Anaheim Canyon Metrolink Station Bus Connection project provided service between the Anaheim Canyon Metrolink station and the Anaheim Resort area; this project was completed on June 30, 2020 under Project S. As of July 1, 2020, this service has continued under a new Project V grant through June 30, 2027, subject to meeting Project V performance metrics.

## METROLINK GATEWAYS ▾

**Status:** PROJECT COMPLETE

**Contact:** George Olivo, Capital Programs • (714) 560-5872



PROJECT T

**Summary:** This project constructed the Anaheim Regional Transportation Intermodal Center (ARTIC) located at 2626 East Katella Avenue in the City of Anaheim. In addition to providing transit connections for OCTA bus service, Metrolink and Amtrak service, shuttle and charter bus service, taxis, bikes, and other public and private transportation services, ARTIC also accommodates future high-speed rail trains. The City of Anaheim, which led the construction effort, opened the facility to rail and bus service on December 6, 2014. A ribbon-cutting ceremony was held on December 8, 2014, with a grand opening celebration hosted on December 13, 2014. This facility replaced the former Anaheim Metrolink Station that was located on the opposite side of the freeway in the Los Angeles Angels of Anaheim Stadium parking lot.





# TRANSIT

## EXPAND MOBILITY CHOICES FOR SENIORS AND PERSONS WITH DISABILITIES ▾

Project U expands mobility choices for seniors and persons with disabilities, and includes the SMP, the SNEMT Program, and the Fare Stabilization Program. Since inception, more than \$88.1 million<sup>4</sup> in Project U funding has been provided under M2.

<sup>4</sup>Payments are made every other month (January, March, May, July, September, and November). July payments are based on June accruals, and therefore counted as June payments. The amount totaled for one fiscal year quarter either covers one or two payments, depending on the months that fall within that quarter.

**Project:** Senior Mobility Program

PROJECT U

**Status:** Ongoing

**Contact:** Beth McCormick, Transit • (714) 560-5964

**Summary:** The SMP provides one percent of net M2 revenues to eligible local jurisdictions to provide transit services that best meet the needs of seniors living in their community. According to the SMP Funding and Policy Guidelines, M2 revenue is allocated to local jurisdictions proportionally, relative to the total county’s senior population, by the residents age 60 and above multiplied by available revenues. Remaining unallocated funds are distributed to the M2 Project U Fare Stabilization Program.

Since inception, more than \$25.5 million<sup>5</sup> and 2,477,000 boardings have been provided for seniors traveling to medical appointments, nutrition programs, shopping destinations, and senior and community center activities. Due to the COVID-19 pandemic, several local jurisdictions have modified or suspended service. This quarter, approximately \$924,000 was paid out to 29 of the 32 participating cities that are currently active. The remaining three cities have temporarily suspended services due to the COVID-19 pandemic.

<sup>5</sup>Only includes disbursed funds. On October 12, 2020, the Board approved a temporary exception to the SMP guidelines, which allows for OCTA to hold allocations in reserve for agencies with suspended services due to the COVID-19 pandemic. The funds will be held until the State lifts the State of Emergency or transportation services resume, whichever occurs first.

**Project:** Senior Non-Emergency Medical Transportation Program

**Status:** Ongoing

**Contact:** Beth McCormick, Transit • (714) 560-5964

**Summary:** This program provides one percent of net M2 revenues to supplement existing countywide senior non-emergency medical transportation services. Since inception, approximately \$27.6 million and 992,277 SNEMT boardings have been provided. This quarter, more than \$1 million in SNEMT funding was paid to the County of Orange.



**Project:** Fare Stabilization Program

**Status:** Ongoing

**Contact:** Sean Murdock, Finance • (714) 560-5685

**Summary:** Between years 2011-2015, one percent of net M2 revenues was dedicated to stabilizing fares and providing fare discounts for bus services and specialized ACCESS services for seniors and persons with disabilities. Effective January 28, 2016, an amendment to the M2 Ordinance No. 3, adjusted this amount to 1.47 percent of net M2 revenues to be dedicated to the Fare Stabilization Program.

Approximately \$1.5 million in revenue was allocated this quarter to support the Fare Stabilization Program. The amount of funding utilized each quarter varies based on ridership. During the quarter, based on 1,600,000 program-related boardings recorded on fixed-route and ACCESS services, approximately \$464,000 was utilized. In early April 2020, in response to the COVID-19 pandemic, OCTA temporarily implemented rear-door boarding for passengers in an additional effort to reinforce social distancing and help ensure the health of coach operators and the public. In the latter half of September 2020, OCTA returned to front-door boarding on fixed-route services after installing protective shields. The senior and disabled boardings recorded are based off of pass sales and ACCESS boardings figures. Since inception of the program, more than \$35 million has been allocated and 122 million program-related boardings have been provided.

## COMMUNITY BASED TRANSIT/CIRCULATORS ▼

**Status:** Service Updates

PROJECT V

**Contact:** Joseph Alcock, Planning • (714) 560-5372

**Summary:** This program provides funding for local jurisdictions to develop local bus transit services, such as community-based circulators and shuttles, that complement regional bus and rail services to meet needs in areas not adequately served by regional transit. To date, through a competitive process, OCTA has provided four rounds of funding (June 2013, June 2016, June 2018, and April 2020), which have awarded 35 projects and ten planning studies totaling approximately \$52 million. Out of the 35 projects, three are currently active; nine have been canceled (primarily due to low ridership); 20 are currently suspended (or not initiated) due to the COVID-19 pandemic, and three have been completed.

During this quarter, the Board approved changes to the Project V program guidelines in order to better support these key community services in a post COVID-19 environment. Key revisions included modifying minimum performance standards and allowing for escalation in the subsidy per boarding and annual fiscal year funding caps.



## TRANSIT

### SAFE TRANSIT STOPS ▼

**Status:** City-Initiated Improvements Underway and/or are Complete

**Contact:** Joseph Alcock, Planning • (714) 560-5372

PROJECT W

**Summary:** This program provides funding for passenger amenities at the busiest transit stops across Orange County. Stop improvements are designed to ease transfers between bus lines and provide passenger amenities such as installation of bus benches or seating, shelters, lighting, and other passenger-related amenities.

In 2014, the Board approved the first round of funding in the amount of \$1,205,666 to support city-initiated improvements and \$370,000 for OCTA-initiated improvements. The City of Anaheim postponed development of its proposed stop improvements and OCTA-initiated improvements were funded through another grant source. As a result, the funds were deallocated and returned to the program in June 2019. The 43 stop improvements funded through the first call are now complete.

In October 2018, the Board authorized a second Project W allocation process, providing up to \$3 million (in total) to eligible agencies to support bus stop amenity improvements. Eligible agencies were able to receive between \$20,000 to \$35,000 (per identified bus stop based on ridership). On June 24, 2019, funding recommendations were approved by the Board providing just under \$1 million to support improvements at 36 locations.

In May 2020, the Board directed staff to return with additional programming recommendations for Project W. On September 14, 2020, funding recommendations were approved by the Board providing \$1.03 million to support improvements at 35 locations.



## ENVIRONMENTAL

### CLEAN UP HIGHWAY AND STREET RUNOFF THAT POLLUTES BEACHES ▼

**Project:** Environmental Cleanup Program

**Status:** Ongoing

PROJECT X

**Contact:** Dan Phu, Planning • (714) 560-5907

**Summary:** This program implements street and highway-related water quality improvement programs and projects that assist agencies countywide with federal Clean Water Act standards for urban runoff. It is intended to augment, not replace, existing transportation-related water quality expenditures and to emphasize high-impact capital improvements over local operations and maintenance costs. The ECAC is charged with making recommendations to the Board on the allocation of funds. These funds are allocated on a countywide, competitive basis to assist agencies in meeting the Clean Water Act standards for controlling transportation related pollution.

Project X is composed of a two-tiered funding process focusing on early priorities (Tier 1), and a second program designed to prepare for more comprehensive capital investments (Tier 2). To date, there have been ten rounds of funding under the Tier 1 grants program. A total of 189 projects, amounting to more than \$27 million, have been awarded by the Board since 2011. There have been two rounds of funding under the Tier 2 grants program. A total of 22 projects in the amount of \$27.89 million have been awarded by the Board since 2013. To date, all Orange County cities plus the County of Orange have received funding under this program. The eleventh Tier 1 call was released in February 2021 and funding recommendations to the Board are anticipated in fall 2021. Staff will evaluate the M2 revenues on a regular basis and prior to each call to ensure adequate funding availability. The appropriate timing of the next Tier 2 call is being assessed and will be determined by funding availability as well as the number of viable projects from eligible agencies.

Staff estimates that over 33 million gallons of trash has been captured as a result of the installation of Tier 1 devices since the inception of the Tier 1 Program in 2011. This is equivalent to filling nearly 78 football fields with one-foot deep of trash. Over time, the volume of trash captured is expected to increase. It is estimated that the funded Tier 2 projects, once fully functional, will have an annual groundwater recharge potential of approximately 157 million gallons of water from infiltration or through pumped and treated recharge facilities.

### FREEWAY MITIGATION ▼

**Project:** Environmental Mitigation Program

**Status:** Biological Permits Issued and Conservation Plan in Place

**Contact:** Dan Phu, Planning • (714) 560-5907

**Summary:** In June 2017, the United States Fish and Wildlife Service, and the California Department of Fish and Wildlife (Wildlife Agencies) finalized the issuance of their respective biological opinion, findings, and associated permits, as well as signed the Conservation Plan Implementing Agreement. Receipt of these permits represents the culmination of years of collaboration and support by the Board, environmental community, and Wildlife Agencies.



## ENVIRONMENTAL

As a result, the environmental process will be streamlined, allowing OCTA to move forward with the M2 freeway projects (as described in the Conservation Plan) with little additional coordination from the Wildlife Agencies. The OCTA Conservation Plan is unique, as it is only the second state/federal conservation plan approved in Orange County.

The Conservation Plan also includes a streamlined process for coordination for streambed alteration agreements for portions of freeway projects that cross through streams and riverbeds. In 2017, the United States Army Corps of Engineers (Corps) issued a programmatic permit to OCTA and Caltrans (as owner/operator of the state highway system). The State Board provided a letter to OCTA in 2018, which further secured assurances related to advanced mitigation and freeway project permit issuance. These efforts are the result of years of collaboration between OCTA, the Corps, and State Board, and constitute another groundbreaking milestone for the M2 Environmental Mitigation Program.

To date, the Board has approved the acquisition of seven properties (Preserves) totaling 1,300 acres and 12 restoration projects totaling 350 acres. The restoration project plans have been approved by the Wildlife Agencies and are currently at various stages of implementation. To date, three restoration projects have been completed and have been approved by the Wildlife Agencies. The Board authorized \$42 million (inclusive of setting aside funds for long-term land management) for property acquisitions, \$10.5 million to fund habitat restoration activities, and \$2.5 million for conservation plan development and program support, for a total of approximately \$55 million.

Three restoration projects were affected by the 2020 Silverado and Bond fires. The fire damage will result in an extension of the project timeline(s) in order to meet the restoration needs. It is estimated that these projects will take an additional three to four years in order to perform additional monitoring, weeding and plant seeding. OCTA will continue to coordinate with the Irvine Ranch Conservancy and the Wildlife Agencies to implement and monitor the restoration efforts. Status updates are included in the OCTA Conservation Plan annual reports and will be shared with the Board, Environmental Oversight Committee (EOC), and the public.

As part of the Conservation Plan requirement, an endowment has been established to pay for the long-term management of the Preserves. A review of the Next 10 Plan confirms that OCTA will be able to continue endowment deposits of \$2.9 million annually; the performance of the endowment fund may affect the time frame for full funding. Current projections indicate that OCTA remains on track to meet the endowment target of \$46.2 million in FY 2027-28. In July 2020, OCTA made its fifth endowment deposit. Quarterly investment reports are provided to the Board, with the most recent one in March 2021. As of March 31, 2021, the endowment balance was \$18,216,874. The next report is anticipated to be presented to the Board in May 2021.

Staff will continue to oversee and provide endowment updates to the Finance and Administration Committee and the EOC on a regular basis. Resource management plans (RMPs) for the Preserves were finalized in 2018. These RMPs guide the management of the Preserves as outlined within the Conservation Plan. The RMPs will be reviewed and updated as necessary, approximately every five years. Staff will continue to oversee and manage the Preserves until a long-term manager(s) is established.





## ENVIRONMENTAL

In coordination with the local fire authority, staff has been working with a consultant to draft fire management plans (Plans) for the seven Preserves. The Plans will provide guidelines for decision-making at all stages including fire prevention, pre-fire vegetation management, suppression activities, and post-fire responses that are compatible with conservation and stewardship responsibilities. These Plans are a requirement of the Conservation Plan and will require approval by the Wildlife Agencies as well as the local fire authority. The first Plan (Silverado Chaparral Preserve) has been approved by the Orange County Fire Authority. OCTA is coordinating with the Wildlife Agencies to obtain their approval. The remaining Plans were anticipated to be completed in 2020. However, due to coordination delays with Southern California Edison regarding easement confirmation, they are anticipated to be finalized in 2021. Once completed, these Plans will be publicly available.

Conservation Plan annual reports will be completed every year. These reports will include the tracking of impacts associated with covered freeway improvement projects, other management and monitoring activities on Preserves, status and activities, progress of the restoration projects, plan administration, and public outreach activities. Annual reports are reviewed and must be approved by the Wildlife Agencies. In summary, the annual reports to date document that OCTA's activities up to 2020 were in compliance and on target with the Conservation Plan commitments. OCTA will continue with its efforts to complete the required objectives in a timely manner. It is anticipated that the next annual report will be provided to the Board in mid-2021. The annual reports are available for public review at [www.PreservingOurLegacy.org](http://www.PreservingOurLegacy.org).


To date, multiple freeway projects have utilized the Conservation Plan and/or the Clean Water Act streamlined permitting process. Some of the projects that benefit from these mechanisms include: Project C (I-5 from SR-73 to El Toro Road), Project K (I-405 from SR-73 to I-605), and Project M (I-605/Katella Interchange). If these mechanisms were not in place, it is anticipated that these projects would incur an additional \$700,000 to \$2.5 million (in 2018 dollars) in mitigation-related costs and unknown schedule risks. Furthermore, a strong partnership has been forged through collaboration with the environmental community.

OCTA provides docent-led hikes and equestrian rides in the Preserves. As a result of the stay-at-home order due to the COVID-19 pandemic, OCTA is postponing all scheduled hikes and equestrian rides until further notice. OCTA will release the 2021 Wilderness Preserve Hiking and Equestrian Riding Tour calendar once the order has been lifted. A list of scheduled 2021 wilderness Preserve tours will be available on the M2 website at [www.PreservingOurLegacy.org](http://www.PreservingOurLegacy.org).

As part of the safeguards in place for the M2 Program, a 12-member EOC makes recommendations on the allocation of environmental freeway mitigation funds and monitors the implementation of the Conservation Plan between OCTA and state and federal Wildlife Agencies. The EOC has led efforts with policy recommendations to the Board and has operated in an open and transparent manner that has garnered the trust of stakeholders, ranging from the environmental community to the recreational community to Orange County citizens. See map of Preserves and funded restoration properties on the following page.



ENVIRONMENTAL





# PROGRAM MANAGEMENT

## PROGRAM MANAGEMENT OFFICE ▼

**Contact:** Francesca Ching, PMO Manager • (714) 560-5625

The M2 PMO provides inter-divisional coordination for all Measure M-related projects and programs. To ensure agency-wide compliance, the PMO holds a bimonthly committee meeting comprised of executive directors and key staff from each of the divisions, who meet to review significant issues and activities within the M2 programs. This quarter, the focus of the PMO has been on several major items, including the following.

---

### Market Conditions Forecast and Risk Analysis

In September 2017, the Board was presented with a Next 10 Plan Market Conditions Forecast and Risk Analysis Report conducted by Dr. Wallace Walrod and Dr. Marlon Boarnet. The consultant’s analysis identified a strong potential for OCTA to experience an increasing cost environment during the Next 10 Plan delivery years. This, coupled with a reduction in revenue, could present the potential for significant challenges in the delivery of M2 and Next 10 Plan.

The Board directed staff to continue to work with the consultant to monitor and track key early warning indicators and provide the Board with updates in a timeline consistent with updates on the M2 sales tax revenue forecast. The consultant team continues to analyze trends in material costs, labor costs, and general economic conditions to determine a range of potential cost impacts providing insight on OCTA's capital program twice a year.

The 2020 fall analysis to the Board identified that OCTA may experience a low inflationary cost environment (ranging from negative two percent to one percent) during 2021 and 2022, followed by a more normal inflationary cost environment in 2023 (ranging from two to six percent). Compared to the last update presented to the Board in October 2019, cost pressures have tempered and are primarily attributed to COVID-19. Staff will incorporate the information from this analysis into the M2 cash flow for update of the Next 10 Plan.

This quarter, the consultant team updated the forecasting model and shared with staff the findings. The economic recovery, as reflected in the data since the fall analysis, lead to an updated index which suggests a continued low inflationary cost environment (ranging from negative two percent to one percent) during 2021, a minimal cost inflation in 2022 (ranging from one percent to two percent), and returning to a more normal increasing cost environment in 2023 (ranging from six percent to 11 percent). The main factor for the return to a cost increase in 2023 is based on the anticipated economic recovery.





## PROGRAM MANAGEMENT

### Next 10 Delivery Plan

On November 14, 2016, the Board adopted the Next 10 Plan, which provides guidance on the delivery of M2 projects and programs between 2017 and 2026. With four years of the Next 10 Plan completed to date, on December 14, 2020, the Board approved to shift the timeframe from FY 2016-17 through FY 2025-26 to FY 2020-21 through FY 2029-30. The PMO monitors the progress on the ten deliverables identified in the Next 10 Plan and provides status updates. See [pages 3-6](#).

Annually, OCTA reviews the Next 10 Plan and M2 program assumptions based on changes to the revenue forecast and updated project cost and schedules. The latest adopted 2019 Next 10 Plan incorporates a sales tax revenue forecast of \$13.4 billion. On October 26, 2020, the final 2020 sales tax revenue forecast of \$11.6 billion was presented to the Board. This represents a year over year decline of \$1.8 billion and the lowest forecast since M2 inception. The decrease in the forecast is primarily due to the COVID-19 pandemic. To manage the impacts to M2, staff presented three options to the Board for discussion and feedback on December 14, 2020. The Board suggested that staff pursue a financially prudent course of action with a proactive stance on project delivery while remaining flexible given the fluidity of current events. To provide an additional data point, the Board also directed staff to review the sales tax receipts through the second quarter of FY 2020-21 prior to presenting an updated Next 10 Plan.

On March 8, 2021, staff provided an update to the Board on sales tax revenue information through December 2020. The data showed that sales tax collections remained consistent with the projections presented to the Board in October 2020 and that the total forecasted M2 sales tax revenues remained at \$11.6 billion. The updated Next 10 Plan incorporating the \$11.6 billion forecast is anticipated to be presented to the Board in April 2021.

### M2 Performance Assessment

The M2 Ordinance and Transportation Investment Plan (Ordinance No. 3) includes a requirement for a performance assessment to be conducted at least once every three years to evaluate OCTA's efficiency and effectiveness in delivery of M2 as committed to the voters. Four performance assessments have been completed covering FY 2006-07 through FY 2008-09, FY 2009-10 through FY 2011-12, FY 2012-13 through FY 2014-15, and FY 2015-16 through FY 2017-18. The most recent report commended OCTA's management of the M2 program with eight recommendations for enhancements. Staff implemented all eight recommendations for enhancements and provided a final report to the Board on January 13, 2020. The fifth assessment will cover the period between July 1, 2018 and June 30, 2021. Procurement efforts are currently underway to have a consultant contract executed by July 1, 2021.





# PROGRAM MANAGEMENT

## M2 Ordinance Tracking Matrix

Ordinance No. 3 includes numerous requirements that staff must follow in order to keep the commitment to Orange County voters through the passage of M2. The PMO annually updates the M2 Ordinance Tracking Matrix to verify that OCTA is in compliance with all requirements detailed in Ordinance No. 3. During the quarter, the 2020 update of the matrix was completed by the PMO in coordination with the responsible OCTA point of contact to ensure compliance and includes links to electronic documents verifying the response. The matrix will be shared with the Taxpayer Oversight Committee (TOC) at their next scheduled meeting on April 13, 2021 and is helpful to the TOC when determining OCTA's compliance with M2.

## PMO M2 Tracking Tools

The PMO has developed several tracking tools to assist in reporting consistency and increased transparency of the M2 program. See the following for a brief explanation of PMO M2 tracking tools and their current status:

### Local Jurisdiction Fact Sheets

Fact sheets have been created for the County of Orange and each of Orange County's 34 cities. The city fact sheets provide data on transportation and transit projects (funded through Measure M, state, and federal grants) in a format which emphasizes key points concisely on a single printed page. The city fact sheets are utilized when speaking with the jurisdictions to provide a summary overview of how OCTA has provided the local agency with funding (M2 and other) and transportation improvements. During the quarter, staff initiated the updates of the city fact sheets to include the March 2020 semi-annual review of CTFP projects approved by the Board on August 10, 2020, the 2020 Project W Safe Transit Stops projects approved by the Board on September 14, 2020, the 2020 Tier 1 ECP projects approved by the Board on October 12, 2020, and the September 2020 semi-annual review of CTFP projects approved by the Board on December 14, 2020, in addition to programming updates. Updated city fact sheets through December 2020 are anticipated to be completed in spring 2021.

### Engineer's Estimate versus Bids Tracking

The estimate versus bid tracking process allows the PMO to monitor the bidding environment for capital projects in the M2 Program. Capital projects that were planned for and began construction early in the M2 Program have shown cost savings due to a favorable bidding environment during the recession. For these earlier M2 projects, savings can be primarily traced back to construction costs.

More recent market conditions analyses have indicated that OCTA could possibly experience a deflationary cost environment due to reduced cost pressures and COVID-19. These factors include a decline in statewide building permit issuance, increase in unemployment, increase in Orange County construction labor costs, and decline in building material costs. It should be noted that the engineer's estimate is based on a number of factors – such as bidding history and historical and current market rates (materials, labor, equipment, etc.) – and adjusted accordingly for the project's conditions. Because the estimate uses prior information, there may be a lag between an uptick or downtick in the market.

## PROGRAM MANAGEMENT

During the quarter, the construction contract for the Anaheim Canyon Metrolink Station Improvements Project was awarded on March 22, 2021. The lowest, responsive, and responsible bid was 14.5 percent above the engineer's estimate. The engineer's analysis of the bids concluded that the higher bid may be attributed to difficulty of construction due to site constraints, access limitations, and construction near an active railroad track. In addition, specialized design of the shade structures and light poles to match the existing ones at the station, as well as higher steel prices, may also be attributed to the higher bid. Staff will continue to track the construction market and update the spreadsheet as appropriate.

### M2 Administrative Safeguards

M2 includes a one percent cap on administrative expenses for salaries and benefits of OCTA administrative staff on an annual basis. In a legal opinion on M2, it was determined that in years where administrative salaries and benefits are above one percent, only one percent can be allocated with the difference borrowed from other, non-M2 fund sources. Conversely, in years where administrative salaries and benefits are below one percent, OCTA can still allocate the full one percent for administrative salaries and benefits but may use the unused portion to repay the amount borrowed from prior years in which administrative salaries and benefits were above one percent.

Based on the original M2 revenue projections, OCTA expected to receive \$24.3 billion in M2 funds, with one percent of total revenues available to fund administrative salaries and benefits over the life of the program. As M2 revenue projections declined (currently \$11.6 billion or 52 percent lower) as a result of economic conditions, the funds available to support administrative salaries and benefits have also declined from the original expectations. While revenue has declined, the administrative effort needed to deliver M2 remains the same. Additionally, the initiation of the Early Action Plan (EAP) in 2007 required administrative functions four years prior to revenue collection. While the EAP resulted in project savings and significant acceleration of the program, administrative functions were required during this time with associated administrative costs.

As a result of the aforementioned factors, OCTA has incurred higher than one percent administrative costs. OCTA currently has Board approval to use funds from the Orange County Unified Transportation Trust (OCUTT) fund to cover costs above the one percent, with the understanding that those funds will be repaid with interest in future years that OCTA administrative costs fall below the one percent cap. As of June 30, 2012, OCTA had borrowed approximately \$5.2 million from OCUTT. Over the last few years, OCTA has experienced under-runs in the one percent administration cap and has made payments to OCUTT to reduce the outstanding balance. As of the most recent March 2021 Taxpayer Oversight Committee Report, the outstanding principal balance was \$0 and the remaining interest owed to OCUTT was \$0.6 million.

Staff meets quarterly to review all labor costs to ensure costs attributed to the one percent cap are accurately reported and that there are no misplaced project related costs.



## PROGRAM MANAGEMENT

### Taxpayer Oversight Committee

The M2 Ordinance requires a TOC to ensure compliance with M2 Ordinance No. 3. With the exception of the elected Auditor Controller of Orange County who is identified as the chair in the M2 Ordinance, all other members cannot be elected or appointed officials. Members are recruited and screened for expertise and experience independently by the Orange County Grand Jurors Association and are selected from the qualified pool by lottery. The TOC is scheduled to meet every other month. The TOC upholds the integrity of the measure by monitoring the use of M2 funds and ensuring compliance. The responsibilities of the 11-member Measure M2 TOC are to:

- Ensure compliance with the Ordinance
- Approve, by a vote of no less than two-thirds of all committee members, any amendments to the Plan proposed by OCTA which changes funding categories, programs or projects identified on page 31 of the Plan
- Receive and review the following documents submitted by each eligible jurisdiction:
  - Congestion Management Program
  - Mitigation Fee Program
  - Expenditure Report
  - Local Traffic Signal Synchronization Plan
  - Pavement Management Plan
- Hold an annual Public Hearing to determine whether OCTA is proceeding in accordance with the Plan
- Review independent audits and performance assessments of the Orange County Local Transportation Authority regarding the expenditure of M2 sales tax monies
- The Chair shall annually certify whether M2 funds have been spent in compliance with the Plan

On March 12, 2020 and March 18, 2020, the Governor enacted Executive Orders N-25-20 and N-29-20, authorizing a local legislative body to hold public meetings via teleconferencing and make public meetings accessible telephonically or electronically to all members of the public due to COVID-19. As a result, the TOC held a meeting on February 9, 2021 via teleconference.

At the February 9, 2021 meeting, the TOC voted unanimously to affirm that the TOC has received and filed the M2 Quarterly Revenue and Expenditure Report for December 2020. The committee received presentations on COVID-19, M2 Market Conditions Key Indicators Analysis and Forecast, I-405, SR-73 to I-605 project Funding and Schedule Update, and the Measure M2 Quarterly Progress Report for the period July to September 2020. The TOC also received staff updates on the M2 Community-Based Transit Circulators Program, I-405, SR-73 to I-605 project TIFIA Loan Reset, Measure M2 Environmental Mitigation Program, the OC Streetcar and the I-405 Improvement Project. The TOC will continue to meet via teleconference following the direction of the Board. The next meeting is scheduled to take place on April 13, 2021.

Two subcommittees assist the TOC with their safeguard responsibilities: the Annual Eligibility Review (AER) Subcommittee and the Audit Subcommittee. The AER Subcommittee meets a few times per year, as needed,





## PROGRAM MANAGEMENT

to ensure local jurisdictions have submitted the following documents in order to be deemed eligible to receive M2 funding: Congestion Management Program, Mitigation Fee Program, Local Traffic Signal Synchronization Plan, Pavement Management Plan, and an Expenditure Report. The Audit Subcommittee meets as needed and is responsible for reviewing the quarterly M2 Revenue and Expenditure Reports and the Annual M2 Audit, as well as any other items related to M2 audits.

## M2 FINANCING AND SCHEDULE OF FUNDING ▼

**Contact:** Sam Kaur, Revenue and Grants • (714) 560-5889

### Revenue Forecast and Collection

OCTA contracts with three universities (Chapman University; University of California, Los Angeles; and California State University, Fullerton) to provide a long-range forecast of taxable sales to forecast M2 revenues for purposes of planning projects and program expenditures.

In the past, OCTA averaged the three university taxable sales projections to develop a long-range forecast of M2 taxable sales. On March 28, 2016, the Board approved a new sales tax forecast methodology as part of the FY 2016-17 budget development process. This methodology includes a more conservative approach by utilizing the MuniServices, LLC forecast for the first five years and the three-university average for the remaining years.

Revenue forecast information is updated quarterly based on the actual revenues received for the previous quarter. As required by law, OCTA pays the California Department of Tax and Fee Administration a fee to collect the sales tax. The M2 Ordinance No. 3 estimated this fee to be 1.5 percent of the revenues collected over the life of the program.

### Current Forecast

Original projections in 2005 during the development of M2 estimated total nominal M2 sales tax collections at \$24.3 billion. Due to the significant anticipated decrease in taxable sales due to the COVID-19 pandemic, OCTA prepared a preliminary update for the M2 sales tax forecast in August 2020. Since then, OCTA received final tax receipts for FY 2019-20 in September 2020 and prepared the final 2020 M2 sales tax forecast update that was presented to the Board in October 2020. The final forecast for total nominal sales tax collections over the life of M2 is estimated to be approximately \$11.6 billion, which remains the same as the preliminary forecast provided to the Board in August 2020. This represents a year-over-year decline of \$1.8 billion in forecasted sales tax when compared to last year's forecast.

## PROGRAM MANAGEMENT

Furthermore, the COVID-19 pandemic was projected to continue into FY 2020-21 and as a result, the assumed budget rate is negative 6.6 percent. Based on the sales tax forecast information provided by MuniServices, LLC to date, the actual growth rate is expected to be an improvement, negative 0.7 percent, when compared to the budget rate. The next updated forecast is anticipated to be brought to the Board in fall 2021.

OCTA staff is working closely with MuniServices, LLC and the three universities to monitor and determine the impact of the pandemic on OCTA's sales tax collections and long-term forecast.

## FINANCING

### Schedule of Revenues, Expenditures and Changes in Fund Balance as of March 31, 2021 (Unaudited) Schedule 1

| (\$ in thousands)   | Quarter Ended<br>Mar 31, 2021 | Year to Date<br>Mar 31, 2021<br>(A) | Period from<br>Inception to<br>Mar 31, 2021<br>(B) |
|---|-------------------------------|-------------------------------------|--|
| <b>Revenues:</b>  |                               |                                     |  |
| Sales taxes   | \$ 83,597                     | \$ 235,772                          | \$ 2,967,465                                       |
| Other agencies' share of Measure M2 costs:  |                               |                                     |  |
| Project related   | 3,471                         | 27,202                              | 755,043  |
| Non-project related   | -                             | -                                   | 454  |
| Interest:   |                               |                                     |  |
| Operating:  |                               |                                     |  |
| Project related   | 941                           | 2,674                               | 4,834  |
| Non-project related   | 2,948                         | 11,059                              | 95,579   |
| Bond proceeds   | 3,251                         | 7,680                               | 81,456   |
| Debt service  | 1                             | 2                                   | 1,063  |
| Commercial paper  | -                             | -                                   | 393  |
| Right-of-way leases   | 55                            | 232                                 | 1,376  |
| Proceeds on sale of assets held for resale  | -                             | -                                   | 12,201   |
| Donated assets held for resale  |                               |                                     |  |
| Project related   | -                             | -                                   | 2,071  |
| Miscellaneous:  |                               |                                     |  |
| Project related   | -                             | -                                   | 311  |
| Non-project related   | -                             | -                                   | 100  |
| Total revenues  | <u>94,264</u>                 | <u>284,621</u>                      | <u>3,922,346</u>                                   |
| <b>Expenditures:</b>  |                               |                                     |  |
| Supplies and services:  |                               |                                     |  |
| Sales tax administration fees   | 684                           | 2,092                               | 31,667   |
| Professional services:  |                               |                                     |  |
| Project related   | 7,905                         | 16,643                              | 427,995  |
| Non-project related   | 899                           | 2,307                               | 32,977   |
| Administration costs:   |                               |                                     |  |
| Project related   | 2,561                         | 7,680                               | 91,190   |
| Non-project related:  |                               |                                     |  |
| Salaries and Benefits   | 1,274                         | 2,700                               | 30,607   |
| Other   | 1,450                         | 4,352                               | 52,172   |
| Other:  |                               |                                     |  |
| Project related   | 60                            | 131                                 | 5,311  |
| Non-project related   | 102                           | 130                                 | 5,149  |
| Payments to local agencies:   |                               |                                     |  |
| Project related   | 21,457                        | 58,191                              | 1,097,466  |
| Capital outlay:   |                               |                                     |  |
| Project related   | 46,134                        | 171,117                             | 1,458,158  |
| Non-project related   | -                             | -                                   | 31   |
| Debt service:   |                               |                                     |  |
| Principal payments on long-term debt  | 8,065                         | 8,065                               | 67,095   |
| Interest on long-term debt and commercial paper                                       | 17,888                        | 35,776                              | 250,005  |
| Total expenditures  | <u>108,479</u>                | <u>309,184</u>                      | <u>3,549,823</u>                                   |
| Excess (deficiency) of revenues over (under) expenditures                             | <u>(14,215)</u>               | <u>(24,563)</u>                     | <u>372,523</u>                                     |
| <b>Other financing sources (uses):</b>  |                               |                                     |  |
| Transfers out:  |                               |                                     |  |
| Project related   | (17,375)                      | (78,048)                            | (306,353)  |
| Transfers in:   |                               |                                     |  |
| Project related   | 1,407                         | 3,327                               | 176,971  |
| Bond proceeds   | -                             | -                                   | 804,625  |
| Payment to refunded bond escrow agent   | -                             | -                                   | (45,062)   |
| Total other financing sources (uses)  | (15,968)                      | (74,721)                            | 630,181  |
| Excess (deficiency) of revenues over (under) expenditures<br>and other sources (uses) | <u>\$ (30,183)</u>            | <u>\$ (99,284)</u>                  | <u>\$ 1,002,704</u>                                |



# FINANCING

## Schedule of Revenues, Expenditures and Changes in Fund Balance as of March 31, 2021 (Unaudited) Schedule 2

| <i>(\$ in thousands)</i>                 | Quarter Ended<br>Mar 31, 2021<br>(actual) | Year to Date<br>Mar 31, 2021<br>(actual)<br><i>(C.1)</i> | Period from<br>Inception<br>through<br>Mar 31, 2021<br>(actual)<br><i>(D.1)</i> | Period from<br>April 1, 2021<br>through<br>March 31, 2041<br>(forecast)<br><i>(E.1)</i> | Total<br><i>(F.1)</i> |
|--|---|--|---|---|-----------------------|
| <b>Revenues:</b>                         |   |  |   |   |                       |
| Sales taxes                              | \$ 83,597                                 | \$ 235,772   | \$ 2,967,465  | \$ 8,649,744  | \$ 11,617,209         |
| Operating interest                       | 2,948                                     | 11,059   | 95,579  | 179,202   | 274,781               |
| Subtotal                                 | <u>86,545</u>                             | <u>246,831</u>   | <u>3,063,044</u>  | <u>8,828,946</u>  | <u>11,891,990</u>     |
| Other agencies share of M2 costs         | -   | -  | 454   | -   | 454                   |
| Miscellaneous                            | -   | -  | 100   | -   | 100                   |
| Total revenues                           | <u>86,545</u>                             | <u>246,831</u>   | <u>3,063,598</u>  | <u>8,828,946</u>  | <u>11,892,544</u>     |
| <b>Administrative expenditures:</b>      |   |  |   |   |                       |
| Sales tax administration fees            | 684                                       | 2,092  | 31,667  | 92,133  | 123,800               |
| Professional services                    | 899                                       | 2,307  | 29,202  | 84,891  | 114,093               |
| <b>Administration costs:</b>             |   |  |   |   |                       |
| Salaries and Benefits                    | 1,274                                     | 2,700  | 30,607  | 87,902  | 118,509               |
| Other                                    | 1,450                                     | 4,352  | 52,172  | 152,133   | 204,305               |
| Other                                    | 102                                       | 130  | 2,129   | 6,080   | 8,209                 |
| Capital outlay                           | -   | -  | 31  | -   | 31                    |
| Environmental cleanup                    | 217                                       | 483  | 45,004  | 172,967   | 217,971               |
| Total expenditures                       | <u>4,626</u>                              | <u>12,064</u>  | <u>190,812</u>  | <u>596,106</u>  | <u>786,918</u>        |
| Net revenues                             | <u>\$ 81,919</u>                          | <u>\$ 234,767</u>  | <u>\$ 2,872,786</u>   | <u>\$ 8,232,840</u>   | <u>\$ 11,105,626</u>  |
| <b>Bond revenues:</b>                    |   |  |   |   |                       |
| Proceeds from issuance of bonds          | \$ -                                      | \$ -   | \$ 804,625  | \$ 572,988  | \$ 1,377,613          |
| Interest revenue from bond proceeds      | 3,251                                     | 7,680  | 81,456  | 88,163  | 169,619               |
| Interest revenue from debt service funds | 1   | 2  | 1,063   | 5,255   | 6,318                 |
| Interest revenue from commercial paper   | -   | -  | 393   | -   | 393                   |
| Total bond revenues                      | <u>3,252</u>                              | <u>7,682</u>   | <u>887,537</u>  | <u>666,406</u>  | <u>1,553,943</u>      |
| <b>Financing expenditures and uses:</b>  |   |  |   |   |                       |
| Professional services                    | -   | -  | 3,775   | 2,005   | 5,780                 |
| Payment to refunded bond escrow          | -   | -  | 45,062  | -   | 45,062                |
| Bond debt principal                      | 8,065                                     | 8,065  | 67,095  | 1,241,525   | 1,308,620             |
| Bond debt and other interest expense     | 17,888                                    | 35,776   | 250,005   | 631,558   | 881,563               |
| Other                                    | -   | -  | 3,020   | -   | 3,020                 |
| Total financing expenditures and uses    | <u>25,953</u>                             | <u>43,841</u>  | <u>368,957</u>  | <u>1,875,088</u>  | <u>2,244,045</u>      |
| Net bond revenues (debt service)         | <u>\$ (22,701)</u>                        | <u>\$ (36,159)</u>                                       | <u>\$ 518,580</u>   | <u>\$ (1,208,682)</u>   | <u>\$ (690,102)</u>   |

# FINANCING

Schedule of Revenues, Expenditures and Changes in Fund Balance as of  
**March 31, 2021 (Unaudited)**  
*Schedule 3*

| Project  | Description                                     | Net Revenues<br>through<br>Mar 31, 2021 | Total<br>Net Revenues |
|--|---|---|-----------------------|
| (G)  |   | (H)                                     | (I)                   |
| <i>(\$ in thousands)</i>                               |   |   |                       |
| <b>Freeways (43% of Net Revenues)</b>                  |   |   |                       |
| A  | I-5 Santa Ana Freeway Interchange Improvements  | \$ 113,231                              | \$ 437,730            |
| B  | I-5 Santa Ana/SR-55 to El Toro                  | 72,323                                  | 279,588               |
| C  | I-5 San Diego/South of El Toro                  | 151,055                                 | 583,950               |
| D  | I-5 Santa Ana/San Diego Interchange Upgrades    | 62,159                                  | 240,286               |
| E  | SR-22 Garden Grove Freeway Access Improvements  | 28,910                                  | 111,761               |
| F  | SR-55 Costa Mesa Freeway Improvements           | 88,176                                  | 340,870               |
| G  | SR-57 Orange Freeway Improvements               | 62,325                                  | 240,938               |
| H  | SR-91 Improvements from I-5 to SR-57            | 33,728                                  | 130,388               |
| I  | SR-91 Improvements from SR-57 to SR-55          | 100,342                                 | 387,903               |
| J  | SR-91 Improvements from SR-55 to County Line    | 84,851                                  | 328,018               |
| K  | I-405 Improvements between I-605 to SR-55       | 258,456                                 | 999,141               |
| L  | I-405 Improvements between SR-55 to I-5         | 77,021                                  | 297,749               |
| M  | I-605 Freeway Access Improvements               | 4,818                                   | 18,627                |
| N  | All Freeway Service Patrol                      | 36,138                                  | 139,701               |
|  | Freeway Mitigation                              | 61,765                                  | 238,771               |
| Subtotal Projects                                      |   | 1,235,298                               | 4,775,421             |
| Net (Bond Revenue)/Debt Service                        |   | -                                       | -                     |
| <b>Total Freeways</b>                                  |   | <b>\$ 1,235,298</b>                     | <b>\$ 4,775,421</b>   |
| %  |   |   |                       |
| <b>Street and Roads Projects (32% of Net Revenues)</b> |   |   |                       |
| O  | Regional Capacity Program                       | \$ 287,283                              | \$ 1,110,576          |
| P  | Regional Traffic Signal Synchronization Program | 114,908                                 | 444,211               |
| Q  | Local Fair Share Program                        | 517,101                                 | 1,999,013             |
| Subtotal Projects                                      |   | 919,292                                 | 3,553,800             |
| Net (Bond Revenue)/Debt Service                        |   | -                                       | -                     |
| <b>Total Street and Roads Projects</b>                 |   | <b>\$ 919,292</b>                       | <b>\$ 3,553,800</b>   |
| %  |   |   |                       |

# FINANCING

## Schedule of Revenues, Expenditures and Changes in Fund Balance as of **March 31, 2021 (Unaudited)** *Schedule 3*

| Expenditures<br>through<br>Mar 31, 2021<br>(J) | Reimbursements<br>through<br>Mar 31, 2021<br>(K) | Net<br>M2 Cost<br>(L) |
|--|--|-----------------------|
| \$ 10,836                                      | \$ 7,424   | \$ 3,412              |
| 10,598   | 7,952  | 2,646                 |
| 202,934  | 48,484   | 154,450               |
| 2,531  | 527  | 2,004                 |
| 5  | -  | 5                     |
| 42,063   | 22,096   | 19,967                |
| 51,420   | 12,429   | 38,991                |
| 34,961   | 824  | 34,137                |
| 27,142   | 26,133   | 1,009                 |
| 7,465  | 6,048  | 1,417                 |
| 874,010  | 129,281  | 744,729               |
| 9,199  | 6,954  | 2,245                 |
| 2,349  | 24   | 2,325                 |
| 6,052  | -  | 6,052                 |
| 56,192   | 5,669  | 50,523                |
| <u>1,337,757</u>                               | <u>273,845</u>                                   | <u>1,063,912</u>      |
| <u>63,651</u>                                  | <u>-</u>   | <u>63,651</u>         |
| <u>\$ 1,401,408</u>                            | <u>\$ 273,845</u>                                | <u>\$ 1,127,563</u>   |
|  |  | 44.0%                 |
| <br>   |  |                       |
| \$ 784,143                                     | \$ 506,783                                       | \$ 277,360            |
| 77,791   | 8,524  | 69,267                |
| 497,863  | 77   | 497,786               |
| <u>1,359,797</u>                               | <u>515,384</u>                                   | <u>844,413</u>        |
| <u>70,698</u>                                  | <u>-</u>   | <u>70,698</u>         |
| <u>\$ 1,430,495</u>                            | <u>\$ 515,384</u>                                | <u>\$ 915,111</u>     |
|  |  | 35.7%                 |



## FINANCING

Schedule of Revenues, Expenditures and Changes in Fund Balance as of  
**March 31, 2021 (Unaudited)**  
Schedule 3

| Project                                       | Description  | Net Revenues<br>through<br>Mar 31, 2021 | Total<br>Net Revenues |
|---|--|---|-----------------------|
| (G)   |  | (H)                                     | (I)                   |
| (\$ in thousands)                             |  |   |                       |
| <b>Transit Projects (25% of Net Revenues)</b> |  |   |                       |
| R   | High Frequency Metrolink Service                                     | \$ 273,929                              | \$ 1,107,621          |
| S   | Transit Extensions to Metrolink                                      | 253,600                                 | 980,369               |
| T   | Metrolink Gateways   | 33,039                                  | 56,763                |
| U   | Expand Mobility Choices for Seniors and Persons<br>with Disabilities | 93,847                                  | 385,089               |
| V   | Community Based Transit/Circulators                                  | 57,441                                  | 222,054               |
| W   | Safe Transit Stops   | 6,340                                   | 24,509                |
|   | Subtotal Projects  | 718,196                                 | 2,776,405             |
|   | Net (Bond Revenue)/Debt Service                                      | -                                       | -                     |
|   | <b>Total Transit Projects</b>  | \$ 718,196                              | \$ 2,776,405          |
|   | %  |   |                       |
| <b>Environmental Cleanup (2% of Revenues)</b> |  |   |                       |
| X   | Clean Up Highway and Street Runoff<br>that Pollutes Beaches          | \$ 61,261                               | \$ 237,840            |
|   | Net (Bond Revenue)/Debt Service                                      | -                                       | -                     |
|   | <b>Total Environmental Cleanup</b>                                   | \$ 61,261                               | \$ 237,840            |
|   | %  |   |                       |
| <b>Taxpayer Safeguards and Audits</b>         |  |   |                       |
|   | Collect Sales Taxes (1.5% of Sales Taxes)                            | \$ 44,512                               | \$ 174,258            |
|   | %  |   |                       |
|   | Oversight and Annual Audits (1% of Revenues)                         | \$ 30,630                               | \$ 118,920            |
|   | %  |   |                       |

# FINANCING

## Schedule of Revenues, Expenditures and Changes in Fund Balance as of **March 31, 2021 (Unaudited)** *Schedule 3*

| Expenditures<br>through<br>Mar 31, 2021<br>(J) | Reimbursements<br>through<br>Mar 31, 2021<br>(K) | Net<br>M2 Cost<br>(L) |
|--|--|-----------------------|
| 318,387  | \$ 98,761  | \$ 219,626            |
| 122,546  | 2,133  | 120,413               |
| 98,220   | 60,956   | 37,264                |
| 90,246   | 88   | 90,158                |
| 13,394   | 1,322  | 12,072                |
| 1,122  | 26   | 1,096                 |
| <u>643,915</u>                                 | <u>163,286</u>                                   | <u>480,629</u>        |
| <u>39,538</u>                                  | <u>-</u>   | <u>39,538</u>         |
| <u>683,453</u>                                 | <u>\$ 163,286</u>                                | <u>\$ 520,167</u>     |
|  |  | 20.3%                 |
| <u>45,004</u>                                  | <u>\$ 292</u>                                    | <u>\$ 44,712</u>      |
| <u>-</u>                                       | <u>-</u>   | <u>-</u>              |
| <u>45,004</u>                                  | <u>\$ 292</u>                                    | <u>\$ 44,712</u>      |
|  |  | 1.5%                  |
| <u>31,667</u>                                  | <u>\$ -</u>                                      | <u>\$ 31,667</u>      |
|  |  | 1.1%                  |
| <u>30,607</u>                                  | <u>\$ -</u>                                      | <u>\$ 30,607</u>      |
|  |  | 1.0%                  |

LOCAL FAIR SHARE

| <b>M2 Funds</b>  |                                   |                      |
|------------------|-----------------------------------|----------------------|
| <b>ENTITY</b>    | <b>3RD QUARTER<br/>FY 2020-21</b> | <b>FUNDS TO DATE</b> |
| ALISO VIEJO      | \$226,484                         | \$6,207,543          |
| ANAHEIM          | \$1,970,962                       | \$51,551,051         |
| BREA             | \$325,732                         | \$8,921,497          |
| BUENA PARK       | \$484,973                         | \$13,856,188         |
| COSTA MESA       | \$838,104                         | \$22,742,272         |
| CYPRESS          | \$293,391                         | \$8,200,999          |
| DANA POINT       | \$191,890                         | \$5,190,382          |
| FOUNTAIN VALLEY  | \$345,372                         | \$9,653,135          |
| FULLERTON        | \$734,156                         | \$20,248,320         |
| GARDEN GROVE     | \$841,504                         | \$23,157,867         |
| HUNTINGTON BEACH | \$1,095,900                       | \$30,288,404         |
| IRVINE           | \$1,630,959                       | \$42,419,598         |
| LAGUNA BEACH     | \$139,739                         | \$3,964,544          |
| LAGUNA HILLS     | \$188,390                         | \$5,297,278          |
| LAGUNA NIGUEL    | \$368,895                         | \$10,353,696         |
| LAGUNA WOODS     | \$70,080                          | \$1,978,628          |
| LA HABRA         | \$299,501                         | \$8,202,927          |
| LAKE FOREST      | \$454,307                         | \$12,357,748         |



LOCAL FAIR SHARE

| M2 Funds               |                           |                      |
|------------------------|---------------------------|----------------------|
| ENTITY                 | 3RD QUARTER<br>FY 2020-21 | FUNDS TO DATE        |
| LA PALMA               | \$79,566                  | \$2,527,316          |
| LOS ALAMITOS           | \$71,182                  | \$2,017,435          |
| MISSION VIEJO          | \$514,658                 | \$14,529,945         |
| NEWPORT BEACH          | \$619,993                 | \$17,133,395         |
| ORANGE                 | \$948,539                 | \$25,702,421         |
| PLACENTIA              | \$264,954                 | \$7,155,415          |
| RANCHO SANTA MARGARITA | \$236,447                 | \$6,588,712          |
| SAN CLEMENTE           | \$322,366                 | \$8,771,997          |
| SAN JUAN CAPISTRANO    | \$213,771                 | \$5,904,773          |
| SANTA ANA              | \$1,559,376               | \$43,269,932         |
| SEAL BEACH             | \$133,682                 | \$3,878,020          |
| STANTON                | \$165,932                 | \$4,641,955          |
| TUSTIN                 | \$511,506                 | \$13,947,681         |
| VILLA PARK             | \$28,909                  | \$811,302            |
| WESTMINSTER            | \$473,122                 | \$13,299,225         |
| YORBA LINDA            | \$344,461                 | \$9,372,490          |
| COUNTY UNINCORPORATED  | \$1,180,105               | \$29,647,985         |
| <b>TOTAL M2 FUNDS</b>  | <b>\$18,168,912</b>       | <b>\$493,792,078</b> |

# CAPITAL ACTION PLAN

Grey = Milestone achieved

Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan

Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

**Bold = Forecasted/Actual**

| Capital Projects                                  | Cost              | Schedule            |               |                |                       |
|---|-------------------|---------------------|---------------|----------------|-----------------------|
|   | Baseline/Forecast | Plan/Forecast       |               |                |                       |
|   | (millions)        | Begin Environmental | Begin Design  | Award Contract | Complete Construction |
| <b>Freeway Projects:</b>                          |                   |                     |               |                |                       |
| I-5, SR-55 to SR-57                               | \$38.1            | Jul-11              | Jun-15        | Dec-17         | Apr-21                |
| Project A   | \$39.7            | <b>Jun-11</b>       | <b>Jun-15</b> | <b>Nov-18</b>  | <b>Jan-21</b>         |
| I-5, I-405 to Yale Avenue                         | \$230.5           | May-14              | TBD           | TBD            | TBD                   |
| Project B   | \$230.5           | <b>May-14</b>       | Sep-21        | Jul-25         | Jan-29                |
| I-5, Yale Avenue to SR-55                         | \$200.4           | May-14              | TBD           | TBD            | TBD                   |
| Project B   | \$200.4           | <b>May-14</b>       | Apr-21        | Feb-25         | Sep-28                |
| I-5, Pico to Vista Hermosa                        | \$113.0           | Jun-09              | Jun-11        | Dec-14         | Aug-18                |
| Project C   | \$83.6            | <b>Jun-09</b>       | <b>Jun-11</b> | <b>Dec-14</b>  | <b>Aug-18</b>         |
| I-5, Vista Hermosa to Pacific Coast Highway       | \$75.6            | Jun-09              | Jun-11        | Dec-13         | Mar-17                |
| Project C   | \$75.2            | <b>Jun-09</b>       | <b>Jun-11</b> | <b>Jun-14</b>  | <b>Jul-17</b>         |
| I-5, Pacific Coast Highway to San Juan Creek Road | \$70.7            | Jun-09              | Jun-11        | Oct-13         | Sep-16                |
| Project C   | \$74.3            | <b>Jun-09</b>       | <b>Jun-11</b> | <b>Dec-13</b>  | <b>Jul-18</b>         |
| I-5, SR-73 to Oso Parkway                         | \$151.9           | Sep-11              | Mar-15        | Dec-18         | Apr-25                |
| Project C & D                                     | \$195.8           | <b>Oct-11</b>       | <b>Mar-15</b> | <b>Dec-19</b>  | Apr-25                |
| I-5, Oso Parkway to Alicia Parkway                | \$196.2           | Sep-11              | Nov-14        | Jun-18         | Nov-23                |
| Project C & D                                     | \$203.1           | <b>Oct-11</b>       | <b>Nov-14</b> | <b>Mar-19</b>  | Dec-23                |
| I-5, Alicia Parkway to El Toro Road               | \$133.6           | Sep-11              | Mar-15        | May-19         | Oct-24                |
| Project C   | \$165.9           | <b>Oct-11</b>       | <b>Mar-15</b> | <b>Sep-20</b>  | Oct-24                |
| I-5, SR-73 to El Toro Road (Landscape)            | TBD               | N/A                 | TBD           | TBD            | TBD                   |
| Project C   | \$12.4            | N/A                 | Jul-22        | Nov-24         | Jun-26                |
| I-5, I-5/El Toro Road Interchange                 | TBD               | Apr-17              | TBD           | TBD            | TBD                   |
| Project D <b>Cost/Schedule Risk</b>               | TBD               | <b>Apr-17</b>       | TBD           | TBD            | TBD                   |

\*Status through March 2021. For detailed project information, please refer to the individual project section within this report.

# CAPITAL ACTION PLAN

Grey = Milestone achieved

Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan

Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

**Bold = Forecasted/Actual**

| Capital Projects  | Cost                            | Schedule               |                 |                |                          |
|---|---------------------------------|------------------------|-----------------|----------------|--------------------------|
|   | Baseline/Forecast<br>(millions) | Begin<br>Environmental | Begin<br>Design | Award Contract | Complete<br>Construction |
| I-5, I-5/Ortega Interchange                                 | \$90.9                          | Sep-05                 | Jan-09          | Aug-12         | Sep-15                   |
| Project D   | \$79.8                          | <b>Sep-05</b>          | <b>Jan-09</b>   | <b>Aug-12</b>  | <b>Jan-16</b>            |
| I-5, I-5/Ortega Interchange (Landscape)                     | N/A                             | N/A                    | N/A             | N/A            | N/A                      |
| Project D   | N/A                             | N/A                    | <b>Jan-14</b>   | <b>Sep-15</b>  | <b>Sep-16</b>            |
| SR-55, I-405 to I-5   | \$410.9                         | Feb-11                 | Sep-17          | Jul-21         | Aug-25                   |
| Project F <b>Cost/Schedule Risk</b>                         | \$503.2                         | <b>May-11</b>          | <b>Sep-17</b>   | Apr-22         | Apr-26                   |
| SR-55, I-5 to SR-91   | TBD                             | Dec-16                 | TBD             | TBD            | TBD                      |
| Project F   | \$131.3                         | <b>Dec-16</b>          | May-22          | May-26         | Jul-29                   |
| SR-57 Northbound (NB), Orangewood Avenue to Katella Avenue  | \$71.8                          | Apr-16                 | TBD             | TBD            | TBD                      |
| Project G   | \$71.8                          | <b>Apr-16</b>          | Jan-22          | Mar-25         | Oct-27                   |
| SR-57 (NB), Katella Avenue to Lincoln Avenue                | \$78.7                          | Apr-08                 | Jul-08          | Aug-11         | Sep-14                   |
| Project G   | \$38.0                          | <b>Apr-08</b>          | <b>Aug-08</b>   | <b>Oct-11</b>  | <b>Apr-15</b>            |
| SR-57 (NB), Katella Avenue to Lincoln Avenue (Landscape)    | N/A                             | N/A                    | N/A             | N/A            | N/A                      |
| Project G   | N/A                             | N/A                    | <b>May-09</b>   | <b>Sep-17</b>  | <b>Jun-18</b>            |
| SR-57 (NB), Orangethorpe Avenue to Yorba Linda Boulevard    | \$80.2                          | Aug-05                 | Feb-08          | Oct-10         | May-14                   |
| Project G   | \$52.3                          | <b>Aug-05</b>          | <b>Feb-08</b>   | <b>Oct-10</b>  | <b>Nov-14</b>            |
| SR-57 (NB), Yorba Linda Boulevard to Lambert Road           | \$79.3                          | Aug-05                 | Feb-08          | Oct-10         | Sep-14                   |
| Project G   | \$54.1                          | <b>Aug-05</b>          | <b>Feb-08</b>   | <b>Oct-10</b>  | <b>May-14</b>            |
| SR-57 (NB), Orangethorpe Avenue to Lambert Road (Landscape) | N/A                             | N/A                    | N/A             | N/A            | N/A                      |
| Project G   | N/A                             | N/A                    | <b>Oct-14</b>   | <b>Feb-18</b>  | <b>Apr-19</b>            |
| SR-57 (NB), Lambert Road to Tonner Canyon                   | TBD                             | TBD                    | TBD             | TBD            | TBD                      |
| Project G   | TBD                             | Sep-22                 | TBD             | TBD            | TBD                      |

\*Status through March 2021. For detailed project information, please refer to the individual project section within this report.



# CAPITAL ACTION PLAN

Grey = Milestone achieved

Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan

Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

**Bold = Forecasted/Actual**

| Capital Projects                                 | Cost                            | Schedule               |                 |                |                          |
|--|---------------------------------|------------------------|-----------------|----------------|--------------------------|
|  | Baseline/Forecast<br>(millions) | Plan/Forecast          |                 |                |                          |
|  |                                 | Begin<br>Environmental | Begin<br>Design | Award Contract | Complete<br>Construction |
| SR-91 Westbound (WB), I-5 to SR-57               | \$78.1                          | Jul-07                 | Oct-09          | Nov-12         | Apr-16                   |
| Project H  | \$59.2                          | <b>Jul-07</b>          | <b>Mar-10</b>   | <b>Jan-13</b>  | <b>Jun-16</b>            |
| SR-91 Westbound (WB), I-5 to SR-57 (Landscape)   | N/A                             | N/A                    | N/A             | N/A            | N/A                      |
| Project H  | N/A                             | N/A                    | <b>Nov-14</b>   | <b>Mar-17</b>  | <b>Nov-17</b>            |
| SR-91, SR-55 to Lakeview Avenue (Segment 1)      | \$100.9                         | Jan-15                 | Mar-20          | Feb-24         | Sep-27                   |
| Project I  | \$100.9                         | <b>Jan-15</b>          | <b>Mar-20</b>   | <b>Feb-24</b>  | <b>Sep-27</b>            |
| SR-91, La Palma Avenue to SR-55 (Segment 2)      | \$208.4                         | Jan-15                 | Jun-20          | Jul-24         | Mar-28                   |
| Project I  | \$208.4                         | <b>Jan-15</b>          | <b>Jun-20</b>   | <b>Jul-24</b>  | <b>Mar-28</b>            |
| SR-91, Acacia Street to La Palma Ave (Segment 3) | \$116.2                         | Jan-15                 | TBD             | TBD            | TBD                      |
| Project I  | \$116.2                         | <b>Jan-15</b>          | <b>Nov-20</b>   | Sep-24         | May-28                   |
| SR-91 (WB), Tustin Interchange to SR-55          | \$49.9                          | Jul-08                 | Jul-11          | Oct-13         | Jul-16                   |
| Project I  | \$42.5                          | <b>Jul-08</b>          | <b>Jun-11</b>   | <b>Oct-13</b>  | <b>Jul-16</b>            |
| SR-91, SR-55 to SR-241                           | \$128.4                         | Jul-07                 | Jun-09          | Sep-11         | Dec-12                   |
| Project J  | \$79.7                          | <b>Jul-07</b>          | <b>Apr-09</b>   | <b>May-11</b>  | <b>Mar-13</b>            |
| SR-91, SR-55 to SR-241 (Landscape)               | N/A                             | N/A                    | N/A             | N/A            | N/A                      |
| Project J  | N/A                             | N/A                    | <b>May-12</b>   | <b>Oct-13</b>  | <b>Feb-15</b>            |
| SR-91 Eastbound, SR-241 to SR-71                 | \$104.5                         | Mar-05                 | Jul-07          | Jul-09         | Nov-10                   |
| Project J  | \$57.8                          | <b>Mar-05</b>          | <b>Jul-07</b>   | <b>Aug-09</b>  | <b>Jan-11</b>            |
| I-405, SR-55 to I-605 (Design-Build)             | \$2,080.2                       | Mar-09                 | Mar-14          | Nov-16         | Feb-24                   |
| Project K  | \$2,080.2                       | <b>Mar-09</b>          | <b>Mar-14</b>   | <b>Nov-16</b>  | <b>Feb-24</b>            |
| I-405, I-5 to SR-55                              | TBD                             | Dec-14                 | TBD             | TBD            | TBD                      |
| Project L  | TBD                             | <b>Dec-14</b>          | TBD             | TBD            | TBD                      |

\*Status through March 2021. For detailed project information, please refer to the individual project section within this report.

# CAPITAL ACTION PLAN

Grey = Milestone achieved

Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan

Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

**Bold = Forecasted/Actual**

| Capital Projects  | Cost              | Schedule            |               |                |                       |
|---|-------------------|---------------------|---------------|----------------|-----------------------|
|   | Baseline/Forecast | Plan/Forecast       |               |                |                       |
|   | (millions)        | Begin Environmental | Begin Design  | Award Contract | Complete Construction |
| I-605, I-605/Katella Interchange                              | \$29.0            | Aug-16              | TBD           | Feb-24         | Nov-25                |
| Project M   | \$29.0            | <b>Aug-16</b>       | <b>Dec-20</b> | <b>Feb-24</b>  | <b>Nov-25</b>         |
| <b>Grade Separation Projects:</b>                             |                   |                     |               |                |                       |
| Kraemer Boulevard Railroad Grade Separation                   | \$70.4            | Jan-01              | Jan-09        | Aug-11         | Oct-14                |
| Project O   | \$63.8            | <b>Jan-01</b>       | <b>Feb-09</b> | <b>Sep-11</b>  | <b>Dec-14</b>         |
| Lakeview Avenue Railroad Grade Separation                     | \$70.2            | Jan-01              | Feb-09        | May-13         | Mar-17                |
| Project O   | \$110.7           | <b>Jan-01</b>       | <b>Feb-09</b> | <b>Nov-13</b>  | <b>Jun-17</b>         |
| Orangethorpe Avenue Railroad Grade Separation                 | \$117.4           | Jan-01              | Feb-09        | May-12         | Sep-16                |
| Project O   | \$105.9           | <b>Jan-01</b>       | <b>Feb-09</b> | <b>Jan-13</b>  | <b>Oct-16</b>         |
| Placentia Avenue Railroad Grade Separation                    | \$78.2            | Jan-01              | Jan-09        | Jun-11         | Nov-14                |
| Project O   | \$64.5            | <b>Jan-01</b>       | <b>Jan-09</b> | <b>Jul-11</b>  | <b>Dec-14</b>         |
| Raymond Avenue Railroad Grade Separation                      | \$77.2            | Feb-09              | Mar-10        | May-13         | Aug-18                |
| Project O   | \$126.2           | <b>Feb-09</b>       | <b>Mar-10</b> | <b>Feb-14</b>  | <b>May-18</b>         |
| State College Boulevard Railroad Grade Separation (Fullerton) | \$73.6            | Dec-08              | Jul-06        | May-13         | May-18                |
| Project O   | \$99.6            | <b>Dec-08</b>       | <b>Jul-06</b> | <b>Feb-14</b>  | <b>Mar-18</b>         |
| Tustin Avenue/Rose Drive Railroad Grade Separation            | \$103.0           | Jan-01              | Feb-09        | Aug-12         | May-16                |
| Project O   | \$96.6            | <b>Jan-01</b>       | <b>Feb-09</b> | <b>Feb-13</b>  | <b>Oct-16</b>         |
| <b>Rail and Station Projects:</b>                             |                   |                     |               |                |                       |
| Sand Canyon Avenue Railroad Grade Separation                  | \$55.6            | N/A                 | Jan-04        | Feb-11         | May-14                |
| Project R   | \$61.9            | N/A                 | <b>Jan-04</b> | <b>Feb-11</b>  | <b>Jan-16</b>         |

\*Status through March 2021. For detailed project information, please refer to the individual project section within this report.



# CAPITAL ACTION PLAN

Grey = Milestone achieved

Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan

Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

**Bold = Forecasted/Actual**

| Capital Projects                                    | Cost              | Schedule            |               |                |                       |
|---|-------------------|---------------------|---------------|----------------|-----------------------|
|   | Baseline/Forecast | Plan/Forecast       |               |                |                       |
|   | (millions)        | Begin Environmental | Begin Design  | Award Contract | Complete Construction |
| Rail-Highway Grade Crossing Safety Enhancement      | \$94.4            | Jan-08              | Jan-08        | Aug-09         | Dec-11                |
| Project R   | \$90.4            | <b>Jan-08</b>       | <b>Jan-08</b> | <b>Aug-09</b>  | <b>Dec-11</b>         |
| San Clemente Beach Trail Safety Enhancements        | \$6.0             | Sep-10              | Feb-12        | Oct-12         | Jan-14                |
| Project R   | \$5.0             | <b>Sep-10</b>       | <b>Feb-12</b> | <b>May-13</b>  | <b>Mar-14</b>         |
| San Juan Capistrano Passing Siding                  | \$25.3            | Aug-11              | Mar-15        | Dec-16         | Feb-21                |
|   | \$36.4            | <b>Aug-11</b>       | <b>Mar-15</b> | <b>Mar-19</b>  | <b>Nov-20</b>         |
| Placentia Metrolink Station and Parking Structure   | \$34.8            | Jan-03              | Oct-08        | TBD            | TBD                   |
| Project R <b>Cost/Schedule Risk</b>                 | \$40.1            | <b>Jan-03</b>       | <b>Oct-08</b> | Jun-22         | Jan-24                |
| Orange County Maintenance Facility                  | TBD               | Apr-20              | TBD           | TBD            | TBD                   |
| Project R   | TBD               | <b>Apr-20</b>       | TBD           | TBD            | TBD                   |
| Anaheim Canyon Station                              | \$27.9            | Jan-16              | Mar-19        | Nov-19         | Mar-21                |
|   | \$34.2            | <b>Jan-16</b>       | <b>Mar-18</b> | <b>Mar-21</b>  | Oct-22                |
| Orange Station Parking Expansion                    | \$33.2            | Dec-09              | Nov-10        | Nov-16         | Feb-19                |
|   | \$30.9            | <b>Dec-09</b>       | <b>Nov-10</b> | <b>Jun-17</b>  | <b>Feb-19</b>         |
| Fullerton Transportation Center - Elevator Upgrades | \$3.5             | N/A                 | Jan-12        | Sep-14         | Mar-17                |
|   | \$4.2             | N/A                 | <b>Jan-12</b> | <b>Apr-15</b>  | <b>May-19</b>         |
| Laguna Niguel/Mission Viejo Station ADA Ramps       | \$3.5             | Jul-13              | Jul-13        | Jan-15         | Apr-17                |
|   | \$5.0             | <b>Jul-13</b>       | <b>Jul-13</b> | <b>Oct-15</b>  | <b>Sep-17</b>         |
| Anaheim Regional Transportation Intermodal Center   | \$227.4           | Apr-09              | Jun-09        | Jul-12         | Nov-14                |
| Project R & T                                       | \$232.2           | <b>Apr-09</b>       | <b>Jun-09</b> | <b>Sep-12</b>  | <b>Dec-14</b>         |
| OC Streetcar  | \$424.4           | Aug-09              | Feb-16        | Aug-18         | Dec-21                |
| Project S <b>Cost/Schedule Risk</b>                 | \$440.0           | <b>Aug-09</b>       | <b>Feb-16</b> | <b>Sep-18</b>  | Oct-22                |

\*Status through March 2021. For detailed project information, please refer to the individual project section within this report.



This Page Intentionally Left Blank



May 2021

## FREEWAY IMPROVEMENT PROGRAM (A-N)

### Interstate 5 (I-5) Projects

- A** I-5, SR-55 to SR-57
- B** I-5, I-405 to SR-55
- C** I-5, SR-73 to El Toro Road
- C** I-5, Avenida Pico to San Juan Creek Road
- D** I-5 Highway Interchanges

### State Route 22 (SR-22) Projects

- E** SR-22 Access Improvements

### State Route 55 (SR-55) Projects

- F** SR-55, I-405 to I-5
- F** SR-55, I-5 to SR-91

### State Route 57 (SR-57) Projects

- G** SR-57 NB, Orangewood Avenue to Katella Avenue
- G** SR-57 NB, Katella Avenue to Lincoln Avenue
- G** SR-57 NB, Orangethorpe Avenue to Lambert Road
- G** SR-57 NB, Lambert Road to Tonner Canyon Road

### State Route 91 (SR-91) Projects

- H** SR-91 WB, I-5 to SR-57
- I** SR-91, SR-55 to SR-57
- J** SR-91, SR-55 to Riverside County Line

### Interstate 405 (I-405) Projects

- K** I-405, SR-73 to I-605
- L** I-405, I-5 to SR-55

### Interstate 605 (I-605) Projects

- M** I-605 Katella Interchange Improvements

**Freeway Mitigation Restoration Projects**  
Part of Projects A-M

**Freeway Mitigation Acquisition Projects**  
Part of Projects A-M

## STREETS & ROADS (O-Q)

- O** Grade Separation Program
- P** Signal Synchronization Project Corridors

## TRANSIT PROJECTS (R-W)

- R** Grade Separation and Station Improvement Projects
- S** Transit Extensions to Metrolink
- T** Metrolink Station Conversion to accept Future High-Speed Rail Systems

## OTHER PROJECTS NOT SHOWN

- Project N:** Freeway Service Patrol
- Project O:** Regional Capacity Program
- Project Q:** Local Fair Share Program
- Project R:** Grade Crossing and Trail Safety Enhancements  
Metrolink Service Expansion Program
- Project U:** Senior Mobility Program, Senior Non-Emergency Medical Transportation Program, and Fare Stabilization Program
- Project V:** Community Based Transit/Circulators
- Project W:** Safe Transit Stops
- Project X:** Environmental Cleanup Program