

Capital Programs Division

Fiscal Year 2024-25 Performance Metrics Through June 2025

Begin Environmental

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
No "Begin Environmental" milestones scheduled for FY 2024-25									
Total Forecast/Actual	0	0	0	0	0	0	0	0	0

Complete Environmental

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-91 Eastbound Corridor Operations Project (SR-241 to SR-71)							X		
Total Forecast/Actual	0	0	0	0	0	0	1	0	1

Begin Design

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
No "Begin Design" milestones scheduled for FY 2024-25									
Total Forecast/Actual	0	0	0	0	0	0	0	0	0

Complete Design

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
SR-57 Northbound (NB), Orangewood Avenue to Katella Avenue	X	✓							
I-5, Yale Avenue to SR-55	X	✓							
SR-91, Acacia Street to La Palma Avenue (Segment 3)			X	✓					
I-5, I-405 to Yale Avenue			X	✓					
I-5, SR-73 to El Toro Road (Landscape)				✓	X				
SR-91, La Palma Avenue to SR-55 (Segment 2)					X	✓			
91 Express lanes to SR-241 Toll Connector					X				
Total Forecast/Actual	2	2	2	3	3	1	0	0	7

Construction Ready

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-605, I-605/Katella Avenue Interchange	X			✓					
SR-57 NB, Orangewood Avenue to Katella Avenue					X			✓	
I-5, Yale Avenue to SR-55					X			✓	
I-5, I-405 to Yale Avenue							X	✓	
SR-91, Acacia Street to La Palma Avenue (Segment 3)							X	✓	
91 Express lanes to SR-241 Toll Connector							X		
I-5, SR-73 to El Toro Road (Landscape)				✓			X		
Total Forecast/Actual	1	0	0	2	2	0	4	4	7

Capital Programs Division

Fiscal Year 2024-25 Performance Metrics Through June 2025

Advertise Construction

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-605, I-605/Katella Avenue Interchange			X	✔					
Total Forecast/Actual	0	0	1	1	0	0	0	0	1

Award Contract

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
Transit Security and Operations Center	X	✔							
SR-91, SR-55 to Lakeview Avenue (Segment 1)			X		✔				
I-605, I-605/Katella Avenue Interchange					X		✔		
Total Forecast/Actual	1	1	1	0	1	1	0	1	3

Complete Construction

Project Description	FY 25 Qtr 1		FY 25 Qtr 2		FY 25 Qtr 3		FY 25 Qtr 4		FY 25 Fcst
	Fcst	Actual	Fcst	Actual	Fcst	Actual	Fcst	Actual	
I-5, Oso Parkway to Alicia Parkway			X	✔					
I-5, SR-73 to Oso Parkway					X				
I-5, Alicia Parkway to El Toro Road					X				
Total Forecast/Actual	0	0	1	1	2	0	0	0	3

Totals	4	3	5	7	8	2	5	5	22
--------	---	---	---	---	---	---	---	---	----

Begin Environmental: The date work on the environmental clearance, project report, or preliminary engineering phase begins.

Complete Environmental: The date environmental clearance and project approval is achieved.

Begin Design: The date final design work begins or the date when a design-build contract begins.

Complete Design: The date final design work is 100 percent complete and approved.

Construction Ready: The date contract bid documents are ready for advertisement, right-of-way certified, all agreements executed, and contract constraints are cleared.

Advertise for Construction: The date a construction contract is both funded and advertised for bids.

Award Contract: The date the construction contract is awarded.

Construction Complete: The date all construction work is completed and the project is open to public use.

Acronyms

SR-91 - Riverside Freeway (State Route 91)

SR-241 - Foothill/Eastern Transportation Corridor (State Route 241)

SR-71 - Corona Expressway (State Route 71)

SR-57 - Orange Freeway (State Route 57)

I-5 - Santa Ana Freeway (Interstate 5)

SR-55 - Costa Mesa Freeway (State Route 55)

I-405 - San Diego Freeway (Interstate 405)

SR-73 - San Joaquin Freeway (State Route 73)

I-605 - San Gabriel River Freeway (Interstate 605)

X = milestone forecast in quarter

✔ = milestone accomplished in quarter