




# OC Streetcar Project Quarterly Update

# Construction – Segment 1




- Pacific Electric Right-of-Way
  - Continue wire installation on overhead contact system (OCS) poles
  - Continued work on train crossing signal and gate system at Fairview Street, Fifth Street, and Raitt Street

# Segment 1 Progress



OCS Wire Installation

# Maintenance and Storage Facility (MSF)



- Key MSF activities include continuing site and building work, including new equipment, to ensure significant completion for vehicle storage, and testing.

# MSF Progress

Interconnect  
conduits  
installation




Control  
gear  
installation



Generator pad preparation

# Construction – Segments 2 through 5



- Segments 2 through 5 – Key activities include installation of OCS wire, completion of signals, signage, and the electrical systems for the streetcar and other roadway elements such as paving, sidewalk, driveways, and curb and gutter work.

# Segments 4 Progress



Installation of OCS Bracket Arms

# Segment 5 Progress




Train Signal and Streetlight Work at Santa Ana Regional Transportation Center



# Vehicles

- Final inspection for Car 8 was held on June 13, 2024
- All eight vehicles are complete and in storage at Siemens facility
- Spare parts and special tools are in storage at the Siemens facility
- Negotiations with Siemens regarding long-term storage rates for the vehicles, vehicle warranty extension, and vehicle maintenance during storage are underway
- Staff anticipates returning to the Board of Directors for contract amendment required for Siemens as a result of these discussions in the fall 2024



# Pre-Revenue Operations

- Operations
  - Completed Rule Book internal review
  - Development of start-up, testing, and revenue service documents
  - Draft Systems Integration Test (SIT) Plan was shared with the SIT Committee
  - The Rail Activation Committee met to report on the activities of the SIT Committee and Operations Working Group
- California Public Utilities Commission (CPUC) Support
  - CPUC continues to be actively involved in OC Streetcar committees, including the Rail Activation Committee, Safety and Security Review Committee, and Fire Life Safety and Security Committee
  - CPUC held a risk-based inspections meeting with OCTA to review new program requirements for data driven inspections
- City Agreements
  - Finalizing negotiations for the operations and maintenance agreements with the City of Garden Grove

# Public Outreach

- Bilingual bi-weekly newsletters
- Bilingual door-to-door construction notices
- Field meetings
- Neighborhood and civic organization presentations
- Fourth Street merchant meetings
- Information tables at community events, such as City of Santa Ana's Public Works Family Event
- Parking structure banners
- Electronic billboards
- Interior and exterior bus ads
- Safety messaging
- Tours

