

Walsh Construction Company II, LLC
Agreement No. C-7-1904
Contract Change Order (CCO) Log

CCO No.	Title	Status	Date Executed	Cost
1	Demolition, Removals, and Disposal at the Maintenance and Storage Facility (MSF) Property	Approved	6/20/2019	\$199,749.00
1.1	Demolition, Removals, and Disposal at the MSF Property Additional Funding	Approved	6/25/2019	\$113,884.77
1.2	Time Impact Evaluation (TIE) I - Schedule Impacts Associated with Change Directive (CD)-001 and CD-003	Approved	6/17/2020	\$0.00
2	Removal and Disposal of Contaminated Materials at the MSF Property	Approved	6/25/2019	\$200,000.00
2.1	Removal and Disposal of Contaminated Materials at the MSF Property Additional Funding	Approved	8/15/2019	\$160,000.00
2.3	MSF Removal of Additional Hazardous Materials	Pending		\$0.00
3	Removal and Disposal of Contaminated Materials within the Orange County Transit District-Owned Pacific Electric Right-of-Way	Approved	9/12/2019	\$1,600,000.00
3.1	Removal and Disposal of Contaminated Materials Within the Orange County Transit District-Owned PEROW and Other Project Areas	Approved	2/25/2020	\$7,278,795.00
4	Required Work to Address Utility Conflicts	Approved	8/27/2019	\$200,000.00
4.1	Required Work to Address Utility Conflicts Additional Funding	Approved	2/25/2020	\$833,300.00
4.2	Required Work to Address Utility Conflicts Additional Funding	Approved	6/9/2020	\$2,426,000.00
4.3	Required Work to Address Utility Conflicts Additional Funding	Pending		\$2,000,000.00
5	Tree Removal and Trimming	Approved	6/9/2020	\$129,215.52
7	Orange County Sanitation District Specifications Revisions	Approved	6/9/2020	\$82,445.00
8	Maintenance Path Profile	Approved	6/9/2020	\$6,055.00
9	Vapor Barrier Installation	Approved	12/22/2020	\$395,717.00
10	Ultrasonic Testing	Approved	6/9/2020	\$0
11	Opticom Vehicles	Approved	6/9/2020	\$40,120.00
12	Santa Ana River Bridge Precast Girders	Approved	8/27/2020	\$88,877.00
13	Retaining Wall 544 Reinforcing Steel	Approved	9/3/2020	\$2,321.30
14	MSF Retaining Wall 508	Approved	12/14/2020	\$125,341.00
15	Overhead Contact System (OCS) and Traffic Signal Utility Conflicts	Approved	6/17/2020	\$195,723.00
16	Hand digging and Survey for OCS and Traffic Signal Pole Foundation	Approved	6/23/2020	\$198,808.00
16.1	Hand digging and Survey for OCS, Traffic Signal, and Streetlight Pole Foundations	Approved	6/26/2020	\$1,400,000.00

16.2	Hand digging and Survey for OCS, Traffic Signal, and Streetlight Pole Foundations	Approved	4/15/2021	\$1,400,000.00
17	Westminster Bridge OCS Diaphragm	Approved	10/30/2020	\$1,682.00
18	Removal of Man-Made Objects	Approved	11/23/2020	\$300,000.00
19	Removal of Boulders	Approved	11/17/2020	\$160,000.00
20	Removal of Chain Link Fence	Approved	3/9/2021	\$7,316.90
21	Changes to Turnout Geometry	Approved	10/5/2020	\$0
22	Railroad Crossing Gate Bells	Approved	10/5/2020	\$0
23	Santa Ana River Bridge, OCS Pole, and OCS Down Guy Diaphragms	Approved	1/19/2021	\$7,419.00
24	OCS Sectionalization – Siemens portion	Approved	10/5/2020	\$158,941.00
24.1	OCS Sectionalization	Pending		\$722,253.92
26	Revisions to Station Color Schedule, Glass and Pylon	Approved	4/19/2021	\$176,419.84
27	Street Lighting	Approved	11/19/2020	\$12,347.91
28	Extension of Time- TIE 004 and 007	Approved	12/8/2020	\$0.00
29	Santa Ana River Bridge (SARB) OCS Pole and OCS Down Guy Diaphragms	Approved	11/19/2020	\$34,216.80
30	Electrical Continuity Testing	Approved	2/1/2021	\$23,928.10
30.1	Electrical Continuity Testing	Approved	3/16/2021	\$320,164.40
32	Asbestos Survey	Pending		\$25,000.00
35	No Sunshade for Variable Message Sign	Approved	12/22/2020	\$0.00
36	Progress Payment 007 and 010 Interest	Pending		\$0.00
37	Station Platform Power	Pending		\$58,414.15
38	Modify OCS Foundation Schedule	Pending		\$32,733.04
39	OCS Revisions Based on Field Walks	Pending		\$28,088.32
40	MSF Remote Yard Gates	Pending		\$32,307.66
43	End of Life Equipment	Pending		\$372,136.38
44	Design of Temporary Traffic Signals Segment 2A 1 and 2	Pending		\$41,967.00
45	Thickened Asphalt Concrete (AC) Pavement	Approved	1/19/2021	\$60,000.00
47	Archaeological Security and Data Recovery at MSF	Approved	1/19/2021	\$110,000.00
48	Thickened AC Pavement	Pending		\$1,177,362.00
49	Retaining Wall 501 Encroachment	Pending		\$181,802.77
50	MSF Street and Yard Utility Conflicts	Pending		\$200,000.00
52	Over Excavation of Unsuitable Soils	Pending		\$210,000.00
52.1	Over Excavation of Unsuitable Soils	Pending		\$540,000.00
53	SARB Bridge Decking	Pending		\$9,002.94
56	Exploratory Potholing Allowance	Pending		\$200,000.00
60	Base Contract Utility Credits Binder	Pending		(\$1,842,680.00)
63	Graffiti Removal	Pending		\$100,000.00

Subtotal Executed CCOs	\$18,448,787.54
Subtotal Pending CCOs	\$5,931,068.18
Subtotal Credit CCOs	(\$1,842,680.00)
TOTAL CCOs	\$22,537,175.72
ORIGINAL VALUE	\$220,538,649.00
PROPOSED REVISED VALUE	\$243,075,824.72