

Walsh Construction Company II, LLC
Agreement No. C-7-1904
Contract Change Order (CCO) Log

CCO No.	Title	Status	Date Executed	Cost
1	Demolition, Removals, and Disposal at the Maintenance and Storage Facility (MSF) Property	Approved	6/20/2019	\$199,749.00
1.1	Demolition, Removals, and Disposal at the MSF Property Additional Funding	Approved	6/25/2019	\$113,884.77
1.2	Time Impact Evaluation (TIE) I - Schedule Impacts Associated with Change Directive (CD)-001 and CD-003	Approved	6/17/2020	\$0.00
2	Removal and Disposal of Contaminated Materials at the MSF Property	Approved	6/25/2019	\$200,000.00
2.1	Removal and Disposal of Contaminated Materials at the MSF Property Additional Funding	Approved	8/15/2019	\$160,000.00
2.3	MSF Removal of Additional Hazardous Materials	Pending		\$0.00
3	Removal and Disposal of Contaminated Materials within the Orange County Transit District-Owned Pacific Electric Right-of-Way (PEROW)	Approved	9/12/2019	\$1,600,000.00
3.1	Removal and Disposal of Contaminated Materials Within the Orange County Transit District-Owned PEROW and Other Project Areas	Approved	2/25/2020	\$7,278,795.00
3.2	Removal and Disposal of Contaminated Materials Within the Orange County Transit District-Owned PEROW and Other Project Areas	Pending		\$1,100,000.00
4	Required Work to Address Utility Conflicts	Approved	8/27/2019	\$200,000.00
4.1	Required Work to Address Utility Conflicts Additional Funding	Approved	2/25/2020	\$833,300.00
4.2	Required Work to Address Utility Conflicts Additional Funding	Approved	6/9/2020	\$2,426,000.00
4.3	Required Work to Address Utility Conflicts Additional Funding	Approved	6/21/2021	\$2,000,000.00
4.4	Required Work to Address Utility Conflicts Additional Funding	Pending		\$3,500,000.00
5	Tree Removal and Trimming	Approved	6/9/2020	\$129,215.52
7	Orange County Sanitation District Specifications Revisions	Approved	6/9/2020	\$82,445.00
8	Maintenance Path Profile	Approved	6/9/2020	\$6,055.00
9	Vapor Barrier Installation	Approved	12/22/2020	\$395,717.00
10	Ultrasonic Testing	Approved	6/9/2020	\$0
11	Opticom Vehicles	Approved	6/9/2020	\$40,120.00
12	Santa Ana River Bridge Precast Girders	Approved	8/27/2020	\$88,877.00
13	Retaining Wall 544 Reinforcing Steel	Approved	9/3/2020	\$2,321.30
14	MSF Retaining Wall 508	Approved	12/14/2020	\$125,341.00
15	Overhead Contact System (OCS) and Traffic Signal Utility Conflicts	Approved	6/17/2020	\$195,723.00
16	Hand digging and Survey for OCS and Traffic Signal Pole Foundation	Approved	6/23/2020	\$198,808.00
16.1	Hand digging and Survey for OCS, Traffic Signal, and Streetlight Pole Foundations	Approved	6/26/2020	\$1,400,000.00
16.2	Hand digging and Survey for OCS, Traffic Signal, and Streetlight Pole Foundations	Approved	4/15/2021	\$1,400,000.00
17	Westminster Bridge OCS Diaphragm	Approved	10/30/2020	\$1,682.00
18	Removal of Man-Made Objects	Approved	11/23/2020	\$300,000.00

18.1	Removal of Man-Made Objects	Pending		\$300,000.00
19	Removal of Boulders	Approved	11/17/2020	\$160,000.00
20	Removal of Chain Link Fence	Approved	3/9/2021	\$7,316.90
21	Changes to Turnout Geometry	Approved	10/5/2020	\$0
22	Railroad Crossing Gate Bells	Approved	10/5/2020	\$0
23	Santa Ana River Bridge, OCS Pole, and OCS Down Guy Diaphragms	Approved	1/19/2021	\$7,419.00
24	OCS Sectionalization – Siemens portion	Approved	10/5/2020	\$158,941.01
24.1	OCS Sectionalization	Approved	4/27/2021	\$722,253.92
26	Revisions to Station Color Schedule, Glass and Pylon	Approved	4/19/2021	\$176,419.84
27	Street Lighting	Approved	11/19/2020	\$12,347.91
28	Extension of Time- TIE 004 and 007	Approved	12/8/2020	\$0.00
29	Santa Ana River Bridge (SARB) OCS Pole and OCS Down Guy Diaphragms	Approved	11/19/2020	\$34,216.80
30	Electrical Continuity Testing	Approved	2/1/2021	\$23,928.10
30.1	Electrical Continuity Testing	Approved	3/16/2021	\$320,164.40
32	Asbestos Survey	Approved	2/1/2021	\$25,000.00
35	No Sunshade for Variable Message Sign	Approved	12/22/2020	\$0.00
37	Station Platform Power	Approved	5/18/2021	\$58,414.15
38	Modify OCS Foundation Schedule	Approved	6/15/2021	\$32,733.04
39	OCS Revisions Based on Field Walks	Approved	6/17/2021	\$28,088.32
40	MSF Remote Yard Gates	Pending		\$32,307.66
42	Gamma-Gamma Logging of CIDH Piles	Pending		\$35,138.00
43	End of Life Equipment	Approved	5/3/2021	\$372,136.38
44	Design of Temporary Traffic Signals Segment 2A - Stages 1 and 2	Approved	4/26/2021	\$41,967.00
45	Thickened Asphalt Concrete (AC) Pavement	Approved	1/19/2021	\$60,000.00
46	MSF Video Servers from Garden Grove	Pending		\$40,267.30
47	Archaeological Security and Data Recovery at MSF	Approved	1/19/2021	\$110,000.00
48	Thickened AC Pavement	Approved	4/27/2021	\$1,177,362.00
49	Retaining Wall 501 Encroachment	Approved	6/17/2021	\$181,802.77
52	Over Excavation of Unsuitable Soils	Approved	6/21/2021	\$209,500.00
52.1	Over Excavation of Unsuitable Soils	Approved	6/21/2021	\$540,000.00
53	SARB Bridge Decking	Approved	6/17/2021	\$9,002.94
54	Traction and Power Substation Site Plan Revisions	Pending		\$1,200,000.00
55	Credit to Bid Item 24 Earthwork	Pending		(\$659,667.00)
56	Exploratory Potholing Allowance	Approved	4/26/2001	\$200,000.00
56.1	Exploratory Potholing Allowance	Approved	9/8/2021	\$1,100,000.00
59	Direct Fixation Fasteners	Approved	6/7/2021	\$0.00
60	Base Contract Utility Credits Binder	Approved	5/25/2021	(\$1,842,680.00)
63	Graffiti Removal	Approved	5/18/2021	\$100,000.00
64	Southern California Edison (SCE) Meter Switchgear Engineering and Submittal	Approved	5/18/2021	\$17,618.00
64.1	Southern California Edison (SCE) Meter Switchgear	Pending		\$192,000.00
64.2	Southern California Edison (SCE) Meter Switchgear	Pending		\$1,200,000.00
65	Additonal Environmental Soil Investigation on W. Santa Ana Boulevard/Bristol Street Station Stop (Stage 1)	Approved	5/18/2021	\$9,840.60

66	Ground Penetrating Radar Investigation	Approved	9/1/2021	\$208,000.00
67	City of Garden Grove Driveway Standard	Pending		\$20,637.83
68	Ross Intersection Traffic Signal Conduit Installation	Approved	6/7/2021	\$18,000.00
69	Optical Backbone Network System Redundancy	Pending		\$600,000.00
79	MSF Permit Drawings and Revisions	Pending		\$3,000,000.00

Subtotal Executed CCOs	\$23,657,826.67
Subtotal Pending CCOs	\$10,560,683.79
TOTAL CCOs	\$34,218,510.46
ORIGINAL VALUE	\$220,538,649.00
PROPOSED REVISED VALUE	\$254,757,159.46