



RIVERSIDE
COUNTY
TRANSPORTATION
COMMISSION

SR-71/SR-91 INTERCHANGE PROJECT CONSTRUCTION UPDATE

SR-91 ADVISORY COMMITTEE

May 29, 2025

John Tarascio – RCTC Senior Capital Projects Manager

State Route 71/91 Interchange Project

- **Project Description:**
 - Replace loop connector between eastbound (EB)-91 and northbound (NB)-71 with two-lane, direct connector ramp
 - Construct auxiliary lane on EB-91 from Green River Rd. to SR-71 interchange
 - Reconfigure EB-91 Green River Rd. on-ramp
- **Project Benefit:**
 - The Project will improve mobility on SR-91 and SR-71 by enhancing operations and the capacity of the 71/91 interchange
- **Project Details:**
 - Construction Contract Value: \$134 million
 - Contractor: Skanska USA
 - Notice to Proceed: January 31, 2023
 - Progress Status: 88% Complete
 - Connector Opening: June 2025
 - Construction Completion: Mid-Late 2025





State Route 71/91 Interchange Project

- **On-going Construction Activities**
 - Completion of Bridge Structures
 - Final Roadway Paving
 - Miscellaneous Roadway Items (Barrier, Fencing, Signage, etc.)
- **Upcoming Major Activities**
 - EB-91 to NB-71 Connector Opening – June 2025
 - Requires 55 Hour Closure of EB-91 Green River On-Ramp
 - Permanent Closure of old EB-91 to NB-71 Loop Ramp

State Route 71/91 Interchange Project

EB-91 & GREEN RIVER ON-RAMP APPROACH TO CONNECTOR BRIDGE (LOOKING NORTHEAST)



State Route 71/91 Interchange Project

NEW EB-91 GREEN RIVER ON-RAMP (LOOKING WEST)





State Route 71/91 Interchange Project

NEW EB-91 GREEN RIVER ON-RAMP BRIDGE OVER BNSF (LOOKING WEST)





State Route 71/91 Interchange Project

NEW EB-91 TO NB-71 CONNECTOR BRIDGE APPROACHING SR-71 (LOOKING NORTH)



State Route 71/91 Interchange Project

NEW EB-91 TO NB-71 CONNECTOR BRIDGE @ SR-71 (LOOKING NORTH)





RIVERSIDE
COUNTY
TRANSPORTATION
COMMISSION

QUESTIONS

