

**State and Federal Grant Programs
Bicycle Corridor Improvement Program Requests**

Delay Requests

	Agency	Project Title	Delayed Phase	Approved Fiscal Year (FY)	Proposed FY	Delay Reason
1	Huntington Beach	Utica Avenue Bicycle Boulevard	Construction	2017-18	2018-19	Delays in the review of the request for Federal Authorization to Proceed.
2	Santa Ana	Bristol Street Protected Bicycle Lanes	Construction	2017-18	2018-19	Delays in the review of the request for Federal Authorization to Proceed.
3	Tustin	Main Street/El Camino Real Improvements	Construction	2017-18	2018-19	Delays in the review of the request for Federal Authorization to Proceed.
4	County of Orange	Peters Canyon Bikeway Extension	Final Design	2018-19	2020-21	Delays in the environmental phase. The environmental clearance is anticipated to take more than one year due to the development of the Preliminary Environmental Study, additional technical studies that are required, and the determination of potential mitigation sites. Additional coordination with adjacent jurisdictions is required. Portions of the bikeway are located in right-of-way controlled or owned by the California Department of Transportation and the Eastern Transportation Corridor.