


# Measure M2

## Interstate 5 Corridor Improvements


# I-5 Comprehensive Improvements



- Approved by the voters in the M2 Transportation Investment Plan
- Comprehensive I-5 Improvement Program covering 25 miles
- Nearly \$1.5 billion in highway improvements


I-5 – Interstate 5 / SR-57 – State Route 57 / SR-55 – State Route 55 / SR-22 – State Route 22 /  
SR-133 – State Route 133 / SR-241 – State Route 241 / I-405 – Interstate 405 /  
SR-73 – State Route 73 / M2 – Measure M2

# M2 I-5 - Project A




Complete Environmental	Complete Design	ROW Certification/ Construction Ready	Advertise Construction	Award Contract	Complete Construction
Apr-15	Jun-17	Sep-17	Mar-18	Nov-18	Apr-21

- Adds carpool lanes and reconfigures freeway lanes – 3 miles
- \$41.5 million (federal, state, and M2 funds)
- Project under construction
- Caltrans studying conversion to HOT lanes *(recommended for environmental phase by Caltrans)*



Caltrans – California Department of Transportation  
HOT – High Occupancy Toll  
ROW – Right-of-Way

# M2 I-5 - Project B



- Adds general-purpose lanes and improves operations – 9 miles
- \$439 million (federal, state, and M2 funds)
- Project in final stages of environmental approval
- Proposed for final design phase as part of Next 10 Delivery Plan update

Complete Environmental	Complete Design	ROW Certification/ Construction Ready	Advertise Construction	Award Contract	Complete Construction
Feb-20	-	-	-	-	-



# M2 I-5 - Projects C/D



- Adds general-purpose lanes, extends carpool lanes, reconstructs major interchanges and replaces undercrossing - 6.5 miles
- \$593 million (federal, state, and M2 funds)
- Project delivered in three segments with two currently under construction
- Caltrans and Transportation Corridor Agencies proposing additional widening in same segments and HOT lanes conversion

Complete Environmental	Complete Design	ROW Certification/ Construction Ready	Advertise Construction	Award Contract	Complete Construction
May-14	May-19	Feb-20	Jun-20	Sep-20	Oct-24
	Dec-17	May-18	Nov-18	Mar-19	Nov-23
	Aug-18	May-19	Aug-19	Dec-19	Feb-25



# M2 I-5 - Project D



- Reconstructs I-5/El Toro Road interchange to increase capacity
- Cost TBD
- Project in environmental stage and under review by cities of Laguna Hills, Lake Forest, and Laguna Woods
- Consensus required in order to move project forward to final design

Complete Environmental	Complete Design	ROW Certification/ Construction Ready	Advertise Construction	Award Contract	Complete Construction
Apr-20	-	-	-	-	-

TBD – To be determined

# M2 I-5 - Project D




- Reconstructed interchange
- \$79.7 million (state, local, and M2 funds)
- Completed in 2016
- Completed project allows separate Ortega Highway widening project to move forward
- Separate Ortega Highway widening project in final environmental phase and proposed for final design



Complete Environmental	Complete Design	ROW Certification/ Construction Ready	Advertise Construction	Award Contract	Complete Construction
Jun-09	Dec-11	Apr-12	Jun-12	Aug-12	Jan-16



# M2 I-5 - Projects C/D



- Added carpool lane and reconstructed Avenida Pico interchange – 6 miles
- \$235 million (federal, state, and M2 funds)
- Constructed in three segments and completed in 2018
- Regional Transportation Plan includes three-mile carpool extension to San Diego county line area
- Caltrans and Transportation Corridor Agencies proposing conversion to HOT lanes

Complete Environmental	Complete Design	ROW Certification/ Construction Ready	Advertise Construction	Award Contract	Begin Advertise & Award	Complete Construction
Oct-11	Oct-13	Jan-14	Sep-14	Nov-14	Sep-14	Aug-18
	May-13	Feb-13	Feb-14	Jun-14	Feb-14	Jul-17
	Jan-13	Feb-13	Aug-13	Dec-13	Aug-13	Jul-18





# M2 I-5 Schedule

Environmental



Design/Advertise  
& Award




Construction



Completed



## Measure M2 Interstate 5 Projects



Please note that schedules for projects in design and construction are updated as of June 30, 2019. Schedules for projects in environmental are preliminary. Shown schedules are subject to further refinement.

# Public Outreach

- Weekly Email Blasts
- Social Media
- Direct Mail
- Canvassing Fliers
- Business Outreach
- Neighborhood Meetings
- One-on-one Briefings
- Speakers Bureau Presentations



(800) 724-0353



- Comprehensive I-5 Improvement Program covering 25 miles
- Nearly \$1.5 billion in highway improvements
  - Added lane miles
  - Improved interchanges
  - Updated safety features
- Improves highway and arterial mobility through 2040
- Delivery of improvements completed or in progress
- Projects approved by voters - M2 Transportation Investment Plan
- Caltrans studying conversion to HOT lanes

