

**State and Federal Grant Programs
Bicycle Corridor Improvement Program Requests**

Program Year Amendment Requests As of January 4, 2021					
Agency	Project Title	Delayed Phase	Approved Fiscal Year (FY)	Proposed FY	Delay Reason
Costa Mesa	Adams Avenue and Pinecreek Drive Intersection	Construction	2020-21	2021-22	The project was authorized to proceed with preliminary engineering in FY 2019-20. The City of Costa Mesa expects to award a contract for the final design of the project in February 2021, and to complete design in late summer 2021. The construction phase is requested to be amended to allow time for the project to complete prior phases of work. This request is recommended for approval.
County of Orange	OC Loop Carbon Canyon Bikeway Gap Closure (Segment D)	Construction	2020-21	2022-23	The project was authorized to proceed with preliminary engineering in FY 2018-19 and the project has completed 65% design. Additionally, the right-of-way phase which was authorized in FY 2019-20 is underway and requires several construction easements. The construction phase amendment will allow additional time to complete design and right-of-way activities, and will also address delivery delays associated with a planned (separate) bridge project in the project area, which must be completed prior to the installation of the bikeway. This request is recommended for approval.