



# MEASURE M2 QUARTERLY PROGRESS REPORT

Second Quarter of Fiscal Year 2020 – 21 October 1, 2020 through December 31, 2020

# Second Quarter Highlights:

- Freeway Projects
- Streets and Roads
- Environmental Cleanup & Water Quality
- Freeway Mitigation Program
- Finance Matters
- Program Management Office
- Summary





#### **SUMMARY**

On November 7, 2006, Orange County voters, by a margin of 69.7 percent, approved the Renewed Measure M Transportation Investment Plan (Plan) for the Measure M2 (M2) one-half cent sales tax for transportation improvements. Voters originally endorsed Measure M in 1990 with a sunset in 2011. The renewal of Measure M continues the investment of local tax dollars in Orange County's transportation infrastructure for another 30 years to 2041.

As required by the M2 Ordinance No. 3, a quarterly report covering activities from October 1, 2020, through December 31, 2020, is provided to update progress in implementing the Measure M2 Transportation Investment Plan. On September 25, 2017, the Board of Directors (Board) approved externally rebranding M2 as OC Go to promote OCTA's Measure M awareness and public perception and to avoid confusion with Measure M in Los Angeles County.

To be cost-effective and to facilitate accessibility and transparency of information available to stakeholders and the public, Measure M2 progress reports are presented on the Orange County Transportation Authority (OCTA) website. Hard copies are mailed upon request.



The cover photo shows the completion of the San Juan Capistrano/Laguna Niguel passing siding project. This project added approximately 1.8 miles of new passing siding railroad track adjacent to the existing mainline track, which enhanced the operational efficiency of passenger services within the Los Angeles - San Diego - San Luis Obispo rail corridor.



# TABLE OF CONTENTS

Section	Project	Page
Abbreviations		į
Project Schedules		<u>iii</u>
M2 Delivery Risk Update		<u>1</u>
Next 10 Plan Update		<u>3</u>
Freeway Program (Projects A-N)		<u>8</u>
Interstate 5 (I-5) Projects	[A-D]	<u>8</u>
State Route 22 (SR-22) Projects	[E]	<u>12</u>
State Route 55 (SR-55) Projects	[F]	<u>12</u>
State Route 57 (SR-57) Projects	[G]	<u>13</u>
State Route 91 (SR-91) Projects	[H-J]	<u>15</u>
Interstate 405 (I-405) Projects	[K-L]	<u>18</u>
Interstate 605 (I-605) Projects	[M]	<u>19</u>
Freeway Service Patrol	[N]	<u>19</u>
Streets and Roads (Project O, P and Q)		<u>20</u>
Regional Capacity Program	[O]	<u>20</u>
Regional Traffic Signal Synchronization Program	[P]	<u>23</u>
Local Fair Share Program	[Q]	<u>23</u>
Transit Programs (Projects R, S, T, U, V and W)		<u>25</u>
High Frequency Metrolink Service	[R]	<u>25</u>
Transit Extensions to Metrolink	[S]	<u>29</u>
Metrolink Gateways	[T]	<u>31</u>
Expand Mobility Choices for Seniors and Persons with Disabilities	[U]	<u>31</u>
Community Based Transit/Circulators	[V]	<u>33</u>
Safe Transit Stops	[W]	<u>34</u>
Environmental (Project X and Freeway Mitigation Program)		<u>35</u>
Environmental Cleanup	[X]	<u>35</u>
Freeway Mitigation Program (part of Projects A - M)		<u>35</u>
Program Management Office		<u>39</u>
M2 Financing and Schedule of Funding		<u>44</u>
Local Fair Share - M2 Funding by Agency		<u>51</u>
Capital Action Plan - Capital Project Status		<u>53</u>



Americans with Disabilities Act  Annual Eligibility Review  Board of Directors  Burlington Northern Santa Fe  California Department of Fish and Wildlife  California Department of Tax and Fee Administration  California Department of Transportation  California Transportation Commission  California Transportation Commission  Capital Action Plan  Capital Investment Grant  Cig  Chief Executive Officer  Cost Estimate Review  ADA  AER  Board  BNSF  CDFW  CDFW  California Department of Tax and Fee Administration  CDTFA  Caltrans  Caltrans  CTC  Capital Action Plan  CAP  CIG  Cief  CEO  Cost Estimate Review
Board of Directors  Burlington Northern Santa Fe California Department of Fish and Wildlife California Department of Tax and Fee Administration California Department of Transportation California Transportation Commission Capital Action Plan Capital Investment Grant Chief Executive Officer  Board BNSF CDFW CDFW CDTFA California Department of Transportation Caltrans Caltrans CTC CAP CAP CAP CAP CEG CEG CEG
Burlington Northern Santa Fe California Department of Fish and Wildlife California Department of Tax and Fee Administration California Department of Transportation California Transportation Commission Capital Action Plan Capital Investment Grant Chief Executive Officer  BNSF CDFW CDFA CDTFA CATTRANS CALIFORNIA CAR CTC CAP CAP CAP CAP CEO
California Department of Fish and Wildlife California Department of Tax and Fee Administration California Department of Transportation California Transportation Commission Capital Action Plan Capital Investment Grant Chief Executive Officer  CDFW California CDTFA Caltrans CTC CAP CAP CAP CAP CAP CIG
California Department of Tax and Fee Administration California Department of Transportation California Transportation Commission Capital Action Plan Capital Investment Grant Chief Executive Officer  CDTFA Caltrans Caltrans CTC CAP CAP CAP CEO
California Department of Transportation  California Transportation Commission  Capital Action Plan  Capital Investment Grant  Cig  Chief Executive Officer  Caltrans  CTC  CAP  CAP  CAP  CIG  CEO
California Transportation Commission Capital Action Plan Capital Investment Grant ClG Chief Executive Officer CTC CAP CAP CAP CAP CIG CEO
Capital Action Plan CAP Capital Investment Grant CIG Chief Executive Officer CEO
Capital Investment Grant CIG Chief Executive Officer CEO
Chief Executive Officer CEO
Cost Estimate Review CER
Congestion Mitigation and Air Quality CMAQ
Design Standard Decision Document DSDD
Draft Environmental Document DED
Draft Project Report DPR
Environmental Cleanup Allocation Committee ECAC
Environmental Cleanup Program ECP
Environmental Document ED
Environmental Impact Report EIR
Environmental Impact Statement EIS
Environmental Mitigation Program EMP
Environmental Oversight Committee EOC
Federal Highway Administration FHWA
Federal Transit Administration FTA
Federal Transportation Improvement Program FTIP
Freeway Service Patrol FSP
Full Funding Grant Agreement FFGA
High Occupancy Vehicle HOV
Interstate 15 I-15
Interstate 405 I-405
Interstate 5 I-5
Interstate 605 I-605
Invitation for Bids IFB
Local Fair Share Program LFSP
Los Angeles – San Diego – San Luis Obispo LOSSAN
Los Angeles County Metropolitan Transportation Authority LA Metro
Measure M2 or Renewed Measure M M2
Memorandum of Understanding MOU



Metrolink Service Expansion Program	MSEP
Notice to Proceed	NTP
Next 10 Delivery Plan	Next 10 Plan
Natural Community Conservation Plan/Habitat Conservation Plan	Conservation Plan
Orange County Transportation Authority	OCTA
Orange County Unified Transportation Trust	OCUTT
Pacific Coast Highway	PCH
Plans, Specifications and Estimates	PS&E
Program Management Office	PMO
Project Development Team	PDT
Project Study Report	PSR
Ready to List	RTL
Request for Proposals	RFP
Resource Management Plan	RMP
Right-of-Way	ROW
Riverside County Transportation Commission	RCTC
Santa Ana Regional Transportation Center	SARTC
Senate Bill 1	SB 1
Senior Mobility Program	SMP
Senior Non-Emergency Medical Transportation	SNEMT
Southern California Association of Governments	SCAG
State Route 133	SR-133
State Route 22	SR-22
State Route 241	SR-241
State Route 55	SR-55
State Route 57	SR-57
State Route 71	SR-71
State Route 74	SR-74
State Route 91	SR-91
State Transportation Improvement Program	STIP
State Water Resources Control Board	SWRCB
Southern California Regional Rail Authority	SCRRA
Taxpayer Oversight Committee	TOC
To Be Determined	TBD
Trade Corridors Improvement Funds	TCIF
Transportation Infrastructure Finance and Innovation Act	TIFIA
United States Army Corps of Engineers	ACOE
United States Fish and Wildlife Service	USFWS
United States Department of Transportation	USDOT















Conceptual


Environmental

Design, Advertise, & Award

Design-Build

Construction


Complete



Project schedules are based on phase start dates. Shown schedules are subject to change.

<sup>&</sup>lt;sup>1</sup> Projects managed by local agencies





Project schedules are based on phase start dates. Shown schedules are subject to change.

<sup>&</sup>lt;sup>1</sup> Projects managed by local agencies



# M2 DELIVERY RISK UPDATE ▼

This section discusses the risks and challenges related to Measure M2 and the updated Next 10 Delivery Plan (Next 10 Plan) that the M2 Program Management Office (PMO) is monitoring with associated explanations and proposed actions.

	Delivery Risk	Explanation	Proposed Action		
Fina	Financial				
1	The 2020 M2 revenue forecast of \$11.6 billion was presented in October 2020. This \$1.8 billion decrease from the 2019 M2 revenue forecast is a result of the coronavirus (COVID-19) pandemic.	new risk to the program. The \$11.6 billion revenue forecast represents the lowest forecast since M2 inception and warrants	Staff explored options to address the significant decrease in the M2 revenue forecast. In December 2020, staff presented three options for Board discussion and feedback. The Board directed staff to pursue a financially prudent course of action with a proactive stance on project delivery while remaining flexible given the fluidity of current events.		
2	Inability to scale the M2 Freeway Program to available revenue and still deliver the M2 commitments.		value engineering strategies on projects to		
3	Schedule and scope changes on critical capital projects impacting delivery and project costs.	highway standards or issues	Work closely with Caltrans and project contractors to limit changes in scope and schedule to a minimum. Work with Caltrans to approve additional lane closures and longer work windows where possible.		
4	Sustain Metrolink train service as an attractive alternative to driving in Orange County within the limits of available revenue.	Operational cost of Metrolink service continues to grow as the system ages, track-sharing arrangements with BNSF are revised, and new air quality requirements are implemented. COVID-19 has introduced new risks as ridership and revenue has been greatly impacted in Orange County.	In September 2020, Metrolink adopted a Recovery Plan Framework to ensure the safety of passengers and employees and restore service in a post-COVID-19 environment. Staff will work closely with Metrolink and OCTA partners to ensure cost increases are minimized, while seeking external revenue. Metrolink received \$65 million in one-time federal funds through the Coronavirus Aid, Relief and Economic Security (CARES) Act, which alleviated some concerns in the short-term.		



	Delivery Risk	Explanation	Proposed Action		
5	The Next 10 Plan Market Conditions Forecast and Risk Analysis showed a cooling of the prior increasing cost environment. Current events may cause this to further change during the Next 10 Plan delivery years.	forecasted a slowing of cost pressures for 2021 and 2022.	OCTA will continue to monitor market conditions affecting project costs. The decline in cost pressures provides an opportunity to address potential COVID-19-related revenue impacts.		
Res	ource				
6	Substantial work underway in the region has resulted in significant demand for professional and skilled labor which can impact delivery given the volume of the M2 capital program.	COVID-19 and changes in unemployment may change the availability of key talent. If shortages continue, project	between OCTA and Caltrans are imperative to manage this risk. Staff is currently working with		
7	New operational responsibilities with the OC Streetcar.	With the implementation of the OC Streetcar service, OCTA will be increasing its overall role in operations. OCTA holds a successful track record in operating various transportation systems including both a fixed and demand-based bus network.	with proven start-up experience to oversee		
Reg	Regulatory				
8	New federal and statewide directives create additional limitations for use of transportation dollars which could affect freeway projects.	required greenhouse gas	OCTA is tracking the new directives to ensure that M2 projects stay true to the voter commitment and compete for funding as appropriate.		



# Next 10 Delivery Plan ▼

Contact: Francesca Ching, PMO Manager • (714) 560-5625

On November 14, 2016, the Board approved the Next 10 Delivery Plan (Next 10 Plan), providing guidance to staff on delivery of M2 projects and programs between 2017 and 2026.

Due to the uncertainty created by COVID-19, the 2020 preliminary M2 sales tax revenue forecast of \$11.6 billion was presented to the Board on August 24, 2020. With tax receipts for quarter four of fiscal year (FY) 2019-20 received in September 2020, the final M2 sales tax forecast was presented to the Board on October 26, 2020. The M2 revenue forecast remained at \$11.6 billion. This represents a year-over-year decline of \$1.8 billion and the lowest forecast since M2 inception. The decrease in taxable sales is due to the cascading effects of COVID-19 on the economy. OCTA's conservative approach to financial planning has allowed for all M2 projects that are currently underway to continue as planned in FY 2020-21.

On December 14, 2020, staff presented three options for Board discussion and feedback on how to manage the impacts of the decreased M2 sales tax revenue forecast and revised project cost estimates. The Board directed staff to pursue a financially prudent course of action with a proactive stance on project delivery while remaining flexible, given the fluidity of current events. In addition, the Board directed staff to review FY 2020-21 second quarter financial information to provide an additional data point prior to presenting the updated Next 10 Plan, which is anticipated in spring 2021. With four years of the Next 10 Plan completed to date, on December 14, 2020, the Board approved to shift the timeframe four years to span FY 2020-21 through FY 2029-30. The adjustment allows for more strategic, forward-thinking planning and will make the update underway a true ten-year look ahead.

#### **Next 10 Plan Deliverables**

Significant progress has been made on the Next 10 Plan deliverables, with projects completing construction, projects in and advancing towards construction, as well as regular funding allocations to local jurisdictions through local programs. Staff will continue to monitor the impacts of the COVID-19 pandemic on the Next 10 Plan delivery commitments and will report to the Board as appropriate.

#### 1. Deliver \$3.5 billion of freeway improvements approved through construction (Projects A-M).

The M2 Freeway Program is currently made up of 30 projects or project segments (projects). At the point of Next 10 Plan adoption, nine of the 30 total projects were completed for a total cost of \$463 million. Deliverable 1 includes 12 of the 30 projects to be delivered (or underway) within the Next 10 Plan timeframe including SR-91 between SR-57 to SR-55 (Project I), which is funded with 91 Express Lanes excess revenue. Together, the projects designated for completion or near completion by 2026 currently make up a \$3.1 billion delivery promise. The \$3.5 billion deliverable commitment includes prior completed projects. To date, four projects have been completed. Three segments on Interstate 5 (I-5) between Avenida Pico and San Juan Creek Road opened to traffic in 2018 and added six miles of carpool lanes. In August 2020, the I-5 project between SR-55 to SR-57 opened to traffic, adding a second carpool lane for approximately



three miles in each direction. The remaining eight segments are in design or construction. For more details, see pages iii-iv (Project Schedules) and the project updates contained in the following pages.

#### **Upcoming activities:**

• SR-55, I-405 to I-5 - Award construction management support services contract

# 2. Invest approximately \$715 million more in revenues, bringing the completed M2 Freeway Program improvements to \$4.3 billion (Projects A-M).

The final nine remaining project segments (of the 30 total) are environmentally cleared or on track to be environmentally cleared by 2026, making them shelf-ready for further advancement. Using Board-adopted guiding principles, the 2019 updated Next 10 Plan identified five projects to be advanced through construction: I-5 between I-405 and Yale Avenue (Project B), I-5 between Yale Avenue and SR-55 (Project B), SR-55 between I-5 and SR-91 (Project F), SR-57 Northbound from Orangewood Avenue to Katella Avenue (Project G), and I-605/ Katella Interchange (Project M). The remaining four projects have specific reasons related to the application of the guiding principles that require additional time prior to being advanced. In all, during the Next 10 Plan time period, approximately \$4.3 billion in freeway improvements committed to the voters in M2 will be completed or underway by 2026. For more details, see pages iii-iv (Project Schedules) and the project updates contained in the following pages.

#### Upcoming activities:

- I-5, I-405 to Yale Avenue Award contract for final design
- SR-55, I-5 to SR-91 Release RFP for design services
- SR-57 NB, Orangewood Avenue to Katella Avenue Release RFP for design services

# 3. Allocate nearly \$1 billion, with up to \$400 million in competitive funding to local jurisdictions to expand roadway capacity and synchronize signals (Project O and P) and up to \$600 million in flexible funding to local jurisdictions to help maintain aging streets or for use on other transportation needs, as appropriate (Project Q).

Since the adoption of the original Next 10 Plan, OCTA has awarded approximately \$126 million in competitive funding through the Regional Capacity Program (Project O) and Regional Traffic Signal Synchronization Program (Project P). Additionally, \$239.7 million in Local Fair Share (Project Q) funds have been distributed to local agencies. This brings the total allocation to date to \$366 million.

On August 10, 2020, the Board authorized the 2021 call for projects (call), providing up to \$30 million for both Project O (\$22 million) and Project P (\$8 million) in available M2 funds to support local streets and roads improvement projects throughout Orange County. Applications were due on October 22, 2020. Based upon project selection criteria as specified in the Comprehensive Transportation Funding Programs (CTFP) Guidelines, projects will be prioritized for Board consideration in spring 2021.



Additionally, all seven bridges included in the OC Bridges program have been completed. For more details, see the project updates on page 20.

#### Upcoming activities:

- Project O and P Programming recommendations for the 2021 call for projects
- 4. Extend Metrolink service from Orange County into Los Angeles County, contingent upon cooperation and funding participation from route partners; complete six rail station improvements (Project R).

In October 2019, three weekday intracounty round trips operating between Laguna Niguel/Mission Viejo and Fullerton were replaced with two round trips between Laguna Niguel/Mission Viejo (extended from Fullerton) into Los Angeles. Additional service changes were scheduled to be implemented in April 2020, however, due to COVID-19, they have been postponed until full service is reinstated.

Within this program, funding is provided for rail corridor and station improvements to accommodate increased passenger train service - including station upgrades, parking expansions, and safety enhancements. The Next 10 Plan identified six projects to be completed by 2026: 1) San Clemente Pier Metrolink/Amtrak Station Lighting Project (completed March 2017), 2) Laguna Niguel/ Mission Viejo Metrolink Station Americans with Disabilities Act (ADA) ramps (completed September 2017), 3) Orange Metrolink Station Parking Structure (completed February 2019), 4) Fullerton Transportation Center elevators (completed May 2019), 5) Anaheim Canyon Metrolink Station Improvement Project (construction to begin in early 2021 with completion anticipated in late 2022), and 6) Placentia Metrolink Station (is ready to begin construction, however, it is contingent on a Burlington Northern Santa Fe (BNSF) construction and maintenance agreement being in place). For more details, see the project updates on page 25.

#### **Upcoming activities:**

- Placentia Metrolink Station Advertise for construction
- Anaheim Canyon Metrolink Station Improvement Project Award construction contract
- 5. Complete design and construction, secure vehicles, begin operating the OC Streetcar and work with local agencies to consider recommendations from planning studies to guide development of future transit connections (Project S).

#### OC Streetcar

With strong Federal Transit Administration (FTA) support for the project, a Full Funding Grant Agreement (FFGA) was executed in November 2018. The streetcar construction contract has been executed and Notice to Proceed was issued on March 4, 2019, and construction activities are underway. Activities this quarter included coordinating with third parties on utility relocation, deck pouring on the Westminster and Santa Ana River bridges, hand digging and surveying of the Overhead Contact System (OCS) pole foundations, welding rail sticks into rail strings, inspecting the first article for the vehicle truck assembly, reviewing final design of the remaining vehicle components, and continuing coordination with the FTA. Construction is anticipated to be completed in 2022. See page 29 for more information.



#### **Bristol Street Transit Corridor Study**

The study is focused on Bristol Street between West 17th Street and Sunflower Avenue (South Coast Metro), and connections to John Wayne Airport and the Santa Ana Regional Transportation Center. In prior quarters, the study analyzed existing conditions and future demand and developed six conceptual transit alternatives for the Bristol Street Corridor. In October 2019, the Board requested that further evaluation of the two streetcar alternatives be put on hold until the Board has an opportunity to review the Transit Master Plan short-term action plan. This quarter, the team focused on completing the technical evaluations of the four bus alternatives.

# 6. Provide up to \$115 million in funding to expand mobility choices for seniors and persons with disabilities (Project U).

Approximately \$45.9 million<sup>1</sup> has been provided for the Senior Mobility Program (SMP), the Senior Non-Emergency Medical Transportation (SNEMT) Program, and the Fare Stabilization Program since the Next 10 Plan adoption. See <u>page 31</u> for more information.

<sup>1</sup> Only includes disbursed funds. On October 12, 2020, the Board approved a temporary exception to the Senior Mobility Program guidelines, which allows for OCTA to hold allocations in reserve for agencies with suspended services due to the COVID-19 pandemic. The funds will be held until the State lifts the State of Emergency or transportation services resume, whichever occurs first.

# 7. Work with local agencies to develop a plan for the next community circulator projects to provide grant opportunities for local agencies to implement effective local transit services (Project V).

The Board has authorized four calls in total since M2 inception, with two occurring since the adoption of the original Next 10 Plan. During the Next 10 Plan period, the Board awarded 15 projects for a total of \$15.3 million. This included the fourth Project V call, which was programmed by the Board on April 13, 2020. The Board programmed six local agency projects under the capital and operating reserve category and three local agency projects under the planning category for a combined total of approximately \$9.2 million.

OCTA receives ridership reports from local agencies on a regular basis to monitor the success of awarded services against performance measures adopted by the Board. Currently, two services are active, and all other remaining active services have been suspended (or were not initiated). It is unclear when these services will be reinitiated. During this quarter, OCTA staff met with local agency project managers and discussed potential program revisions which will need to be evaluated and finalized by the Board in early 2021, to support the program in a post COVID-19 environment. Discussions focused on the need to extend Project V grants in order to hold local agencies harmless for the period during the pandemic when they were precluded from operating, and potentially revising minimum performance requirements, and allowing for escalation of the reimbursement subsidy and annual fiscal year funding caps.

Staff continues to work with local jurisdictions through letters of interest requests, workshops, CTFP Guidelines revisions, and calls, to fine-tune this program and facilitate successful project implementation, especially in light of the COVID-19 pandemic. For additional details and information on current project program performance and service, see <u>page 33</u>.



8. Allocate up to \$7 million in funding to improve the top 100 busiest bus stops and support the modernization of the bus system to enhance the customer experience (Project W).

Through three calls, the Board has approved Project W funds to support implementation of amenity improvements at busy transit stop locations on the OCTA system. Since adoption of the original Next 10 Plan, the Board has programmed \$1.9 million in Project W funds for 69 stops. The program is designed to ease transfers between public transit lines and provide passenger amenities such as installation of benches or seating, shelters, improved lighting, and other passenger related amenities. See <a href="mailto:page-34">page-34</a> for more information.

9. Ensure the ongoing preservation of purchased open space (Preserves) which provides comprehensive mitigation of the environmental impacts of freeway improvements and higher-value environmental benefits in exchange for streamlined project approvals (Projects A-M).

The Freeway Mitigation Program Preserves includes seven properties (1,300 acres) and 12 restoration projects (350 acres). In 2017, OCTA received biological resource permits after completing a state and federal Natural Community Conservation Plan/Habitat Conservation Plan (Conservation Plan) for the Environmental Mitigation Program, allowing streamlined project approvals for the freeway improvement projects. The Conservation Plan also includes a streamlined process for coordination of streambed alteration agreements. In 2018, OCTA secured programmatic permits and assurances for federal and state clean water permitting requirements. Receipt of these permits represent the culmination of years of collaboration and support by the Board, environmental community, and regulatory agencies.

To ensure ongoing preservation of the open space, an endowment was established to pay for the long-term management of the Preserves with annual deposits of approximately \$2.9 million. In July 2020, OCTA made its fifth endowment deposit. Quarterly investment reports are provided to the Board, with the most recent one in December 2020. The next report is anticipated to be presented to the Board in March 2021. As of December 31, 2020, the endowment balance is \$17,664,006. For more details, see the project updates on page 35.

10. Work with the Environmental Cleanup Allocation Committee (ECAC) to develop the next tiers of water quality programs, with a goal of providing \$40 million in grants to prevent the flow of trash, pollutants, and debris into waterways from transportation facilities. In addition, focus on improving water quality on a regional scale that encourages partnerships among the local agencies as part of the Environmental Cleanup Program (ECP) (Project X).

Since adoption of the original Next 10 Plan, OCTA has issued four calls for Tier 1 ECP projects. With four calls complete, the Board has awarded approximately \$10.4 million, funding 51 projects. The next Tier 1 call is scheduled to be released in February 2021. Despite the economic impacts from COVID-19, staff is moving forward with the annual \$2.8 million Tier 1 calls, but will continue to analyze revenues for future calls. Staff is assessing the timing of a future Tier 2 call. It was anticipated, prior to the most recent pandemic events, that a Tier 2 call could take place in FY 2020-21 or FY 2021-22. For more details, see the project updates on page 35.

#### <u>Upcoming activities:</u>

Project X – Issue 2021 Tier 1 call for projects



# INTERSTATE 5 (I-5) PROJECTS ▼

**Segment:** I-5, SR-55 to SR-57

Status: Substantial Construction Complete

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project increased high-occupancy vehicle (HOV) capacity by adding a second HOV lane in both directions along I-5 between SR-55 and SR-57 for approximately three miles in the City of Santa Ana. Construction began on February 20, 2019. During the quarter, construction activities included electrical work, signage installation, and construction of the median barrier. This work culminated in the opening of the second northbound HOV lane in July 2020 and the second southbound HOV lane in August 2020. The project was substantially completed in late 2020, with Caltrans Relief of Maintenance expected in early 2021.

I-5, I-405 to SR-55 is one project broken into two segments in early 2020. The Final Environmental Document (ED) was approved on January 7, 2020. The Design Standard Decision Document (DSDD) was approved on February 19, 2020 and the Final Project Report was approved on February 28, 2020. This project was approved by the Board in the 2019 updated Next 10 Plan to advance through construction.

Segment: I-5, I-405 to Yale Avenue

Status: Environmental Phase Complete; RFP for design consultant services initiated

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The I-5, I-405 to Yale Avenue (Segment 1) project will add an additional general-purpose lane in both directions, improve interchanges, and replace and add new auxiliary lanes, where needed, in the City of Irvine. On June 8, 2020, the Board approved the Final Design Cooperative Agreement between OCTA and Caltrans for the I-5, I-405 to SR-55 Project. The Request for Proposals (RFP) for consultant final design services was released on December 14, 2020. Final design services are anticipated to begin in mid to late 2021.

**Segment:** I-5, Yale Avenue to SR-55

Status: Environmental Phase Complete; Design Proposals Under Review

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The I-5, Yale Avenue to SR-55 (Segment 2) project will add an additional general-purpose lane in both directions, improve interchanges, and replace and add new auxiliary lanes, where needed, in the cities of Irvine and Tustin. The Board approved the RFP release for consultant final design services on June 22, 2020 and awarded the contract on November 9, 2020. Final design services are anticipated to begin in spring 2021.

PROJECT A

PROJECT B



PROJECT C AND PART OF PROJECT D

I-5, Avenida Pico to San Juan Creek Road is one project broken into three segments.

Segment: I-5, Avenida Pico to Avenida Vista Hermosa/Avenida Pico Interchange

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: This segment added a carpool lane in each direction of I-5 between Avenida Vista Hermosa and Pacific Coast Highway (PCH) for approximately 2.5 miles in the City of San Clemente and reconstructed on- and off-ramps at Avenida Vista Hermosa and Camino de Estrella. Construction began in September 2014 and all three segments of the I-5 between Avenida Pico to San Juan Creek were opened to traffic on March 13, 2018. The project was officially completed on July 31, 2017, and the one-year plant establishment period for this segment was completed in May 2018.

Segment: I-5, Avenida Vista Hermosa to Pacific Coast Highway

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: This segment added a carpool lane in each direction of I-5 between Avenida Vista Hermosa and Pacific Coast Highway (PCH) for approximately 2.5 miles in the City of San Clemente, and reconstructed on- and off-ramps at Avenida Vista Hermosa and Camino de Estrella. Construction began in September 2014 and all three segments of the I-5 between Avenida Pico to San Juan Creek Road were opened to traffic on March 13, 2018. The project was officially completed on July 31, 2017, and the one-year plant establishment period for this segment was completed in May 2018.

Segment: I-5, Pacific Coast Highway to San Juan Creek Road

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This segment added one carpool lane in each direction of I-5 between PCH and San Juan Creek Road for approximately 2.5 miles in the cities of Dana Point, San Clemente, and San Juan Capistrano. Project improvements also reconstructed the on- and off-ramps at PCH/Camino Las Ramblas. Construction began in March 2014 and all three segments of the I-5 between Avenida Pico to San Juan Creek were opened to traffic on March 13, 2018. The project was officially completed on July 3, 2018, and the one-year plant establishment period for this segment was completed in March 2019.



I-5, SR-73 to El Toro Road is one project broken into three segments in early 2018. With a cost estimate for this project of \$557.11 million, the project was above the \$500 million threshold for a "Major Project" designation, as determined by the Federal Highway Administration (FHWA). Major projects require a Cost Estimate Review (CER) workshop. A CER was conducted by the FHWA, Caltrans, and OCTA in February 2018 and resulted in an estimated project cost of \$612.6 million. The OCTA cost estimate for the three segments is currently \$577.1 million.

Segment: I-5, SR-73 to Oso Parkway/Avery Parkway Interchange

Status: Construction Underway - 17% Complete

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project will make improvements along I-5 between SR-73 and Oso Parkway in the cities of Laguna Hills, Laguna Niguel, and Mission Viejo. The improvements include the addition of a 2.2-mile general-purpose lane in each direction and reconstruction of the Avery Parkway Interchange (part of Project D). The project was awarded on December 19, 2019, and the first working day was March 10, 2020. During the quarter, the contractor removed portions of the existing Avery Parkway bridge and shifted traffic to the west side in both directions. The contractor continued work on several retaining walls in both directions. In addition, Caltrans and OCTA have continued coordinating utility work with San Diego Gas and Electric.

Segment: I-5, Oso Parkway to Alicia Parkway/La Paz Road Interchange

Status: Construction Underway – 31% Complete

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: This project will make improvements along I-5 between Oso Parkway and Alicia Parkway in the cities of Mission Viejo, Laguna Hills, and Lake Forest. The improvements include the addition of a 2.6-mile general-purpose lane in each direction and the reconstruction of the La Paz Road Interchange (Part of Project D). The construction contract was awarded on April 4, 2019 and the first working day was May 29, 2019. Activities this quarter include working on several retaining walls in both directions, grading of slopes on northbound I-5, and the completion of pile driving for the northbound portion of the new La Paz bridge. In addition, staff continued coordination of the service contract with Southern California Regional Rail Authority/ Metrolink.

Segment: I-5, Alicia Parkway to El Toro Road

Status: Design Complete; Construction Contract Awarded

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project will make improvements along I-5 between Alicia Parkway to EI Toro Road in the cities of Lake Forest, Laguna Hills, and Laguna Woods. The improvements include extension of the second HOV lane between EI Toro Road and Alicia Parkway in both northbound and southbound directions. The construction contract was awarded on September 23, 2020 and approved on October 13, 2020. The contractor is anticipated to start clear and grub activities in early 2021. In addition, staff continued coordination with Southern California Edison for relocation of their existing facilities and with Caltrans on ROW and utility relocations.



This project will update and improve key I-5 interchanges at Avenida Pico, Ortega Highway, Avery Parkway, La Paz and El Toro Road. Three interchange improvements at La Paz, Avery Parkway and Avenida Pico are included and discussed as part of the respective segments in Project C.

PROJECT D

Segment: I-5, Ortega Highway Interchange

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** Construction began in February 2013 to reconstruct the SR-74 Ortega Highway Bridge over I-5 and improve local traffic flow along SR-74 and Del Obispo Street in the City of San Juan Capistrano. All lanes on the new bridge were opened to traffic on September 4, 2015. A dedication ceremony was held on October 1, 2015. The project was officially completed on January 15, 2016.

Segment: I-5, El Toro Interchange
Status: Environmental Phase In Review

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: Caltrans is the lead in the environmental phase of this project, which includes the study of four build alternatives that consider modifications to the existing interchange, ranging from an I-5 southbound direct connector to El Toro Road to modifications to how existing on- and off-ramp intersections operate. The project area includes the cities of Laguna Hills, Laguna Woods, and Lake Forest, who are direct stakeholders of the project improvements. The study began in April 2017 and the Draft Initial Study/Environmental Assessment was completed in March 2019. The three stakeholder cities were not in consensus on a preferred alternative and costs identified for the remaining alternatives were significantly higher than the assumed cost in the Next 10 Plan, which created additional challenges. The environmental phase was anticipated to be completed in late 2019, however without the cities' consensus, OCTA does not support finalization of the document. OCTA requested Caltrans put completion of the ED on hold until the consultant retained by OCTA provides further assessment of the alternatives to help facilitate reaching an agreement. The project kick-off meeting was held on September 16, 2020. Major activities this quarter include the preparation of five new alternatives to study and the finalization of the scoring criteria. The project development team also held a geometric workshop with Caltrans to review the new alternatives and to identify potential design issues. A Draft Final Alternatives Assessment and the study is anticipated to be completed in early 2021.

# STATE ROUTE 22 (SR-22) PROJECTS ▼

Segment: SR-22 Access Improvements

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** Completed in 2008, Project E made improvements at three key SR-22 interchanges (Brookhurst Street, Euclid Street, and Harbor Boulevard) in the City of Garden Grove to reduce freeway and street congestion in the area. This M2 project was completed early as a "bonus project" provided by the original Measure M (M1).

# STATE ROUTE 55 (SR-55) PROJECTS ▼

Segment: SR-55, I-405 to I-5

Status: Design Phase Underway - 98% Complete

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: This project will widen SR-55 between I-405 and I-5 in the cities of Irvine, Santa Ana, and Tustin. The improvements will include a four-mile general purpose lane and a second HOV lane in both directions between the I-405 and I-5. Auxiliary lanes will be added and extended in some segments within the project limits. Through a cooperative agreement, Caltrans and OCTA's consultant initiated the design together and on April 29, 2020, the 100 percent design was submitted. The cooperative agreement was subsequently revised to transfer the Supplemental Fact Sheet task from Caltrans to OCTA. The final Supplemental Fact Sheet and final design approval are anticipated in spring 2021. Due to complex ROW challenges, right-of-way certification is anticipated to be completed by fall 2021 with construction beginning in early 2022. This quarter, three resolutions of necessities were approved by the Board. In addition, the Board approved the release of the request for proposals for construction management support services on October 26, 2020.

The Board has approved \$103 million in federal funds and OCTA has received \$80 million in state funds through the 2018 State Transportation Improvement Plan (STIP). In addition, Caltrans has committed \$42.7 million in SHOPP funds. On December 3, 2020, the California Transportation Commission awarded \$140 million in SB 1 (Chapter 5, Statutes of 2017) competitive funds to OCTA for the construction phase of this project.

PROJECT E

**PROJECT F** 





Segment: SR-55, I-5 to SR-91

Status: Environmental Phase Complete

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project is studying approximately 7.5 miles of SR-55 between I-5 and SR-91 in the cities of Anaheim, Orange, Santa Ana, and Tustin. The environmental study looked at the addition of one general-purpose lane in each direction between SR-22 and the I-5 and operational improvements between SR-22 and SR-91.

The environment phase of the project was completed with the approval of the DSDD, the Final ED, and the Final Project Report documents on March 30, 2020. This project was approved by the Board in the 2019 updated Next 10 Plan to advance through construction. Release of the RFP for final design services is anticipated in summer 2021.

# STATE ROUTE 57 (SR-57) PROJECTS ▼

Segment: SR-57 Northbound, Katella Avenue to Lincoln Avenue

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project increased capacity and improved operations on northbound SR-57 between Katella Avenue and Lincoln Avenue in the City of Anaheim with the addition of a new three-mile general purpose lane, on- and off-ramp improvements, and soundwalls. Bridges at Katella Avenue and Douglas Road were also widened in the northbound direction. The project opened to traffic on November 19, 2014 and was completed on April 21, 2015.

Segment: SR-57 Northbound, Orangethorpe Avenue to Yorba Linda Boulevard

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project increased capacity and improved operations on northbound SR-57 with a new 2.5-mile northbound general-purpose lane between Orangethorpe Avenue in the City of Placentia to Yorba Linda Boulevard in the City of Fullerton. In addition to the new lane, capital improvements included reconstruction of northbound on- and off-ramps, widening of seven bridges, and the addition of soundwalls. The project opened to traffic on April 28, 2014 and was completed on November 6, 2014.







Segment: SR-57 Northbound, Yorba Linda Boulevard to Lambert Road

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project improved capacity, operations, and traffic flow on SR-57 with the addition of a new 2.5-mile northbound general-purpose lane between Yorba Linda Boulevard in the City of Fullerton and Lambert Road in the City of Brea. Additional project benefits included on- and off-ramp improvements, the widening and seismic retrofit (as required) of six bridges in the northbound direction and the addition of soundwalls. Existing lanes and shoulders were also widened to standard widths, enhancing safety for motorists. The project opened to traffic on September 23, 2013 and was completed on May 2, 2014.

Segment: SR-57 Northbound, Lambert Road to Tonner Canyon Road

Status: Schedule TBD

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: Caltrans previously completed a Project Study Report/Project Development Support document for the Lambert Road to Tonner Canyon Road segment, which would add a northbound truck-climbing lane (approximately 2.5 miles) in the City of Brea. The project will require coordination with Los Angeles County Metropolitan Transportation Authority (LA Metro) on planned improvements or related work across the county line. The mainline project includes interchange and ramp improvements at Lambert Road. Through the SB 1 Trade Corridor Enhancement Program, funds were allocated to initiate the construction phase for interchange improvements at Lambert Road which will complement and serve as a first phase to the freeway improvement project. Construction began in mid-2019 and is anticipated to be completed at the end of 2021. Phase 2, which is the mainline improvement, was initially approved for STIP funding in March 2018 to initiate the environmental phase. However, due to the 2019 STIP reduction, funding was shifted to cover projects already underway. The schedule for this project will be updated during the annual M2 cash flow review and Next 10 Plan update.

**Segment:** SR-57 Northbound, Orangewood Avenue to Katella Avenue

Status: Environmental Phase Complete

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project studied the addition of a new one-mile northbound general-purpose lane on SR-57 from Orangewood Avenue to Katella Avenue in the cities of Anaheim and Orange. The northbound general-purpose lane would join the northbound general-purpose lane, which was opened to traffic in 2014 between Katella Avenue and Lincoln Avenue. The Final ED and Final Project Report were approved on March 29, 2019. This project was approved by the Board in the 2019 updated Next 10 Plan to advance through construction. Release of the RFP for final design services is anticipated in spring 2021.




# STATE ROUTE 91 (SR-91) PROJECTS ▼

Segment: SR-91 Westbound, I-5 to SR-57

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729



Segment: SR-91, SR-55 to Tustin Avenue Interchange

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

PROJECT I

**PROJECT H** 

**Summary:** This project improved traffic flow at the SR-55/SR-91 interchange by adding a westbound auxiliary lane beginning at the northbound SR-55 to westbound SR-91 connector through the Tustin Avenue interchange in the City of Anaheim in the approximately two-mile area. The project reduced weaving congestion in the area and included reconstruction of the westbound side of the Santa Ana River Bridge to accommodate the additional lane. The project was opened to traffic on May 14, 2016 and was completed on July 15, 2016.


SR-91, between SR-55 and SR-57 is one project broken into three segments in late 2020. The Final ED was approved on June 22, 2020. The DSDD and the Final Project Report were both approved on June 24, 2020. This project was approved by the Board in the Next 10 Plan to advance through construction and will be funded with 91 Express Lanes excess revenue.

Segment: SR-91, SR-55 to Lakeview Avenue

Status: Design Phase Underway

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The SR-91, SR-55 to Lakeview Avenue (Segment 1) project will provide westbound operational improvements which includes realignment of the existing westbound SR-91 on- and off-ramps, add a new on-ramp from the Lakeview Avenue overcrossing bridge to connect directly to southbound SR-55, and construction of a barrier to separate westbound SR-91 from SR-55. With the proposed improvements, the existing Lakeview Avenue overcrossing bridge is anticipated to be replaced with a new bridge. The design of this project was initiated on March 30, 2020. This quarter, the design team completed performing surveys, collected existing information, worked on geometric design and submitted the 35 percent roadway design.



Segment: SR-91, La Palma Avenue to SR-55

Status: Design Phase Underway

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The SR-91, La Palma Avenue to SR-55 (Segment 2) project will provide an additional eastbound general-purpose lane, replace the eastbound shoulder and restore auxiliary lanes as needed throughout the project limits. With the proposed improvements, the existing Kraemer Boulevard and Tustin Avenue overcrossing bridges are anticipated to be replaced with new bridges. The design of this project was initiated on June 17, 2020. This quarter, the design team continued to work on obtaining permits, performing surveys, collecting existing information, and geometric design.

Segment: SR-91, Acacia Street to La Palma Avenue

Status: Design Phase Underway

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The SR-91, Acacia Street to La Palma Avenue (Segment 3) project will provide westbound operational improvements by adding a fourth general-purpose lane along westbound SR-91 from the northbound SR-57 to westbound SR-91 connector, extending the southbound SR-57 to westbound SR-91 connector auxiliary lane through the State College Boulevard interchange, tying in to the existing westbound SR-91 auxiliary lane west of State College Boulevard, and reconfiguring the westbound SR-91 to SR-57 connector to provide dedicated exits to SR-57. With the proposed improvements, the existing La Palma Avenue overcrossing bridge will be replaced with a new bridge. The design of this project was initiated November 30, 2020.

**Segment:** SR-91, SR-55 to SR-241

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**PROJECT J** 


Summary: This segment added six miles in the westbound and eastbound direction to a key stretch of SR-91 between SR-55 and SR-241 in the cities of Anaheim and Yorba Linda. In addition to adding 12 lane miles to SR-91, the project also delivered a much-needed second eastbound exit lane at Lakeview Avenue, Imperial Highway, and Yorba Linda Boulevard/Weir Canyon Road off-ramps. Beyond these capital improvements, crews completed work on safety barriers, lane striping, and soundwalls. Completion of this project in March 2013 meant a total of 18 lane miles have been added to SR-91 since December 2010. The project opened to traffic in December 2012 and was completed on March 5, 2013.



**Segment:** SR-91, SR-241 to SR-71

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729



**Segment:** SR-91, SR-241 to I-15

Status: RCTC's Design-Build - Initial Phase Complete March 20, 2017. Alternatives Analysis Underway

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: Freeway improvements that cross county lines require close coordination to maintain seamless travel. This project adds one general purpose lane (bringing the total to six lanes in each direction) on SR- 91 between SR-241 and I-15. Since the SR-91 corridor is one of the busiest in the region, implementation of this project requires constructing the improvements under multiple segments to coordinate improvements and to capitalize on available funding. While the portion of this project between SR-241 and the Orange County/ Riverside County line is part of OCTA's OC Go Project J, the matching segment between the county line and SR-71 is part of RCTC's Measure A. The sixth lane addition requires joint implementation to ensure smooth delivery of the project. With significant SR-91 freeway improvements taking place as a result of both counties' sales tax measures, the construction timing of the additional general purpose lane between SR-241 and SR-71 was anticipated to take place post-2035. However, RCTC requested OCTA's support to accelerate a portion of the ultimate project in the westbound direction (in Orange County) to address a bottleneck issue affecting the City of Corona. With OCTA's support, RCTC has been developing the 91 Corridor Operation Project, which began construction in late 2020 and is anticipated to be completed in late 2021. In addition, OCTA and RCTC will be jointly conducting a feasibility study to determine how best to implement the sixth general-purpose lane while minimizing environmental and construction impacts in the eastbound direction between SR-241 and SR-71. On October 10, 2019, the RFP was released for the SR-91 (SR-241 to SR-71) Eastbound Geometric and Design Alternatives Analysis. The consultant recommendation was approved by the Board on February 10, 2020, and a Notice to Proceed was provided on May 5, 2020. The Alternatives Analysis is anticipated to be completed in August 2021.



# INTERSTATE 405 (I-405) PROJECTS ▼

I-405, SR-73 to I-605

Status: Design-Build Underway

Segment:

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: OCTA and Caltrans are working together to widen I-405 through the cities of Costa Mesa, Fountain Valley, Garden Grove, Huntington Beach, Los Alamitos, Seal Beach and Westminster in the approximately 16-mile project area. These improvements will add one general purpose lane, add a second lane to be combined with the existing HOV lane to provide a dual express lanes facility, and improve the local interchanges along the corridor from SR-73 to I-605.2

During the quarter, work continued on ROW acquisition, utility coordination, public outreach, installation of drainage systems, retaining walls, paving, and bridge construction. Design is substantially complete with the review of various design and construction submittals ongoing. OCTA's toll lanes system integrator, Kapsch, is under contract and working with OCTA and the design-builder. Two one-stage bridges were completed at Bushard Street and McFadden Avenue in October 2020 and construction continued at Edinger Avenue, Edwards Street, and Talbert Avenue. Two-stage bridges (partially closed but allow throughway traffic during construction) at Bolsa Chica Road, Fairview Road, Goldenwest Street, Magnolia Street, and Westminster Boulevard are also underway. In addition to one- and two-stage bridges, construction to widen the existing freeway bridges on the Beach Boulevard/Bolsa Avenue railroad crossing, old Navy railroad crossing, and at the Santa Ana River and Harbor Boulevard bridges are ongoing. The construction of the Heil Street pedestrian overcrossing is also underway. Public outreach, through virtual neighborhood meetings continues to be held to discuss construction activities. Construction is scheduled to be completed in 2024.

Segment: I-405, I-5 to SR-55

Status: **Environmental Phase Complete** 

Contact: Rose Casey, Capital Projects • (714) 560-5729

**PROJECT L** 

**PROJECT K** 

Summary: This project studied the addition of general-purpose lanes for approximately 8.5-miles along the I-405 corridor between I-5 and SR-55 in the City of Irvine. The project development team reviewed the alternatives and public comments received during public circulation and as a result of the effort, recommended adding one general purpose lane in each direction. The final Project Report and ED were completed in August 2018. The Next 10 Plan sets direction through 2026 and is reviewed annually. As projects listed are completed and schedules and revenues are reviewed, the Board adopts an updated delivery plan providing direction on project advancement. To ensure coordination with other projects planned for construction and to avoid unreasonable impacts to the public, this project is currently scheduled to be constructed beyond the Next 10 Plan timeframe.

<sup>&</sup>lt;sup>2</sup>The general purpose lane portion of the project is an M2 project and will be funded by a combination of local, state and federal funds, with the express lanes portion of the project financed and paid for by those who choose to pay a toll and use the 405 Express Lanes.



# INTERSTATE 605 (I-605) PROJECTS ▼

Segment: I-605, Katella Interchange Improvements

Status: Environmental Phase Complete; Design Consultant Selected

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** This project will improve freeway access and the arterial connection to I-605 at Katella Avenue in the City of Los Alamitos and the County of Orange. Improvements under this project will include enhancements at the on- and off-ramps in addition to operational improvements on Katella Avenue at the I-605 Interchange. The final ED was approved in October 2018 and the final Project Report was approved in November 2018. This project was approved by the Board in the 2019 Next 10 Plan update to advance through construction. The Board approved the release of the RFP for design services on April 13, 2020 and a contract was awarded on August 10, 2020. Design efforts are anticipated to begin in early 2021.

# FREEWAY SERVICE PATROL ▼

Status: Service Ongoing

**Contact:** Cliff Thorne • (714) 560-5975

**PROJECT N** 

**PROJECT M** 

**Summary:** Freeway Service Patrol (FSP) provides assistance to motorists whose vehicles have become disabled on Orange County freeways and removes congestion-causing debris from traffic lanes to reduce freeway congestion and collisions. In June 2012, M2 began supporting FSP with local funds to maintain existing service levels and expand services through 2041. During the quarter, FSP provided 12,752<sup>3</sup> services. Since June 2012, FSP has provided a total of 581,029<sup>3</sup> services on the Orange County freeway system.

<sup>&</sup>lt;sup>3</sup>Service calculations are based on all services provided as FSP is funded by M2 and external sources.



## REGIONAL CAPACITY PROGRAM ▼

Status: 2021 Call for Projects (Call) Applications Under Review

Contact: Joseph Alcock, Planning • (714) 560-5372

**Summary:** This program, in combination with required local matching funds, provides funding for improvements on Orange County's Master Plan of Arterial Highways. Since 2011, 155 projects totaling more than \$319 million including \$24 million in external funding, have been awarded through ten calls by the Board. On August 10, 2020, the Board approved the release of the 2021 call. Applications were received on October 22, 2020 and are currently under review. Recommendations to the Board for approval are anticipated in spring 2021.

### **OC Bridges Railroad Program**

This program built seven grade separations (either under or over passes) where high-volume streets are impacted by freight trains along the BNSF Railroad in north Orange County. With all seven grade separations open to traffic, an OC Bridges completion ceremony was held on October 24, 2017. On July 13, 2020, the Board approved program closeout and budget adjustment to \$667.7 million in committed M2 and external funds for all seven of the OC Bridges Program grade separation projects. Minor activities this quarter include the closeout of two projects.

**Segment:** Kraemer Boulevard Grade Separation

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The project located at Kraemer Boulevard grade-separated the local street from railroad tracks by building an underpass for vehicular traffic under the railroad crossing in the cities of Anaheim and Placentia. Construction began in January 2012 and opened to public traffic on June 28, 2014. Construction acceptance was obtained by the cities of Anaheim and Placentia in December 2014. OCTA turned over the maintenance of responsibilities to the cities and completed the one-year warranty in December 2015 with no issues or claims identified. Funding reimbursement and closeout have been completed.



**Segment:** Lakeview Avenue Grade Separation

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: The project located at Lakeview Avenue grade-separated the local street from railroad tracks by building a bridge for vehicular traffic over the railroad crossing and reconfiguring the intersection of Lakeview Avenue and Orangethorpe Avenue in the cities of Anaheim and Placentia. Construction began in March 2014 and opened to public traffic on June 6, 2017. Construction acceptance was obtained from the cities of Anaheim and Placentia in June 2018. OCTA turned over the maintenance responsibilities to the cities and completed the one-year warranty on some constructed items. The one-year warranty was extended to July 2019 for some minor repair items. The Board approved a final claim resolution in July 2019. Funding reimbursement and closeout have been completed.

**Segment:** Orangethorpe Avenue Grade Separation

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The project located at Orangethorpe Avenue grade-separated the local street from railroad tracks by building a bridge for vehicular traffic over the railroad crossing in the cities of Anaheim and Placentia. Construction began in April 2013 and was opened to public traffic on June 23, 2016. Construction acceptance was obtained from the cities of Anaheim and Placentia on October 2016. OCTA turned over the maintenance of responsibilities to the cities and completed the one-year warranty on the majority of constructed items. The one-year warranty was extended to June 2019 for some minor repair items. No additional issues or repairs were identified. Funding reimbursement and closeout have been completed.

**Segment:** Placentia Avenue Grade Separation

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The project located at Placentia Avenue grade-separated the local street from railroad tracks by building an underpass for vehicular traffic under the railroad crossing in the City of Placentia. Construction began in January 2012 and opened to public traffic on March 12, 2014. Construction acceptance was obtained from the cities Anaheim and Placentia in December 2014. OCTA turned over the maintenance of responsibilities to the cities and completed the one-year warranty in December 2015 with no issues or repairs identified. Funding reimbursement and closeout have been completed.



**Segment:** Raymond Avenue Grade Separation

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The project located at Raymond Avenue grade-separated the local street from railroad tracks by building an underpass for vehicular traffic under the railroad crossing in the City of Fullerton. The City of Fullerton managed construction while OCTA provided construction oversight, public outreach, railroad coordination, and ROW support. Construction began in May 2014 and opened to public traffic on October 2, 2017. Construction acceptance was obtained from the City of Fullerton in May 2018. OCTA turned over the maintenance responsibilities to the City of Fullerton and completed the one-year warranty on constructed items. Activities this quarter include project closeout with BNSF and processing final invoices. Funding reimbursement and closeout are ongoing.

**Segment:** State College Boulevard Grade Separation

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The project located at State College Boulevard grade-separated the local street from railroad tracks by building an underpass for vehicular traffic under the railroad crossing in the City of Fullerton. The City of Fullerton managed construction while OCTA provided construction oversight, public outreach, railroad coordination, and ROW support. Construction began in May 2014 and opened to public traffic on November 1, 2017. Construction acceptance was obtained from the City of Fullerton in March 2018. OCTA turned over the maintenance responsibilities to the City of Fullerton and completed the one-year warranty on constructed items. Activities this quarter include processing final invoices. Funding reimbursement and closeout are ongoing.

**Segment:** Tustin Avenue/Rose Drive Grade Separation

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

Summary: The project located at Tustin Avenue/Rose grade-separated the local street from railroad tracks by building a bridge over the railroad crossing for vehicular traffic in the cities of Anaheim and Placentia. Construction began in April 2013 and opened to public traffic on December 7, 2015. Construction acceptance was obtained from the cities of Anaheim and Placentia in October 2016. OCTA turned over the maintenance responsibilities to the cities and completed the one-year warranty on the majority of constructed items. The one-year warranty was extended to November 2018 for some minor repair items. No additional issues or repairs were identified. Funding

reimbursement and closeout have been completed.





## REGIONAL TRAFFIC SIGNAL SYNCHRONIZATION PROGRAM ▼

Status: 2021 Call Applications Under Review

Contact: Anup Kulkarni, Planning • (714) 560-5867

**PROJECT P** 

**Summary:** This program provides funding and assistance to implement multi-agency signal synchronization. The target of the program is to regularly coordinate a network of over 2,000 signalized intersections along 750 miles of roadway within Orange County. OCTA also leverages external funding to further enhance the efficiency of the street grid and reduce travel delay.

To date, OCTA and local agencies have synchronized more than 3,000 intersections over more than 772 miles of streets (89 completed projects). Through ten calls, 101 projects totaling more than \$107.4 million have been awarded. Overall, OCTA has funded 120 projects totaling more than \$132.3 million, including \$25.5 million in leveraged external funding.

On August 10, 2020, the Board approved the release of the 2021 call. Applications were received on October 22, 2020 and are currently under review. Recommendations to the Board for approval are expected in spring 2021.

# LOCAL FAIR SHARE ▼


Status: Ongoing

Contact: Ben Torres, Finance • (714) 560-5692

**PROJECT Q** 

**Summary:** To help cities and the County of Orange keep up with the rising cost of repairing the aging street system, this program provides flexible funding intended to augment, not replace, existing transportation expenditures by the cities and the County. Annually, all local agencies are reviewed to determine eligibility to receive M2 funds. All local agencies have been found eligible to receive Local Fair Share funds. On a bimonthly basis, 18 percent of net revenues are allocated to local agencies by formula. Approximately \$475.6 million in Local Fair Share payments have been provided to local agencies as of the end of this quarter.

See pages 49-50 for funding allocation by local agency.





# HIGH FREQUENCY METROLINK SERVICE ▼

PROJECT R

Project R will increase rail services within the County and provide additional Metrolink service north of the City of Fullerton to the Los Angeles County line. The program provides for track improvements, the addition of trains and parking capacity, upgraded stations, and safety enhancements to allow cities to establish quiet zones along the tracks. This program also includes funding for grade crossing improvements at high volume arterial streets, which cross Metrolink tracks.

**Project:** Metrolink Grade Crossing Improvements

Status: PROJECT COMPLETE

Contact: Jennifer Bergener, Operations • (714) 560-5462



Summary: Enhancements at 50 of the designated 52 Orange County at-grade rail-highway crossings were completed in support of the Metrolink Service Expansion Program (MSEP) in October 2012. As a result of one private crossing which did not allow for OCTA to make enhancements and one street closure that eliminated the need for enhancements, the final count of enhanced rail-highway crossings was 50. Completion of the safety improvements provided each corridor city with the opportunity to establish a "quiet zone" at their respective crossings. Quiet zones are intended to prohibit the sounding of train horns through designated crossings, except in the case of emergencies, construction work, or safety concerns identified by the train engineer. The cities of Anaheim, Dana Point, Irvine, Orange, Santa Ana, San Clemente, San Juan Capistrano, and Tustin have established quiet zones within their communities.

**Project:** Metrolink Service Expansion Program

Status: Service Ongoing

Contact: Jennifer Bergener, Operations • (714) 560-5462

**Summary:** Following the completion of the MSEP improvements in 2012, OCTA deployed a total of ten new Metrolink intracounty trains operating between the cities of Fullerton and Laguna Niguel/Mission Viejo, primarily during the midday and evening hours.

In October 2019, several intracounty trains were extended to Los Angeles County to increase ridership through a redeployment of the trains without significantly impacting operating costs. However, in March 2020, all Metrolink services were impacted by the statewide enforcement of stay-at-home orders that resulted from the COVID-19 pandemic. Metrolink implemented temporary service reductions in March and November 2020 due to the decline in ridership. The three lines serving Orange County (Orange County, Inland Empire-Orange County, and the 91/Perris Valley lines) now operate 41 trains, a 24 percent reduction from 54 daily trains. Once ridership recovers following the pandemic, Metrolink and OCTA will reassess the service needs in Orange County and reinstate various trains.



#### **Rail Corridor and Station Improvements**

Additionally, under MSEP, funding is provided for rail line and station improvements to accommodate increased service. Rail station parking lot expansions, better access to platforms, among other improvements have been made or are underway. For schedule information on station improvement projects, please see the CAP pages on pages 53-57.

Segment: Anaheim Canyon Metrolink Station Improvements

Status: Design Plans Completed; Advertised for Construction

Contact: Jim Beil, Capital Programs • (714) 560-5646

**Summary:** This OCTA-led project will include construction of a second main track and platform, lengthening the existing platform, and improving pedestrian circulation. The project will also include the addition of benches, shade structures, and ticket vending machines. The design plans have been completed and the project was advertised for bids in October 2020. Construction of the project is anticipated to begin by April 2021 with completion anticipated in late 2022.

**Segment:** Fullerton Transportation Center Improvements

Status: PROJECT COMPLETE

Contact: Jim Beil, Capital Programs • (714) 560-5646

**Summary:** Completed early on, a new five-level parking structure was constructed to provide additional transit parking at the Fullerton Transportation Center for both intercity rail service and commuter rail passengers. This city-led project was completed on June 19, 2012. After completion, an elevator upgrade project was initiated with leftover savings. The elevator project modified the existing pedestrian bridge to add two new traction elevators, one on each side. The City of Fullerton was the lead on this project, which was completed May 1, 2019.


Segment: Laguna Niguel/Mission Viejo Metrolink Station Americans with Disabilities Act

(ADA) Ramps

Status: PROJECT COMPLETE

Contact: Jim Beil, Capital Programs • (714) 560-5646

**Summary:** The Laguna Niguel/Mission Viejo station accessibility improvements project was completed in September 2017. Improvements included new ADA-compliant access ramps on either side of the pedestrian undercrossing and a unisex ADA-compliant restroom, vending machine room, and three passenger canopies. Construction acceptance from the cities was obtained on September 20, 2017.



**Segment:** Orange Transportation Center Metrolink Parking Structure

Status: PROJECT COMPLETE

Contact: Jim Beil, Capital Programs • (714) 560-5646

**Summary:** This project includes a 608-space, five-level, shared use parking structure that is located on Lemon Street between Chapman Avenue and Maple Street in the City of Orange. Per a cooperative agreement between OCTA and the City of Orange, the City of Orange led the design phase, and OCTA led the construction phase of the project. Construction began on July 17, 2017 and was completed on February 15, 2019. A dedication ceremony was held on February 19, 2019.

**Segment:** New Placentia Metrolink Station and Parking Structure

Status: Design Complete - Ready for Advertisement subject to BNSF construction and maintenance

agreement

Contact: Jim Beil, Capital Programs • (714) 560-5646

Summary: Plans for the proposed Placentia Metrolink Station Project were near completion when the City of Placentia requested to modify them to include a parking structure to be built where surface parking had been designed. On June 27, 2016, the Board approved a new cooperative agreement with the City of Placentia that revised the project's scope and budget, and with the changes the City of Placentia will contribute towards the cost. The station will include platforms, parking, a new bus stop, and passenger amenities. OCTA is the lead agency for design and construction of the project. The project will also include a third track which should assist with the on-time performance of train operations and provide operational flexibility for both freight and passenger trains. BNSF will be the lead on the rail construction. Design plans for the station are complete and will be ready to advertise for bidding once a construction and maintenance (C&M) agreement with BNSF is in place. Due to the dependency on the C&M agreement, this project is marked as a cost/schedule risk in the CAP.

**Segment:** San Clemente Pier Station Lighting

Status: PROJECT COMPLETE

Contact: Jim Beil, Capital Programs • (714) 560-5646

**Summary:** This project was completed on March 17, 2017, and project closeout was completed in the same month. OCTA was the lead agency for design and installation of this project, which added lighting to the existing platform and new decorative handrails at the San Clemente Pier Station.



Additional rail corridor improvements include: completed Control Point project at Fourth Street in the City of Santa Ana, which provides rail operational efficiencies; completed Positive Train Control implementation, which improves rail safety by monitoring and controlling train movement; continued with ROW acquisition to replace the San Juan Creek railroad bridge in the City of San Juan Capistrano, which will not preclude a future bike trail on the south end along the creek (ROW acquisition is in progress); completed the Railroad ROW Slope Stabilization project at eight locations within the rail corridor to prevent future erosion and slope instability; replacement of stairs at the Fullerton Transportation Center; and continued implementation of video surveillance systems.

**Segment:** Sand Canyon Grade Separation

Status: PROJECT COMPLETE

Contact: Rose Casey, Capital Projects • (714) 560-5729

**Summary:** The project separated the local street from railroad tracks in the City of Irvine by constructing an underpass for vehicular traffic. The westbound lanes were opened to traffic on June 12, 2014, and the eastbound lanes were opened to traffic on July 14, 2014. A road opening ceremony was held on August 11, 2014. The project has been completed and construction acceptance was obtained from the City of Irvine on January 15, 2016. The project completed the one-year warranty period and no repairs were identified. The project closed out in January 2017.

**Segment:** Tustin Metrolink Station Parking Structure

Status: PROJECT COMPLETE

Contact: Jim Beil, Capital Programs • (714) 560-5646

**Summary:** This early completion project provided additional parking at the Tustin Metrolink Station to meet requirements associated with MSEP by constructing a new four-story parking structure with approximately 735 spaces and on-site surface parking. The parking structure was opened to the public on September 22, 2011.

Segment: Laguna Niguel to San Juan Capistrano Passing Siding Project

Status: PROJECT COMPLETE

Contact: Jim Beil, Capital Programs • (714) 560-5646

**Summary:** The project added approximately 1.8 miles of new passing siding railroad track adjacent to the existing mainline track, which enhanced the operational efficiency of passenger services within the LOSSAN rail corridor. The project was completed on November 17, 2020.



## TRANSIT EXTENSIONS TO METROLINK -

To broaden the reach of Metrolink to other Orange County cities, communities, and activity centers, Project S includes a competitive program which allows cities to apply for funding to connect passengers to their final destination via transit extensions. There are currently two categories for this program: a fixed guideway program (streetcar) and a rubber tire transit program.

**Project:** OC Streetcar

**PROJECT S** 

**Status:** FFGA Executed November 30, 2018, Construction and Utility Relocation Work Ongoing, Vehicle Production Underway, Operations and Maintenance Contract Approved by the Board on May 22, 2020.

Contact: Mary Shavalier, Rail • (714) 560-5725

Cleve Cleveland, Rail • (714) 560-5535

**Summary:** The OC Streetcar will serve the Santa Ana Regional Transportation Center through downtown Santa Ana, and the Civic Center to Harbor Boulevard in the City of Garden Grove. At the request of the two cities, OCTA is serving as the lead agency for the project.

During the quarter, several significant milestones were completed in the Pacific Electric Right of-Way, including removing falsework from the bridges, complete retaining walls to support bridge approaches and soundwalls were constructed. On September 16, 2020, cultural resources were discovered within the project limits. A Data Recovery Plan was submitted and approved by the State Historic Preservation Officer on November 3, 2020, and data recovery was completed on December 7, 2020. During this time, construction was restricted within a 50-foot radius of the discovery. On December 7, 2020, the site was released back to the contractor. The cost and schedule impacts associated with this discovery are being evaluated. Work continued on the west half of the maintenance and storage facility (MSF) building to prepare the foundation and slab for the car wash, and the new utility services to the facility. All wet utility (sewer, water, and storm drains) relocation and installation in the city streets are complete. Construction of westbound embedded tracks on Santa Ana Boulevard between Raitt Street and Bristol Street began in August 2020. The first concrete for the embedded track was placed on Santa Ana Boulevard across Bristol Street in December 2020, and concrete placement will proceed west towards Raitt Street in 300-foot segments.

All eight S700 vehicles are in various stages of production. The first four of the eight vehicles are near completion. These cars have been assembled and equipped with interior seats, truck assemblies, flooring, doors, and electrical systems and are currently undergoing static and dynamic testing to verify component and system functionality. The first article inspections were conducted for the vehicle doors and the four-person flip seats that are unique to the OC Streetcar system. This is the only S700 vehicle that Siemens produces that allows for all four seats to flip up to accommodate bicycles, strollers, and larger mobility devices. The remaining four vehicles are in various stages of production, including interior equipping, final assembly, and sub-floor installation. Coordination is ongoing for the design of the computer-aided dispatch, automated vehicle location, communication equipment, and integration of the vehicle with the infrastructure, tracks, platforms, MSF and wayside equipment and systems.



Coordination is ongoing between Conduent Transportation, OCTA, and Siemens in the design of the computer-aided dispatch and automated vehicle location, as well as the communications equipment on the vehicles. Coordination also continued between OCTA, Siemens, and Walsh Construction in the integration of the streetcar vehicle with the infrastructure, including tracks, platforms, MSF, and wayside equipment and systems.

To support the local community, OCTA continues to directly support Santa Ana's Business Improvement District and residents during construction of the OC Streetcar through the Eat, Shop, Play program by providing ongoing construction alerts. OCTA held a virtual neighborhood meeting on December 17, 2020.

On October 8, 2020 OCTA, FTA and PMOC conducted their quarterly meeting on the project. On December 7, 2020, the three agencies also conducted a meeting to discuss project cost, schedules, and risks. Work continues to progress on other key OC Streetcar activities, including coordination with third parties on final utility relocations, public outreach and continued coordination with the FTA and project management oversight consultant.

**Project:** Bus and Station Van Extension Projects

Status: Last service completed on June 30, 2020; no future calls anticipated.

Contact: Joseph Alcock, Planning • (714) 560-5372

Summary: Bus and station van extension projects help enhance the frequency of service in the Metrolink corridor by linking communities within the central core of Orange County to commuter rail. To date, the Board has approved one round of funding for bus and van extension projects, totaling over \$732,000. On July 23, 2012, the Board approved funding for one project in the City of Anaheim and three projects in the City of Lake Forest. The City of Lake Forest has canceled all three projects. The Anaheim Canyon Metrolink Station Bus Connection project provided service between the Anaheim Canyon Metrolink station and the Anaheim Resort area; this project was completed on June 30, 2020 under Project S. As of July 1, 2020, this service has continued under a new Project V grant through June 30, 2027, subject to meeting Project V performance metrics.



## METROLINK GATEWAYS ▼

Status: PROJECT COMPLETE

Contact: Jennifer Bergener, Rail • (714) 560-5462



PROJECT T

**PROJECT U** 

**Summary:** This project constructed the Anaheim Regional Transportation Intermodal Center (ARTIC) located at 2626 East Katella Avenue in the City of Anaheim. In addition to providing transit connections for OCTA bus service, Metrolink and Amtrak service, shuttle and charter bus service, taxis, bikes, and other public and private transportation services, ARTIC also accommodates future high-speed rail trains. The City of Anaheim, which led the construction effort, opened the facility to rail and bus service on December 6, 2014. A ribbon-cutting ceremony was held on December 8, 2014, with a grand opening celebration hosted on December 13, 2014. This facility replaced the former Anaheim Metrolink Station that was located on the opposite side of the freeway in the Los Angeles Angels of Anaheim Stadium parking lot.

## EXPAND MOBILITY CHOICES FOR SENIORS AND PERSONS WITH DISABILITIES -

Project U expands mobility choices for seniors and persons with disabilities, and includes the SMP, the SNEMT Program, and the Fare Stabilization Program. Since inception, more than \$84.6 million<sup>4</sup> in Project U funding has been provided under M2.

<sup>4</sup>Payments are made every other month (January, March, May, July, September, and November). July payments are based on June accruals, and therefore counted as June payments. The amount totaled for one fiscal year quarter either covers one or two payments, depending on the months that fall within that quarter.

**Project:** Senior Mobility Program

Status: Ongoing

Contact: Beth McCormick, Transit • (714) 560-5964

**Summary:** The SMP provides one percent of net M2 revenues to eligible local jurisdictions to provide transit services that best meet the needs of seniors living in their community. According to the SMP Funding and Policy Guidelines, M2 revenue is allocated to local jurisdictions proportionally, relative to the total county's senior population, by the residents age 60 and above multiplied by available revenues. Remaining unallocated funds are distributed to the M2 Project U Fare Stabilization Program.

Since inception, approximately \$24.5 million<sup>5</sup> and 2,460,000 boardings have been provided for seniors traveling to medical appointments, nutrition programs, shopping destinations, and senior and community center activities. Due to the COVID-19 pandemic, several local jurisdictions have modified or suspended service. This quarter, approximately \$508,500 was paid out to the 28 participating cities.

<sup>5</sup>Only includes disbursed funds. On October 12, 2020, the Board approved a temporary exception to the Senior Mobility Program guidelines, which allows for OCTA to hold allocations in reserve for agencies with suspended services due to the COVID-19 pandemic. The funds will be held until the State lifts the State of Emergency or transportation services resume, whichever occurs first.



**Project:** Senior Non-Emergency Medical Transportation Program

Status: Ongoing

Contact: Beth McCormick, Transit • (714) 560-5964

**Summary:** This program provides one percent of net M2 revenues to supplement existing countywide senior non-emergency medical transportation services. Since inception, more than \$26.6 million and 978,249 SNEMT boardings have been provided. This quarter, approximately \$617,000 in SNEMT funding was paid<sup>6</sup> to the County of Orange.

**Project:** Fare Stabilization Program

Status: Ongoing

Contact: Sean Murdock, Finance • (714) 560-5685

**Summary:** Between years 2011-2015, one percent of net M2 revenues was dedicated to stabilizing fares and providing fare discounts for bus services and specialized ACCESS services for seniors and persons with disabilities. Effective January 28, 2016, an amendment to the M2 Ordinance No. 3, adjusted this amount to 1.47 percent of net M2 revenues to be dedicated to the Fare Stabilization Program.

Approximately \$907,0006 in revenue was allocated this quarter to support the Fare Stabilization Program. The amount of funding utilized each quarter varies based on ridership. During the quarter, based on 1,100,000 program-related boardings recorded on fixed-route and ACCESS services, approximately \$356,000 was utilized. In the latter half of September, OCTA returned to front-door boarding on fixed-route services after installing protective shields. The senior and disabled boardings recorded for the quarter were based off of pass sales and ACCESS boardings figures. Since inception of the program, more than \$33.5 million has been allocated and 120 million program-related boardings have been provided.

<sup>6</sup>Payments are made every other month (January, March, May, July, September, and November). July payments are based on June accruals, and therefore counted as June payments. The amount totaled for one fiscal year quarter either covers one or two payments, depending on the months that fall within that quarter.



# COMMUNITY BASED TRANSIT/CIRCULATORS ▼

Status: Service Updates

Contact:

Joseph Alcock, Planning • (714) 560-5372

**PROJECT V** 

**Summary:** This program provides funding for local jurisdictions to develop local bus transit services, such as community-based circulators and shuttles, that complement regional bus and rail services to meet needs in areas not adequately served by regional transit. To date, through a competitive process, OCTA has provided four rounds of funding (June 2013, June 2016, June 2018, and April 2020) which have awarded 35 projects and ten planning studies totaling approximately \$52 million. Out of the 35 projects, two are currently active; nine have been canceled (primarily due to low ridership); 21 are currently suspended (or not initiated) due to the COVID-19 pandemic, and three have been completed.

OCTA receives ridership reports from local agencies on a regular basis to monitor the success of awarded services against performance measures adopted by the Board. Currently, two services are active, and all other remaining active services have been suspended (or were not initiated). It is unclear when these services will be reinitiated. During this quarter, OCTA staff met with local agency project managers and discussed potential program revisions. Discussions focused on the need to extend Project V grants in order to hold local agencies harmless for the period during the pandemic when they were precluded from operating, and potentially revising minimum performance requirements, and allowing for escalation of the reimbursement subsidy and annual fiscal year funding caps. To support the program in a post-COVID-19 environment, proposed revisions will be presented to the Board for approval in early 2021.



# SAFE TRANSIT STOPS ▼

Status: City-Initiated Improvements Underway and/or are Complete

Contact: Joseph Alcock, Planning • (714) 560-5372

**PROJECT W** 

**Summary:** This program provides funding for passenger amenities at the busiest transit stops across Orange County. Stop improvements are designed to ease transfers between bus lines and provide passenger amenities such as installation of bus benches or seating, shelters, lighting, and other passenger-related amenities.

In 2014, the Board approved the first round of funding in the amount of \$1,205,666 to support city-initiated improvements and \$370,000 for OCTA-initiated improvements. The City of Anaheim postponed development of its proposed stop improvements and OCTA-initiated improvements were funded through another grant source. As a result, the funds were deallocated and returned to the program in June 2019. The 43 stop improvements funded through the first call are now complete.

In October 2018, the Board authorized a second Project W allocation process, providing up to \$3 million (in total) to eligible agencies to support bus stop amenity improvements. Eligible agencies were able to receive between \$20,000 to \$35,000 (per identified bus stop based on ridership). On June 24, 2019, funding recommendations were approved by the Board providing just under \$1 million to support improvements at 36 locations.

In May 2020, the Board directed staff to return with additional programming recommendations for Project W. On September 14, 2020, funding recommendations were approved by the Board providing \$1.03 million to support improvements at 35 locations.

# CLEAN UP HIGHWAY AND STREET RUNOFF THAT POLLUTES BEACHES ▼

**Project:** Environmental Cleanup Program

Status: Ongoing

Contact: Dan Phu, Planning • (714) 560-5907

PROJECT X

**Summary:** This program implements street and highway-related water quality improvement programs and projects that assist agencies countywide with federal Clean Water Act standards for urban runoff. It is intended to augment, not replace, existing transportation-related water quality expenditures and to emphasize high-impact capital improvements over local operations and maintenance costs. The ECAC is charged with making recommendations to the Board on the allocation of funds. These funds are allocated on a countywide, competitive basis to assist agencies in meeting the Clean Water Act standards for controlling transportation related pollution.

Project X is composed of a two-tiered funding process focusing on early priorities (Tier 1), and a second program designed to prepare for more comprehensive capital investments (Tier 2). To date, there have been ten rounds of funding under the Tier 1 grants program. A total of 189 projects, amounting to more than \$27 million, have been awarded by the Board since 2011. There have been two rounds of funding under the Tier 2 grants program. A total of 22 projects in the amount of \$27.89 million have been awarded by the Board since 2013. To date, all Orange County cities plus the County of Orange have received funding under this program. The eleventh Tier 1 call is anticipated to be released in February 2021. Staff will evaluate the M2 revenues on a regular basis and prior to each call to ensure adequate funding availability. The appropriate timing of the next Tier 2 call is being assessed and will be determined by funding availability as well as the number of viable projects from eligible agencies. Prior to the COVID-19 pandemic, it was anticipated that a Tier 2 call could be feasible sometime around fiscal year 2021 or 2022 timeframe.

Staff estimates that over 33 million gallons of trash has been captured as a result of the installation of Tier 1 devices since the inception of the Tier 1 Program in 2011. This is equivalent to filling nearly 78 football fields with one-foot deep of trash. Over time, the volume of trash captured is expected to increase. It is estimated that the funded Tier 2 projects, once fully functional, will have an annual groundwater recharge potential of approximately 157 million gallons of water from infiltration or through pumped and treated recharge facilities.

## FREEWAY MITIGATION ▼

**Project:** Environmental Mitigation Program

Status: Biological Permits Issued and Conservation Plan in Place

Contact: Dan Phu, Planning • (714) 560-5907

**Summary:** In June 2017, the United States Fish and Wildlife Service, and the California Department of Fish and Wildlife (Wildlife Agencies) finalized the issuance of their respective biological opinion, findings, and associated permits, as well as signed the Conservation Plan Implementing Agreement. Receipt of these permits represents the culmination of years of collaboration and support by the Board, environmental community, and Wildlife Agencies.



As a result, the environmental process will be streamlined, allowing OCTA to move forward with the M2 freeway projects (as described in the Conservation Plan) with little additional coordination from the Wildlife Agencies. The OCTA Conservation Plan is unique as it is only the second state/federal conservation plan approved in Orange County.

The Conservation Plan also includes a streamlined process for coordination for streambed alteration agreements for portions of freeway projects that cross through streams and riverbeds. In 2017, the United States Army Corps of Engineers (Corps) issued a programmatic permit to OCTA and Caltrans (as owner/operator of the state highway system). The State Board provided a letter to OCTA in 2018, which further secured assurances related to advanced mitigation and freeway project permit issuance. These efforts are the result of years of collaboration between OCTA, the Corps, and State Board, and constitute another groundbreaking milestone for the M2 Environmental Mitigation Program.

To date, the Board has approved the acquisition of seven properties (Preserves) totaling 1,300 acres and 12 restoration projects totaling 350 acres. The restoration project plans have been approved by the Wildlife Agencies and are currently at various stages of implementation. To date, three restoration projects have been completed and have been approved by the Wildlife Agencies. The Board authorized \$42 million (inclusive of setting aside funds for long-term land management) for property acquisitions, \$10.5 million to fund habitat restoration activities, and \$2.5 million for conservation plan development and program support, for a total of approximately \$55 million. Three restoration projects were affected by the recent (2020) Silverado and Bond fires. Staff is coordinating with the Wildlife Agencies and Irvine Ranch Conservancy (IRC) restoration project manager to determine the remediation needs for these projects. OCTA will coordinate with the restoration project sponsors to fully assess the damage and then work closely with the Wildlife Agencies to discuss next steps. In addition, OCTA will work with the IRC to find innovative ways to aide in the restoration recovery.

As part of the Conservation Plan requirement, an endowment has been established to pay for the long-term management of the Preserves. It was previously estimated that it would take approximately 12 to 15 years to fully fund the endowment with annual deposits of approximately \$2.9 million. In July 2020, OCTA made its fifth endowment deposit. Quarterly investment reports are provided to the Board, with the most recent one in December 2020. The next report is anticipated to be presented to the Board in March 2021. As of December 31, 2020, the endowment balance was \$17,664,006. Staff will continue to oversee and provide endowment updates to the Finance and Administration and the Environmental Oversight Committee (EOC) on a regular basis.

Resource management plans (RMPs) for the Preserves were finalized in 2018. These RMPs guide the management of the Preserves as outlined within the Conservation Plan. The RMPs will be reviewed and updated as necessary, approximately every five years. Staff will continue to oversee and manage the Preserves until a long-term manager(s) is established.

In coordination with the local fire authority, staff has been working with a consultant to draft fire management plans (Plans) for the seven Preserves. The Plans will provide guidelines for decision-making at all stages including fire prevention, pre-fire vegetation management, suppression activities, and post-fire responses that are compatible




with conservation and stewardship responsibilities. These Plans are a requirement of the Conservation Plan and will require approval by the Wildlife Agencies as well as the local fire authority. The first Plan (Silverado Chaparral Preserve) has been approved by the Orange County Fire Authority. OCTA is coordinating with the Wildlife Agencies to obtain their approval. The remaining Plans were anticipated to be completed in 2020. However, due to coordination delays with Southern California Edison regarding easement confirmation, they are anticipated to be finalized in 2021. Once completed, these Plans will be publicly available.

Conservation Plan annual reports will be completed every year. These reports will include the tracking of impacts associated with covered freeway improvement projects, other management and monitoring activities on Preserves, status and activities, progress of the restoration projects, plan administration, and public outreach activities. Annual reports are reviewed and must be approved by the Wildlife Agencies. In summary, the annual reports to date document that OCTA's activities up to 2020 were in compliance and on target with the Conservation Plan commitments. OCTA will continue with its efforts to complete the required objectives in a timely manner. It is anticipated that the next annual report will be provided to the Board in mid-2021. The annual reports are available for public review at <a href="https://www.PreservingOurLegacy.org">www.PreservingOurLegacy.org</a>.

To date, multiple freeway projects have utilized the Conservation Plan and/or the Clean Water Act streamlined permitting process. Some of the projects that benefit from these mechanisms include: Project C (I-5 from SR-73 to El Toro Road), Project K (I-405 from SR-73 to I-605), and Project M (I-605 and Katella Interchange). If these mechanisms were not in place, it is anticipated that these projects would incur an additional \$700,000 to \$2.5 million (in 2018 dollars) in mitigation-related costs and unknown schedule risks. Furthermore, a strong partnership has been forged through collaboration with the environmental community.

OCTA provides docent-led hikes and equestrian rides in the Preserves. As a result of the stay-at-home order due to the COVID-19 pandemic, OCTA is postponing all scheduled hikes and equestrian rides until further notice. OCTA will release the 2021 Wilderness Preserve Hiking and Equestrian Riding Tour calendar once the order has been lifted. A list of scheduled 2021 wilderness Preserve tours will be available on the M2 website at <a href="https://www.preservingOurLegacy.org">www.preservingOurLegacy.org</a>.

As part of the safeguards in place for the M2 Program, a 12-member EOC makes recommendations on the allocation of environmental freeway mitigation funds and monitors the implementation of the Conservation Plan between OCTA and state and federal Wildlife Agencies. The EOC has led efforts with policy recommendations to the Board and has operated in an open and transparent manner that has garnered the trust of stakeholders, ranging from the environmental community to the recreational community to Orange County citizens. See map of Preserves and funded restoration properties on the following page.







# PROGRAM MANAGEMENT OFFICE ▼

Contact: Francesca Ching, PMO Manager • (714) 560-5625

The M2 PMO provides inter-divisional coordination for all Measure M-related projects and programs. To ensure agency-wide compliance, the PMO holds a bimonthly committee meeting comprised of executive directors and key staff from each of the divisions, who meet to review significant issues and activities within the M2 programs. This quarter, the focus of the PMO has been on several major items, including the following.

## **Market Conditions Forecast and Risk Analysis**

In September 2017, the Board was presented with a Next 10 Plan Market Conditions Forecast and Risk Analysis Report conducted by Dr. Wallace Walrod and Dr. Marlon Boarnet. The consultant's analysis identified a strong potential for OCTA to experience an increasing cost environment during the Next 10 Plan delivery years. This, coupled with a reduction in revenue, could present the potential for significant challenges in the delivery of M2 and Next 10 Plan.

The Board directed staff to continue to work with the consultant to monitor and track key early warning indicators and provide the Board with updates in a timeline consistent with updates on the M2 sales tax revenue forecast. The consultant team continues to analyze trends in material costs, labor costs, and general economic conditions to determine a range of potential cost impacts providing insight on OCTA's capital program twice a year.

On November 9, 2020, the consultant team presented the results of the 2020 fall analysis to the Board. The results of the analysis identified that OCTA may experience a low inflationary cost environment (ranging from negative two percent to one percent) during 2021 and 2022, followed by a more normal inflationary cost environment in 2023 (ranging from two to six percent). Compared to the last update presented to the Board in October 2019, cost pressures have tempered and are primarily attributed to COVID-19. Staff will incorporate the information from this analysis into the M2 cash flow for update of the Next 10 Plan.

## **Next 10 Delivery Plan**

On November 14, 2016, the Board adopted the Next 10 Plan, which provides guidance on the delivery of M2 projects and programs between 2017 and 2026. The PMO monitors the progress on the ten deliverables identified in the Next 10 Plan and provides status updates. See <u>pages 3-6</u>.

A preliminary sales tax revenue forecast of \$11.6 billion was presented to the Board on August 24, 2020. With tax receipts for quarter four of FY 2019-20 received in September 2020, the final M2 sales tax forecast was presented to the Board on October 26, 2020. Despite sales tax receipts being higher than anticipated for FY 2019-20, the total anticipated sales tax to support the M2 Program remained at \$11.6 billion due to a more conservative short-term forecast provided by MuniServices. This represents a year-over-year decline of \$1.8 billion and the lowest forecast since M2 inception. The decrease in taxable sales is due to the cascading



effects of the COVID-19 pandemic on the economy. OCTA's conservative approach to financial planning has allowed for all M2 projects that are currently underway to continue as planned in FY 2020-21.

Annually, OCTA reviews the Next 10 Plan and M2 program assumptions based on changes to the revenue forecast and updated project cost and schedules. The current 2019 Next 10 Plan reflects the previous forecast of \$13.4 billion.

Staff explored options to address the significant decrease in the revenue forecast. A preliminary sales tax revenue forecast of \$11.6 billion was presented to the Board on August 24, 2020. With tax receipts for quarter four of FY 2019-20 received in September 2020, the final M2 sales tax forecast was presented to the Board on October 26, 2020. Despite sales tax receipts being higher than anticipated for FY 2019-20, the total anticipated sales tax to support the M2 Program remained at \$11.6 billion due to a more conservative short-term forecast provided by MuniServices. This represents a year-over-year decline of \$1.8 billion and the lowest forecast since M2 inception. The decrease in taxable sales is due to the cascading effects of the COVID-19 pandemic on the economy. OCTA's conservative approach to financial planning has allowed for all M2 projects that are currently underway to continue as planned in FY 2020-21.

On December 14, 2020, staff presented three options to the Board for discussion and feedback. The Board suggested that staff pursue a financially prudent course of action with a proactive stance on project delivery while remaining flexible, given the fluidity of current events. In addition, staff offered to review FY 2020-21 second quarter financial information to provide an additional data point prior to presenting an updated Next 10 Plan in spring 2021. With four years of the Next 10 Plan completed to date, on December 14, 2020, the Board approved to shift the timeframe four years to span FY 2020-21 through FY 2029-30. The adjustment allows for more strategic, forward-thinking planning and will make the update underway a true ten-year look ahead.

## **M2 Performance Assessment**

The M2 Ordinance and Transportation Investment Plan (Ordinance No. 3) includes a requirement for a performance assessment to be conducted at least once every three years to evaluate OCTA's efficiency and effectiveness in delivery of M2 as committed to the voters. Four performance assessments have been completed covering FY 2006-07 through FY 2008-09, FY 2009-10 through FY 2011-12, FY 2012-13 through FY 2014-15, and FY 2015-16 through FY 2017-18. The most recent report commended OCTA's management of the M2 program with eight recommendations for enhancements. Staff implemented all eight recommendations for enhancements and provided a final report to the Board on January 13, 2020. There are no outstanding action items. Procurement efforts for the next performance assessment will begin in early 2021 to have a consultant contract executed by July 1, 2021.



## **M2 Ordinance Tracking Matrix**

Ordinance No. 3 includes numerous requirements that staff must follow in order to keep the commitment to Orange County voters through the passage of M2. The PMO annually updates the M2 Ordinance Tracking Matrix to verify that OCTA is in compliance with all requirements detailed in Ordinance No. 3. During the quarter, staff initiated the update of the tracking matrix for 2020. It is anticipated to be completed in early 2021.

## **PMO M2 Tracking Tools**

The PMO has developed several tracking tools to assist in reporting consistency and increased transparency of the M2 program. See the following for a brief explanation of PMO M2 tracking tools and their current status:

#### Local Jurisdiction Fact Sheets

Fact sheets have been created for the County of Orange and each of Orange County's 34 cities. The city fact sheets provide data on transportation and transit projects (funded through Measure M, state, and federal grants) in a format which emphasizes key points concisely on a single printed page. The city fact sheets are utilized when speaking with the jurisdictions to provide a summary overview of how OCTA has provided the local agency with funding (M2 and other) and transportation improvements. During the quarter, staff initiated the updates of the city fact sheets to include the March 2020 semi-annual review of CTFP projects approved by the Board on August 10, 2020, the 2020 Project W Safe Transit Stops projects approved by the Board on September 14, 2020, the 2020 Tier 1 ECP projects approved by the Board on October 12, 2020, the September 2020 semi-annual review of CTFP projects approved by the Board on December 14, 2020 in addition to programming updates. Updated city fact sheets will be completed in early 2021.

### Engineer's Estimate versus Bids Tracking

The estimate versus bid tracking process allows the PMO to monitor the bidding environment for capital projects in the M2 Program. Capital projects that were planned for and began construction early in the M2 Program have shown cost savings due to a favorable bidding environment during the recession. For these earlier M2 projects, savings can be primarily traced back to construction costs.

More recent market conditions analyses have indicated that OCTA could possibly experience a deflationary cost environment due to reduced cost pressures and COVID-19. These factors include declines in statewide building permit issuance, increase in unemployment, increase in Orange County construction labor costs and declining building material costs. It should be noted that the engineer's estimate is based on a number of factors – such as bidding history and historical and current market rates (materials, labor, equipment, etc.) – and adjusted accordingly for the project's conditions. Because the estimate uses prior information, there may be a lag between an uptick or downtick in the market.

During the quarter, Project R (Anaheim Canyon Metrolink Station Improvements) was advertised on October 22, 2020 with bids due next quarter. Staff will track and update the spreadsheet as appropriate.



## **M2 Administrative Safeguards**

M2 includes a one percent cap on administrative expenses for salaries and benefits of OCTA administrative staff on an annual basis. In a legal opinion on M2, it was determined that in years where administrative salaries and benefits are above one percent, only one percent can be allocated with the difference borrowed from other, non-M2 fund sources. Conversely, in years where administrative salaries and benefits are below one percent, OCTA can still allocate the full one percent for administrative salaries and benefits but may use the unused portion to repay the amount borrowed from prior years in which administrative salaries and benefits were above one percent.

Based on the original M2 revenue projections, OCTA expected to receive \$24.3 billion in M2 funds, with one percent of total revenues available to fund administrative salaries and benefits over the life of the program. As M2 revenue projections declined (currently \$13.4 billion or 45 percent lower) as a result of economic conditions, the funds available to support administrative salaries and benefits have also declined from the original expectations. While revenue has declined, the administrative effort needed to deliver M2 remains the same. Additionally, the initiation of the Early Action Plan (EAP) in 2007 required administrative functions four years prior to revenue collection. While the EAP resulted in project savings and significant acceleration of the program, administrative functions were required during this time with associated administrative costs.

As a result of the aforementioned factors, OCTA has incurred higher than one percent administrative costs. OCTA currently has Board approval to use funds from the Orange County Unified Transportation Trust (OCUTT) fund to cover costs above the one percent, with the understanding that those funds will be repaid with interest in future years that OCTA administrative costs fall below the one percent cap. As of June 30, 2012, OCTA had borrowed approximately \$5.2 million from OCUTT. Over the last few years, OCTA has experienced under-runs in the one percent administration cap and has made payments to OCUTT to reduce the outstanding balance. As of the most recent December 2020 Taxpayer Oversight Committee Report, the outstanding principal balance was \$0 and the remaining interest owed to OCUTT was \$0.6 million.

Staff meets quarterly to review all labor costs to ensure costs attributed to the one percent cap are accurately reported and that there are no misplaced project related costs.

## **Taxpayer Oversight Committee**

The M2 Ordinance requires a Taxpayer Oversight Committee (TOC) to ensure compliance with M2 Ordinance No. 3. With the exception of the elected Auditor Controller of Orange County who is identified as the chair in the Ordinance, all other members cannot be elected or appointed officials. Members are recruited and screened for expertise and experience independently by the Orange County Grand Jurors Association and are selected from the qualified pool by lottery. The TOC is scheduled to meet every other month. The TOC upholds the integrity of the measure by monitoring the use of M2 funds and ensuring compliance. The responsibilities of the 11-member Measure M2 TOC are to:



- Ensure compliance with the Ordinance
- Approve, by a vote of no less than two-thirds of all committee members, any amendments to the Plan proposed by OCTA which changes funding categories, programs or projects identified on page 31 of the Plan
- Receive and review the following documents submitted by each eligible jurisdiction:
  - Congestion Management Program
  - Mitigation Fee Program
  - Expenditure Report
  - Local Traffic Signal Synchronization Plan
  - Pavement Management Plan
- Hold an annual Public Hearing to determine whether OCTA is proceeding in accordance with the Plan
- Review independent audits and performance assessments of the Orange County Local Transportation Authority regarding the expenditure of M2 sales tax monies
- The Chair shall annually certify whether M2 funds have been spent in compliance with the plan

On March 12, 2020 and March 18, 2020, the Governor enacted Executive Orders N-25-20 and N-29-20 authorizing a local legislative body to hold public meetings via teleconferencing and make public meetings accessible telephonically or electronically to all members of the public due to COVID-19. As a result, the TOC held a meeting on October 13, 2020 via teleconference.

At the October 13, 2020 meeting, the TOC voted unanimously to affirm that the TOC has received and reviewed pavement management plans (from all required local agencies), and local signal synchronization plans for all local agencies in Orange County. The committee received presentations on the OC Streetcar, M2 Quarterly Progress Report, and updates to the Investment Policy and also received staff updates on the M2 Sales Tax Forecast, Safe Transit Stops (Project W), SMP Temporary Guideline Extensions, ECP (Project X) and the I-405 Improvement Project (Project K). Due to all items being addressed by the TOC at the October meeting, the December 8, 2020 TOC meeting was cancelled. The TOC will continue to meet via teleconference following the direction of the Board. The next meeting is scheduled to take place on February 9, 2021.

Two subcommittees assist the TOC with their safeguard responsibilities: the Annual Eligibility Review (AER) Subcommittee and the Audit Subcommittee. The AER Subcommittee meets a few times per year, as needed, to ensure local jurisdictions have submitted the following documents in order to be deemed eligible to receive M2 funding: Congestion Management Program, Mitigation Fee Program, Local Traffic Signal Synchronization Plan, Pavement Management Plan, and an Expenditure Report. The Audit Subcommittee meets as needed and is responsible for reviewing the quarterly M2 Revenue and Expenditure Reports and the Annual M2 Audit, as well as any other items related to M2 audits.



## M2 FINANCING AND SCHEDULE OF FUNDING ▼

Contact: Sam Kaur, Revenue and Grants • (714) 560-5889

#### **Revenue Forecast and Collection**

OCTA contracts with three universities (Chapman University; University of California, Los Angeles; and California State University, Fullerton) to provide a long-range forecast of taxable sales to forecast M2 revenues for purposes of planning projects and program expenditures.

In the past, OCTA averaged the three university taxable sales projections to develop a long-range forecast of M2 taxable sales. On March 28, 2016, the Board approved a new sales tax forecast methodology as part of the FY 2016-17 budget development process. This methodology includes a more conservative approach by utilizing the MuniServices, LLC forecast for the first five years and the three-university average for the remaining years.

Revenue forecast information is updated quarterly based on the actual revenues received for the previous quarter. As required by law, OCTA pays the California Department of Tax and Fee Administration a fee to collect the sales tax. The M2 Ordinance No. 3 estimated this fee to be 1.5 percent of the revenues collected over the life of the program.

#### **Current Forecast**

Original projections in 2005 during the development of M2 estimated total nominal M2 sales tax collections at \$24.3 billion. Due to the significant anticipated decrease in taxable sales due to the COVID-19 pandemic, OCTA prepared a preliminary update for the M2 sales tax forecast in August 2020. Since then, OCTA received final tax receipts for FY 2019-20 in September 2020 and prepared the final 2020 M2 sales tax forecast update that was presented to the Board in October 2020. The final forecast for total nominal sales tax collections over the life of M2 is estimated to be approximately \$11.6 billion, which remains the same as the preliminary forecast provided to the Board in August 2020. This represents a year-over-year decline of \$1.8 billion in forecasted sales tax when compared to last year's forecast.

Furthermore, the COVID-19 pandemic is projected to continue into FY 2020-21 and as a result, the assumed budget rate is negative 6.6 percent. Based on the sales tax forecast information provided by MuniServices, LLC to date, the actual growth rate is expected to be an improvement, negative 4.1 percent, when compared to the budget rate. The next updated forecast is anticipated to be brought to the Board in fall 2021.

OCTA staff is working closely with MuniServices, LLC and the three universities to monitor and determine the impact of the pandemic on OCTA's sales tax collections and long-term forecast.



(\$ in thousands)	Quarter Ended Dec 31, 2020	Year to Date Dec 31, 2020	Period from Inception to Dec 31, 2020
		(A)	(B)
Revenues:			
Sales taxes	\$ 80,758	\$ 152,175	\$ 2,883,868
Other agencies' share of Measure M2 costs: Project related	17,041	23,731	751,572
Non-project related	-	20,701	454
Interest:			
Operating:		4 700	2 222
Project related	747 3,411	1,733 8,111	3,893 92,631
Non-project related Bond proceeds	3,675	4,429	78,205
Debt service	-	1	1,062
Commercial paper	-	-	393
Right-of-way leases	55	177	1,321
Proceeds on sale of assets held for resale  Donated assets held for resale	-	-	12,201
Project related	-	-	2,071
Non-project related	-	-	-
Miscellaneous:			244
Project related Non-project related	-	-	311 100
Total revenues	105,687	190,357	3,828,082
Expenditures:			
Supplies and services:			
Sales tax administration fees	684	1,408	30,983
Professional services:	0.004	0.700	400.000
Project related Non-project related	6,824 876	8,738 1,408	420,090 32,078
Administration costs:	670	1,400	32,070
Project related	2,559	5,119	88,629
Non-project related:	2,000	0,110	00,020
Salaries and Benefits	700	1,400	29,307
Other	1,451	2,902	50,722
Other:	GE.	71	E 0E1
Project related Non-project related	65 15	28	5,251 5,047
Payments to local agencies:	10	20	0,047
Project related	21,273	36,734	1,076,009
Capital outlay:			
Project related	103,234	124,983	1,412,024
Non-project related	-	-	31
Debt service: Principal payments on long-term debt	_	_	59,030
Interest on long-term debt and			00,000
commercial paper	1	17,888	232,117
Total expenditures	137,682	200,679	3,441,318
Excess (deficiency) of revenues over (under) expenditures	(31,995)	(10,322)	386,764
, , ,	(51,995)	(10,322)	300,704
Other financing sources (uses):			
Transfers out: Project related	(13,468)	(38,753)	(299,937)
Transfers in:	(10,400)	(00,100)	(200,001)
Project related	1,358	1,920	175,564
Non-project related	-	1,020	170,001
Bond proceeds	- -	_	804,625
Payment to refunded bond escrow agent	<u>-</u>	_	(45,062)
Total other financing sources (uses)	(12,110)	(36,833)	635,190
Excess (deficiency) of revenues over (under)	(,.10)	(55,550)	555,.00
expenditures and other sources (uses)	\$ (44,105)	\$ (47,155)	\$ 1,021,954
,			



										000
						Period from		Period from		
						Inception	J	anuary 1, 2021		
	Qu	ıarter Ended	Y	ear to Date		through		through		
	De	ec 31, 2020	D	ec 31, 2020	- 1	Dec 31, 2020	N	March 31, 2041		
(\$ in thousands)		(actual)		(actual)		(actual)		(forecast)		Total
				(C.1)		(D.1)		(E.1)		(F.1)
Revenues:										
Sales taxes	\$	80,758	\$	152,175	\$	2,883,868	\$	8,725,968	\$	11,609,836
Operating interest		3,411		8,111		92,631		118,969		211,600
Subtotal		84,169		160,286		2,976,499		8,844,937		11,821,436
Other agencies share of M2 costs		_		_		454		_		454
Miscellaneous		_		_		100		_		100
Total revenues		84,169		160,286		2,977,053		8,844,937	_	11,821,990
Administrative expenditures:										
Sales tax administration fees		684		1,408		30,983		92,945		123,928
Professional services		876		1,408		28,303		85,379		113,682
Administration costs:										
Salaries and Benefits		700		1,400		29,307		89,052		118,359
Other		1,451		2,902		50,722		152,535		203,257
Other		15		28		2,027		6,263		8,290
Capital outlay		-		-		31		-		31
Environmental cleanup		247		266		44,788		174,491		219,279
Total expenditures		3,973		7,412		186,161		600,665		786,826
Net revenues	\$	80,196	\$	152,874	\$	2,790,892	\$	8,244,272	\$	11,035,164
Bond revenues:				(C.2)		(D.2)		(E.2)		(F.2)
Proceeds from issuance of bonds	\$	_	\$	_	\$	804,625	\$	647.725	\$	1,452,350
Interest revenue from bond proceeds	Ψ	3,675	Ψ	4.429	Ψ.	78,205	•	90,079	Ψ	168,284
Interest revenue from debt service funds		-		1		1,062		5,560		6,622
Interest revenue from commercial paper		_		-		393		-		393
Total bond revenues		3,675		4,430	_	884,285		743,364	_	1,627,649
Financing expenditures and uses:										
Financing expenditures and uses:						0.775		0.007		0.040
Professional services		-		-		3,775		2,267		6,042 45,062
Payment to refunded bond escrow		-		-		45,062		-		,
Bond debt principal		-		- 17 000		59,030		1,321,726		1,380,756
Bond debt and other interest expense		1		17,888		232,117		650,605		882,722
Other				- 47.000	_	3,020		- 4 074 500	_	3,020
Total financing expenditures and uses		1		17,888	_	343,004		1,974,598	_	2,317,602
Net bond revenues (debt service)	\$	3,674	\$	(13,458)	\$	541,281	\$	(1,231,234)	\$	(689,953)



		Net Revenues	
		through	Total
Project	Description	Dec 31, 2020	Net Revenues
	(G)	(H)	<i>(I)</i>
	(\$ in thousands)		
	Freeways (43% of Net Revenues)	1	
Α	I-5 Santa Ana Freeway Interchange Improvements	110,003	\$ 434,952
В	I-5 Santa Ana/SR-55 to El Toro	70,263	277,813
С	I-5 San Diego/South of El Toro	146,749	580,244
D	I-5 Santa Ana/San Diego Interchange Upgrades	60,385	238,761
E	SR-22 Garden Grove Freeway Access Improvements	28,086	111,052
F	SR-55 Costa Mesa Freeway Improvements	85,662	338,708
G	SR-57 Orange Freeway Improvements	60,549	239,409
Н	SR-91 Improvements from I-5 to SR-57	32,767	129,560
1	SR-91 Improvements from SR-57 to SR-55	97,482	385,442
J	SR-91 Improvements from SR-55 to County Line	82,432	325,937
K	I-405 Improvements between I-605 to SR-55	251,088	992,802
L	I-405 Improvements between SR-55 to I-5	74,826	295,860
M	I-605 Freeway Access Improvements	4,681	18,509
N	All Freeway Service Patrol	35,107	138,815
	Freeway Mitigation	60,004	237,256
	Subtotal Projects	1,200,084	4,745,120
	Net (Bond Revenue)/Debt Service	-	
	Total Freeways 5	1,200,084	\$ 4,745,120
	Street and Roads Projects (32% of Net Re	evenues)	
0	Regional Capacity Program	279,092	\$ 1,103,531
P	Regional Traffic Signal Synchronization Program	111,632	441,393
Q	Local Fair Share Program	502,361	1,986,329
	-	,,	
	Subtotal Projects	893,085	3,531,253
	Net (Bond Revenue)/Debt Service	-	
	Total Street and Roads Projects	893,085	\$ 3,531,253



	Expenditures	Rei	mbursements	3	
	through		through		Net
	Dec 31, 2020	D	ec 31, 2020		M2 Cost
	(J)		(K)		(L)
\$	10,355	\$	7,424	\$	2,931
	10,549		7,952		2,597
	197,096		48,267		148,829
	2,324		527		1,797
	5		-		5
	39,754		21,301		18,453
	51,396		12,429		38,967
	34,934		824		34,110
	25,882		24,970		912
	7,327		5,897		1,430
	832,095		129,227		702,868
	9,195		6,954		2,241
	2,315		16		2,299
	6,021		-		6,021
	55,784		4,728	_	51,056
	1,285,032		270,516		1,014,516
	58,294				58,294
_		_		_	
\$	1,343,326	\$	270,516	<u>\$</u>	1,072,810
					43.4%
Φ.	700 000	Φ	F0C C04	Φ	075 045
\$	782,336	\$	506,691	\$	275,645
	74,742		6,075		68,667
	480,205		77	_	480,128
	1 227 202		512 0/2		924 440
	1,337,283		512,843		824,440
_	64,748			_	64,748
\$	1,402,031	\$	512 8/13	\$	880 188
<u> </u>	1,402,001	Ψ	512,843	Ψ	889,188 36.0%
					30.070



			Net Revenues through		Total
Project	Description		Dec 31, 2020		Net Revenues
	(G)		(H)		<i>(1)</i>
	(\$ in thousands)				
	Transit Projects (25% of Net Reve	nues	)		
R	High Frequency Metrolink Service	\$	265,762	\$	1,100,594
S	Transit Extensions to Metrolink		246,371		974,149
T	Metrolink Gateways		32,620		56,403
U	Expand Mobility Choices for Seniors and Persons with Disabilities		91,008		382,646
V	Community Based Transit/Circulators		55,803		220,645
W	Safe Transit Stops		6,159		24,354
	'		-,	_	,
	Subtotal Projects		697,723		2,758,791
	Net (Bond Revenue)/Debt Service		-		. , -
	,		_		
	Total Transit Projects	\$	697,723	\$	2,758,791
	%				
	Environmental Cleanup (2% of Rev	enue/	s)		
X	Clean Up Highway and Street Runoff				
	that Pollutes Beaches	\$	59,530	\$	236,429
			<u> </u>	_	<u>,                                      </u>
	Net (Bond Revenue)/Debt Service		-		-
					_
	Total Environmental Cleanup	\$	59,530	\$	236,429
	%				
	Taxpayer Safeguards and Aud	lits			
	Collect Sales Taxes (1.5% of Sales Taxes)	\$	43,258	\$	174,148
	%				
	Oversight and Annual Audits (1% of Revenues)	\$	29,765	\$	118,214
	<u></u> %				



	expenditures through ec 31, 2020		imbursement through lec 31, 2020	S	Net M2 Cost
	(J)		(K)		(L)
\$	318,149	\$	98,759	\$	219,390
	117,301		2,133		115,168
	98,220		60,956		37,264
	86,744		88		86,656
	13,305		1,320		11,985
	1,118		26		1,092
	634,837		163,282		471,555
	36,211		-		36,211
_	074.040	_	400.000	_	507 700
\$	671,048	\$	163,282	\$	507,766 20.6%
					20.070
\$	44,788	\$	292	\$	44,496
-	<u> </u>				· · · · · · · · · · · · · · · · · · ·
	-				-
\$	44,788	\$	292	\$	44,496
	<u> </u>				1.5%
\$	30,983	\$	-	\$	30,983
					1.1%
\$	29,307	\$	-	\$	29,307
					1.0%



M2 Funds						
ENTITY	2ND QUARTER FY 2020-21	FUNDS TO DATE				
ALISO VIEJO	\$138,442	\$5,981,059				
ANAHEIM	\$1,204,787	\$49,580,089				
BREA	\$199,110	\$8,595,765				
BUENA PARK	\$296,449	\$13,371,215				
COSTA MESA	\$512,307	\$21,904,167				
CYPRESS	\$179,341	\$7,907,608				
DANA POINT	\$117,296	\$4,998,493				
FOUNTAIN VALLEY	\$211,115	\$9,307,764				
FULLERTON	\$448,767	\$19,514,164				
GARDEN GROVE	\$514,385	\$22,316,363				
HUNTINGTON BEACH	\$669,889	\$29,192,504				
IRVINE	\$996,954	\$40,788,638				
LAGUNA BEACH	\$85,418	\$3,824,804				
LAGUNA HILLS	\$115,157	\$5,108,888				
LAGUNA NIGUEL	\$225,494	\$9,984,801				
LAGUNA WOODS	\$42,838	\$1,908,547				
LA HABRA	\$183,076	\$7,903,426				
LAKE FOREST	\$277,704	\$11,903,440				



M2 Funds						
ENTITY	2ND QUARTER FY 2020-21	FUNDS TO DATE				
LA PALMA	\$48,636	\$2,447,750				
LOS ALAMITOS	\$43,512	\$1,946,252				
MISSION VIEJO	\$314,595	\$14,015,286				
NEWPORT BEACH	\$378,983	\$16,513,401				
ORANGE	\$579,812	\$24,753,882				
PLACENTIA	\$161,958	\$6,890,461				
RANCHO SANTA MARGARITA	\$144,533	\$6,352,265				
SAN CLEMENTE	\$197,053	\$8,449,631				
SAN JUAN CAPISTRANO	\$130,672	\$5,691,002				
SANTA ANA	\$953,198	\$41,710,556				
SEAL BEACH	\$81,716	\$3,744,338				
STANTON	\$101,429	\$4,476,023				
TUSTIN	\$312,668	\$13,436,175				
VILLA PARK	\$17,671	\$782,393				
WESTMINSTER	\$289,205	\$12,826,104				
YORBA LINDA	\$210,558	\$9,028,030				
COUNTY UNINCORPORATED	\$721,361	\$28,467,880				
TOTAL M2 FUNDS	\$11,106,087	\$475,623,166				



Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan

Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

Cost Baseline/Forecast				Schedule Plan/Forecast			
Capital Projects	Daseille/Folecast	Begin	Begin	orecast	Complete		
	(millions)	Environmental	Design	Award Contract	Construction		
Freeway Projects:							
I-5, SR-55 to SR-57	\$38.1	Jul-11	Jun-15	Dec-17	Apr-21		
Project A	\$39.7	Jun-11	Jun-15	Nov-18	Jan-21		
I-5, I-405 to Yale Avenue	\$230.5	May-14	TBD	TBD	TBD		
Project B	\$230.5	May-14	Sep-21	Jul-25	Jan-29		
I-5, Yale Avenue to SR-55	\$200.4	May-14	TBD	TBD	TBD		
Project B	\$200.4	May-14	Apr-21	Feb-25	Aug-28		
I-5, Pico to Vista Hermosa	\$113.0	Jun-09	Jun-11	Dec-14	Aug-18		
Project C	\$83.6	Jun-09	Jun-11	Dec-14	Aug-18		
I-5, Vista Hermosa to Pacific Coast Highway	\$75.6	Jun-09	Jun-11	Dec-13	Mar-17		
Project C	\$75.2	Jun-09	Jun-11	Jun-14	Jul-17		
I-5, Pacific Coast Highway to San Juan Creek Road	\$70.7	Jun-09	Jun-11	Oct-13	Sep-16		
Project C	\$74.3	Jun-09	Jun-11	Dec-13	Jul-18		
I-5, SR-73 to Oso Parkway	\$151.9	Sep-11	Mar-15	Dec-18	Apr-25		
Project C & D	\$195.8	Oct-11	Mar-15	Dec-19	Apr-25		
I-5, Oso Parkway to Alicia Parkway	\$196.2	Sep-11	Nov-14	Jun-18	Nov-23		
Project C & D	\$203.1	Oct-11	Nov-14	Mar-19	Nov-23		
I-5, Alicia Parkway to El Toro Road	\$133.6	Sep-11	Mar-15	May-19	Oct-24		
Project C	\$165.9	Oct-11	Mar-15	Sep-20	Oct-24		
I-5, SR-73 to El Toro Road (Landscape)	TBD	N/A	TBD	TBD	TBD		
Project C	\$12.4	N/A	Jul-22	Nov-24	Jun-26		
I-5, I-5/Ortega Interchange	\$90.9	Sep-05	Jan-09	Aug-12	Sep-15		
Project D	\$79.8	Sep-05	Jan-09	Aug-12	Jan-16		

<sup>\*</sup>Status through December 2020. For detailed project information, please refer to the individual project section within this report.

Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan

Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

Conital Projects	Cost Baseline/Forecast				
Capital Projects	(millions)	Begin Environmental	Begin Design	orecast  Award Contract	Complete Construction
I-5, I-5/Ortega Interchange (Landscape)	N/A	N/A	N/A	N/A	N/A
Project D	N/A	N/A	Jan-14	Sep-15	Sep-16
I-5, I-5/El Toro Road Interchange	TBD	Apr-17	TBD	TBD	TBD
Project D Cost/Schedule Risk	TBD	Apr-17	TBD	TBD	TBD
SR-55, I-405 to I-5	\$410.9	Feb-11	Sep-17	Jul-21	Aug-25
Project F Cost/Schedule Risk	\$503.2	May-11	Sep-17	Apr-22	Apr-26
SR-55, I-5 to SR-91	TBD	Dec-16	TBD	TBD	TBD
Project F	TBD	Dec-16	TBD	TBD	TBD
SR-57 Northbound (NB), Orangewood Avenue to Katella Avenue	TBD	Apr-16	TBD	TBD	TBD
Project G	TBD	Apr-16	TBD	TBD	TBD
SR-57 (NB), Katella Avenue to Lincoln Avenue	\$78.7	Apr-08	Jul-08	Aug-11	Sep-14
Project G	\$38.0	Apr-08	Aug-08	Oct-11	Apr-15
SR-57 (NB), Katella Avenue to Lincoln Avenue (Landscape)	N/A	N/A	N/A	N/A	N/A
Project G	N/A	N/A	May-09	Sep-17	Jun-18
SR-57 (NB), Orangethorpe Avenue to Yorba Linda Boulevard	\$80.2	Aug-05	Feb-08	Oct-10	May-14
Project G	\$52.3	Aug-05	Feb-08	Oct-10	Nov-14
SR-57 (NB), Yorba Linda Boulevard to Lambert Road	\$79.3	Aug-05	Feb-08	Oct-10	Sep-14
Project G	\$54.1	Aug-05	Feb-08	Oct-10	May-14
SR-57 (NB), Orangethorpe Avenue to Lambert Road (Landscape)	N/A	N/A	N/A	N/A	N/A
Project G	N/A	N/A	Oct-14	Feb-18	Apr-19
SR-57 (NB), Lambert Road to Tonner Canyon	TBD	TBD	TBD	TBD	TBD
Project G	TBD	Jul-23	TBD	TBD	TBD

<sup>\*</sup>Status through December 2020. For detailed project information, please refer to the individual project section within this report.



Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

	Cost			edule	
Capital Projects	Baseline/Forecast	Begin		orecast	
, ,	(millions) Envir		Begin Design	Award Contract	Complete Construction
SR-91 Westbound (WB), I-5 to SR-57	\$78.1	Jul-07	Oct-09	Nov-12	Apr-16
Project H	\$59.2	Jul-07	Mar-10	Jan-13	Jun-16
SR-91 Westbound (WB), I-5 to SR-57 (Landscape)	N/A	N/A	N/A	N/A	N/A
Project H	N/A	N/A	Nov-14	Mar-17	Nov-17
SR-91, SR-55 to Lakeview Avenue (Segment 1)	\$100.9	Jan-15	Mar-20	Feb-24	Sep-27
Project I	\$100.9	Jan-15	Mar-20	Feb-24	Sep-27
SR-91, La Palma Avenue to SR-55 (Segment 2)	\$208.4	Jan-15	Jun-20	Jul-24	Mar-28
Project I	\$208.4	Jan-15	Jun-20	Jul-24	Mar-28
SR-91, Acacia Street to La Palma Ave (Segment 3)	\$116.2	Jan-15	TBD	TBD	TBD
Project I	\$116.2	Jan-15	Nov-20	Sep-24	May-28
SR-91 (WB), Tustin Interchange to SR-55	\$49.9	Jul-08	Jul-11	Oct-13	Jul-16
Project I	\$42.5	Jul-08	Jun-11	Oct-13	Jul-16
SR-91, SR-55 to SR-241	\$128.4	Jul-07	Jun-09	Sep-11	Dec-12
Project J	\$79.7	Jul-07	Apr-09	May-11	Mar-13
SR-91, SR-55 to SR-241 (Landscape)	N/A	N/A	N/A	N/A	N/A
Project J	N/A	N/A	May-12	Oct-13	Feb-15
SR-91 Eastbound, SR-241 to SR-71	\$104.5	Mar-05	Jul-07	Jul-09	Nov-10
Project J	\$57.8	Mar-05	Jul-07	Aug-09	Jan-11
I-405, SR-73 to I-605 (Design-Build)	\$2,080.2	Mar-09	Mar-14	Nov-16	Feb-24
Project K	\$2,080.2	Mar-09	Mar-14	Nov-16	Feb-24
I-405, I-5 to SR-55	TBD	Dec-14	TBD	TBD	TBD
Project L	TBD	Dec-14	TBD	TBD	TBD

<sup>\*</sup>Status through December 2020. For detailed project information, please refer to the individual project section within this report.

Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

Capital Projects	<b>Cost</b> Baseline/Forecast				
Capital Projects	(millions)	Begin Environmental	Begin Design	Award Contract	Complete Construction
I-605, I-605/Katella Interchange	\$29.0	Aug-16	TBD	TBD	TBD
Project M	\$29.0	Aug-16	Dec-20	Dec-23	Aug-25
Grade Separation Projects:					
Raymond Avenue Railroad Grade Separation	\$77.2	Feb-09	Mar-10	May-13	Aug-18
Project O	\$126.2	Feb-09	Mar-10	Feb-14	May-18
State College Boulevard Railroad Grade Separation (Fullerton)	\$73.6	Dec-08	Jul-06	May-13	May-18
Project O	\$99.6	Dec-08	Jul-06	Feb-14	Mar-18
Placentia Avenue Railroad Grade Separation	\$78.2	Jan-01	Jan-09	Jun-11	Nov-14
Project O	\$64.5	Jan-01	Jan-09	Jul-11	Dec-14
Kraemer Boulevard Railroad Grade Separation	\$70.4	Jan-01	Jan-09	Aug-11	Oct-14
Project O	\$63.8	Jan-01	Feb-09	Sep-11	Dec-14
Orangethorpe Avenue Railroad Grade Separation	\$117.4	Jan-01	Feb-09	May-12	Sep-16
Project O	\$105.9	Jan-01	Feb-09	Jan-13	Oct-16
Tustin Avenue/Rose Drive Railroad Grade Separation	\$103.0	Jan-01	Feb-09	Aug-12	May-16
Project O	\$96.6	Jan-01	Feb-09	Feb-13	Oct-16
Lakeview Avenue Railroad Grade Separation	\$70.2	Jan-01	Feb-09	May-13	Mar-17
Project O	\$110.7	Jan-01	Feb-09	Nov-13	Jun-17
Rail and Station Projects:					
Sand Canyon Avenue Railroad Grade Separation	\$55.6	N/A	Jan-04	Feb-11	May-14
Project R	\$61.9	N/A	Jan-04	Feb-11	Jan-16

<sup>\*</sup>Status through December 2020. For detailed project information, please refer to the individual project section within this report.



Green = Forecast milestone meets or exceeds plan

Yellow = Forecast milestone is one to three months later than plan


Red = Forecast milestone is over three months later than plan

Non-bolded = Planned/Baseline

Capital Projects	Cost Baseline/Forecast	Schedule Plan/Forecast			
	(millions)	Begin Environmental	Begin Design	Award Contract	Complete Construction
Rail-Highway Grade Crossing Safety Enhancement	\$94.4	Jan-08	Jan-08	Aug-09	Dec-11
Project R	\$90.4	Jan-08	Jan-08	Aug-09	Dec-11
San Clemente Beach Trail Safety Enhancements	\$6.0	Sep-10	Feb-12	Oct-12	Jan-14
Project R	\$5.0	Sep-10	Feb-12	May-13	Mar-14
San Juan Capistrano Passing Siding	\$25.3	Aug-11	Mar-15	Dec-16	Feb-21
Cost/Schedule Risk	\$36.4	Aug-11	Mar-15	Mar-19	Nov-20
Placentia Metrolink Station and Parking Structure	\$34.8	Jan-03	Oct-08	TBD	TBD
Project R Cost/Schedule Risk	\$40.1	Jan-03	Oct-08	Aug-21	Mar-23
Orange County Maintenance Facility	TBD	Apr-20	TBD	TBD	TBD
Project R	TBD	Apr-20	TBD	TBD	TBD
Anaheim Canyon Station	\$27.9	Jan-16	Mar-19	Nov-19	Mar-21
	\$29.9	Jan-16	Mar-18	Mar-21	Oct-22
Orange Station Parking Expansion	\$33.2	Dec-09	Nov-10	Nov-16	Feb-19
	\$30.9	Dec-09	Nov-10	Jun-17	Feb-19
Fullerton Transportation Center - Elevator Upgrades	\$3.5	N/A	Jan-12	Sep-14	Mar-17
	\$4.2	N/A	Jan-12	Apr-15	May-19
Laguna Niguel/Mission Viejo Station ADA Ramps	\$3.5	Jul-13	Jul-13	Jan-15	Apr-17
	\$5.0	Jul-13	Jul-13	Oct-15	Sep-17
Anaheim Regional Transportation Intermodal Center	\$227.4	Apr-09	Jun-09	Jul-12	Nov-14
Project R & T	\$232.2	Apr-09	Jun-09	Sep-12	Dec-14
OC Streetcar	\$424.4	Aug-09	Feb-16	Aug-18	Dec-21
Project S	\$424.4	Aug-09	Feb-16	Sep-18	Oct-22

<sup>\*</sup>Status through December 2020. For detailed project information, please refer to the individual project section within this report.





## FREEWAY IMPROVEMENT PROGRAM

## Interstate 5 (I-5) Projects

- (A) I-5, SR-55 to SR-57
- B I-5, El Toro "Y" Area to SR-55
- C I-5, SR-73 to El Toro Road
- C I-5, Avenida Pico to San Juan Creek Road
- D I-5 Highway Interchanges

## State Route 22 (SR-22) Projects

E SR-22 Access Improvements

## State Route 55 (SR-55) Projects

- **SR-55**, I-405 to I-5
- **SR-55**, I-5 to SR-91

#### State Route 57 (SR-57) Projects

- G SR-57 NB, Orangewood Avenue to Katella Avenue
- G SR-57 NB, Katella Avenue to Lincoln Avenue
- G SR-57 NB, Orangethorpe Avenue to Lambert Road
- G SR-57 NB, Lambert Road to Tonner Canyon Road

#### State Route 91 (SR-91) Projects

- R-91 WB. I-5 to SR-57
- SR-91, SR-57 to SR-55
- SR-91, SR-55 to Riverside County Line

#### Interstate 405 (I-405) Projects

- (K) I-405, I-605 to SR-73
- L I-405, SR-55 to El Toro "Y" Area

#### Interstate 605 (I-605) Projects

- M I-605 Katella Interchange Improvements
- Freeway Mitigation Restoration Projects
  Part of Projects A-M
- Freeway Mitigation Acquisition Projects
  Part of Projects A-M

## STREETS & ROADS

- Grade Separation Program (shown)

## TRANSIT PROJECTS

- R Grade Separation and Station Improvement Projects
- S Transit Extensions to Metrolink
- Metrolink Station Conversion to accept Future High-Speed Rail Systems

## OC GO PROJECTS NOT SHOWN

Project N: Freeway Service Patrol

Project 0: Streets & Roads -Regional Capacity Program

Project Q: Local Fair Share Program

**Project R:** Grade crossing and Trail Safety Enhancements

**Project U:** Senior Mobility Program (SMP), Senior Non-emergency Medical Transportation Program (SNEMT), and Fare Stabilization Programs

Project V: Community Based Transit/Circulator

Project W: Safe Transit Stops

Project X: Environmental Cleanup Program