

**State and Federal Grant Programs Project Status
as of July 1, 2021**

2012 BCIP						
Agency	Project Title	Phase	Allocation	Matching Funds	Total Project Cost	Status
Irvine	Peters Canyon Off-Street Bikeway Lighting Improvements	C	\$ 652,500	\$ 97,500	\$ 750,000	Completed
2012 BCIP Phases Completed		24	\$ 6,811,200	\$ 1,368,865	\$ 8,180,065	
2012 BCIP Phases In Progress		0	\$ -	\$ -	\$ -	
2012 BCIP Total Program¹		24	\$ 6,811,200	\$ 1,368,865	\$ 8,180,065	

2014 BCIP						
Agency	Project Title	Phase	Allocation	Matching Funds	Total Project Cost	Status
Huntington Beach	Utica Avenue Bicycle Boulevard	C	\$ 682,260	\$ 170,570	\$ 852,830	Planned
La Habra	La Habra Union Pacific Rail Line Bikeway ²	R	\$ 91,760	\$ 708,240	\$ 800,000	Planned
2014 BCIP Phases Completed		4	\$ 418,476	\$ 3,940,884	\$ 4,359,360	
2014 BCIP Phases In Progress		2	\$ 774,020	\$ 878,810	\$ 1,652,830	
2014 BCIP Total Program¹		6	\$ 1,192,496	\$ 4,819,694	\$ 6,012,190	

2016 BCIP						
Agency	Project Title	Phase	Allocation	Matching Funds	Total Project Cost	Status
Anaheim	Nohl Ranch Open Space Trail	E, R	\$ 650,400	\$ 162,600	\$ 813,000	Started - E Planned - R
County of Orange	Peters Canyon Bikeway Extension	E	\$ 883,520	\$ 120,480	\$ 1,004,000	Started
County of Orange	OC Loop Carbon Creek Channel (Segment D) Bikeway Gap Closure	E, R	\$ 1,551,440	\$ 211,560	\$ 1,763,000	Started - E Started - R
County of Orange	OC Loop El Cajon Bikeway Gap Closure (Segment H)	E, C	\$ 2,107,054	\$ 287,326	\$ 2,394,380	Completed - E Started - C
Garden Grove	City of Garden Grove, Bicycle Corridor Improvements	E, C	\$ 1,094,357	\$ 149,230	\$ 1,243,587	Started - E Planned - C
Irvine	Jeffrey Open Space Trail and I-5 Bicycle and Pedestrian Bridge Project	E	\$ 1,056,000	\$ 144,000	\$ 1,200,000	Started
Newport Beach	Newport Beach Bicycle and Pedestrian Bridge Project	C	\$ 2,349,600	\$ 587,400	\$ 2,937,000	Planned
Santa Ana	Bristol Street Protected Bicycle Lanes	E, C	\$ 2,271,006	\$ 309,681	\$ 2,580,687	Completed - E Started - C
Santa Ana	Bristol Street - Edinger Avenue Class II Bike Lanes	E, C	\$ 735,703	\$ 100,326	\$ 836,029	Completed - E Started - C

Notes:

1. Total does not include cancelled projects.
2. Mobile Air Pollution Reduction Committee County Transportation Commission funds.

**State and Federal Grant Programs Project Status
as of July 1, 2021**

2016 BCIP (continued)						
Agency	Project Title	Phase	Allocation	Matching Funds	Total Project Cost	Status
Santa Ana	Hazard Avenue Protected Bike Lanes	E, C	\$ 1,035,242	\$ 141,173	\$ 1,176,415	Completed - E Started - C
Santa Ana	Citywide Bike Racks	E, C	\$ 1,100,000	\$ 150,000	\$ 1,250,000	Completed - E Started - C
2016 BCIP Phases Completed		7	\$ 3,701,096	\$ 504,702	\$ 4,205,798	
2016 BCIP Phases In Progress		14	\$ 13,932,379	\$ 2,240,777	\$ 16,173,156	
2016 BCIP Total Program¹		21	\$ 17,633,475	\$ 2,745,479	\$ 20,378,954	
2016 BCIP from Savings and Cancellations			\$			2,213,613

2019 BCIP						
Agency	Project Title	Phase	Allocation	Matching Funds	Total Project Cost	Status
Brea	OC Loop Brea Gap Closure	E, R, C	\$ 6,047,538	\$ 7,997,750	\$ 14,045,288	Planned - E Planned - R Planned - C
Costa Mesa	Adams Avenue and Pinecreek Drive Intersection Project	E, C	\$ 620,336	\$ 316,659	\$ 936,995	Started - E Planned - C
County of Orange	Santa Ana Gardens Channel Bikeway Extension Project	C	\$ 1,308,572	\$ 823,992	\$ 2,132,564	Planned
County of Orange	OC Loop Carbon Canyon (Segment D) Bikeway Gap Closure Project	C	\$ 4,000,000	\$ 1,685,383	\$ 5,685,383	Planned
Irvine	JOST I-5 Bicycle Pedestrian Bridge	C	\$ 4,000,000	\$ 8,426,028	\$ 12,426,028	Planned
La Habra	La Habra Union Pacific Rail Line Bikeway	R	\$ 1,948,800	\$ 487,200	\$ 2,436,000	Planned
Mission Viejo	District 5 Regional Bikeways - Mission Viejo N/S Corridor and Jeronimo/Chrisanta Trail	E	\$ 220,000	\$ 30,000	\$ 250,000	Started
Orange	Santiago Creek Multipurpose Extension Project	E	\$ 345,794	\$ 97,532	\$ 443,326	Started
Placentia	Atwood Multipurpose Trail	E	\$ 280,000	\$ 70,000	\$ 350,000	Started
San Clemente	S. El Camino Real Lane Reconfiguration and Buffered Bike Lane Project	C	\$ 1,075,115	\$ 400,650	\$ 1,475,765	Planned
Santa Ana	Bristol Street Protected Bike Lanes - Phase II Warner to St. Andrew ³	C	\$ 1,508,045	\$ 347,393	\$ 1,855,438	Planned
Santa Ana	Bristol Street Protected Bike Lanes - Phase III St. Andrew to Edinger ³	E, C	\$ 743,274	\$ 598,356	\$ 1,341,630	Planned - E Planned - C

Notes:

3. Project was conditionally awarded.

**State and Federal Grant Programs Project Status
as of July 1, 2021**

2019 BCIP (continued)						
Agency	Project Title	Phase	Allocation	Matching Funds	Total Project Cost	Status
Santa Ana	Bristol Street Protected Bike Lanes - Phase IV Civic Center Drive to Washington ³	C	\$ 793,760	\$ 229,490	\$ 1,023,250	Planned
Santa Ana	Bristol Street Protected Bike Lanes - Phase V 1st Street to Civic Center Drive ³	E, C	\$ 1,320,320	\$ 598,273	\$ 1,918,593	Planned - E Planned - C
Santa Ana	Warner Avenue Protected Bike Lanes	E, C	\$ 1,116,126	\$ 326,079	\$ 1,442,205	Started - E Planned - C
2019 BCIP Phases Completed		0	\$ -	\$ -	\$ -	
2019 BCIP Phases In Progress		21	\$ 25,327,680	\$ 17,404,785	\$ 42,732,465	
2019 BCIP Total Program¹		21	\$ 25,327,680	\$ 17,404,785	\$ 42,732,465	
2019 BCIP from Savings and Cancellations			\$			508,279

OCTA 2018 SCCP - Local Agency Led Projects						
Agency	Project Title	Phase	Allocation	Matching Funds	Total Project Cost	Status
Santa Ana	Santa Clara Bicycle and Pedestrian Improvements	C	\$ 3,243,000	\$ -	\$ 3,243,000	Planned
Santa Ana	Route 53/553 (Bravo! Main Street) - Bus Stop Improvements - Shelters	C	\$ 114,000	\$ -	\$ 114,000	Planned
2018 SCCP Phases Completed		0	\$ -	\$ -	\$ -	
2018 SCCP Phases In Progress		2	\$ 3,357,000	\$ -	\$ 3,357,000	
2018 SCCP Total Program		2	\$ 3,357,000	\$ -	\$ 3,357,000	

2014 APM Program						
Agency	Project Title	Phase	Allocation	Matching Funds	Total Project Cost	Status
Costa Mesa	Bristol Street - I-405 to Randolph Avenue	C	\$ 500,000	\$ 500,000	\$ 1,000,000	Completed
Costa Mesa	Bear Street - Wakeham Place to I-405	C	\$ 300,000	\$ 300,000	\$ 600,000	Completed
Santa Ana	Warner Avenue - West City Limit to Grand Avenue	C	\$ 500,000	\$ 1,250,000	\$ 1,750,000	Completed
Santa Ana	First Street - Harbor Boulevard to Grand Avenue	C	\$ 500,000	\$ 1,250,000	\$ 1,750,000	Completed
Santa Ana	Fairview Street - Segerstrom Avenue to North City Limit	C	\$ 500,000	\$ 1,250,000	\$ 1,750,000	Completed
2014 APM Phases Completed		42	\$ 19,864,978	\$ 30,958,336	\$ 50,823,314	
2014 APM Phases In Progress		0	\$ -	\$ -	\$ -	
2014 APM Total Program		42	\$ 19,864,978	\$ 30,958,336	\$ 53,445,314	
2014 APM from Savings and Cancellations			\$			2,622,000

**State and Federal Grant Programs Project Status
as of July 1, 2021**

SLPP - 51 Completed Projects			
	Allocation	Match	Total Project Cost
SLPP Phases Completed	\$ 24,528,000	\$ 28,219,918	\$ 52,747,918
SLPP Total Program	\$ 24,528,000	\$ 28,219,918	\$ 52,747,918

APM - Arterial Pavement Management
 BCIP - Bicycle Corridor Improvement Program
 C - Construction
 E - Engineering
 I-5 - Interstate 5
 I-405 - Interstate 405
 N/S - North/South

R - Right-of-Way
 SCCP - Solutions for Congested Corridors Program
 SLPP - State-Local Partnership Program

Planned - Indicates that the funds for this phase have not been obligated.
 Started - Indicates that the funds for this phase have been obligated.