

# State and Federal Grant Programs Project Status

# ATTACHMENT A

2016 BCIP						
Agency	Project Title	Phase	Award	Matching Funds	Total Phase Cost	Status
Anaheim	Nohl Ranch Open Space Trail	R	\$ 439,200	\$ 109,800	\$ 549,000	Started
Santa Ana	Citywide Bike Racks	C	\$ 937,200	\$ 127,800	\$ 1,065,000	Started
2016 BCIP Phases Completed		18	\$ 15,373,555	\$ 2,387,399	\$ 17,760,954	
2016 BCIP Phases In Progress		2	\$ 1,376,400	\$ 237,600	\$ 1,614,000	
2016 BCIP Total Program <sup>1</sup>		20	\$ 16,749,955	\$ 2,624,999	\$ 19,374,954	

2019 BCIP <sup>2</sup>						
Agency	Project Title	Phase	Award	Matching Funds	Total Project/ Phase Cost	Status
Brea	OC Loop Brea Gap Closure <sup>3</sup>	D,R,C	\$ 5,811,000	\$ 6,667,000	\$ 13,978,000	Completed - D Started - R Planned - C
Costa Mesa	Adams Avenue and Pinecreek Drive Intersection Project	D, C	\$ 514,736	\$ 302,259	\$ 816,995	Completed - D Started - C
County of Orange	OC Loop Carbon Canyon (Segment D) Bikeway Gap Closure Project	C	\$ -	\$ -	\$ -	Completed
Irvine	JOST I-5 Bicycle Pedestrian Bridge	C	\$ -	\$ -	\$ -	Completed
La Habra	La Habra Union Pacific Rail Line Bikeway	R	\$ 1,948,800	\$ 487,200	\$ 2,436,000	Started
Orange	Santiago Creek Multipurpose Extension Project	E	\$ 345,794	\$ 97,532	\$ 443,326	Started
San Clemente	South El Camino Real Lane Reconfiguration and Buffered Bike Lane Project	C	\$ 1,075,115	\$ 400,650	\$ 1,475,765	Started
Santa Ana	Bristol Street Protected Bike Lanes - Phase II Warner Avenue to St. Andrew Place	C	\$ 1,508,045	\$ 347,393	\$ 1,855,438	Started
Santa Ana	Bristol Street Protected Bike Lanes - Phase III St. Andrew Place to Edinger Avenue	D,C	\$ 743,274	\$ 598,356	\$ 1,341,630	Started - D Started - C
Santa Ana	Bristol Street Protected Bike Lanes - Phase IV Civic Center Drive to Washington Avenue <sup>4</sup>	C	\$ 793,760	\$ 229,490	\$ 1,023,250	Cancelled
Santa Ana	Bristol Street Protected Bike Lanes - Phase V 1st Street to Civic Center Drive	D,C	\$ 1,320,320	\$ 598,273	\$ 1,918,593	Started - D Planned - C
Santa Ana	Warner Avenue Protected Bike Lanes	C	\$ 1,022,116	\$ 313,259	\$ 1,335,375	Started
2019 BCIP Phases Completed		9	\$ 10,245,182	\$ 11,375,623	\$ 21,620,805	
2019 BCIP Phases In Progress <sup>5</sup>		11	\$ 14,289,200	\$ 9,811,922	\$ 25,601,122	
2019 BCIP Total Program <sup>1</sup>		20	\$ 24,534,382	\$ 21,187,545	\$ 47,221,927	

## Notes:

1. Total does not include cancelled projects.
2. Phases/projects completed before this reporting period are included only in the totals. Those completed during this reporting period are shown here, with individual amounts consolidated into the cumulative totals.
3. Total project cost includes \$1,500,000 in non-match agency funds.
4. De-obligated: federal funds removed due to bid protest; proceeding with local funding.
5. Total phases in progress project cost includes \$1,500,000 in non-match agency funds for the City of Brea's OC Loop Brea Gap Closure project.

2021 PMRF <sup>2</sup>						
Agency	Project Title	Phase	Award	Matching Funds <sup>6</sup>	Total Project Cost <sup>7</sup>	Status
Aliso Viejo	Aliso Creek Road Rehabilitation from Enterprise to State Route 73 Project	C	\$ -	\$ -	\$ -	Completed
Anaheim	Knott Avenue Rehabilitation from Ball Road to Orange Avenue Project	C	\$ -	\$ -	\$ -	Completed
Costa Mesa	Fairview Road Improvement Project (from Adams Avenue to Wilson Street)	C	\$ 331,116	\$ -	\$ 1,600,000	Started
Dana Point	Stonehill Drive Slurry Seal Project	C	\$ 200,000	\$ -	\$ 200,000	Started
Irvine	Irvine Center Drive Pavement Rehabilitation	C	\$ -	\$ -	\$ -	Completed
La Habra	Macy Street Rehabilitation Project - PMRF	C	\$ -	\$ -	\$ -	Completed
La Palma	La Palma Avenue Pavement Preservation and Improvements Project	C	\$ -	\$ -	\$ -	Completed
Laguna Beach	Zone 3 Collector Road Improvements	C	\$ -	\$ -	\$ -	Completed
Laguna Hills	Arterial Pavement Rehabilitation Project	C	\$ -	\$ -	\$ -	Completed
Laguna Woods	Pavement Management Project (Westbound El Toro Road between Calle Corta and City Limits)	C	\$ -	\$ -	\$ -	Completed
Santa Ana	Grand Avenue Roadway Rehabilitation from 1st Street to McFadden Avenue	C	\$ 972,882	\$ -	\$ 1,072,882	Stared
Seal Beach	Seal Beach Boulevard at North Gate Road Improvement Project	C	\$ 200,000	\$ -	\$ 275,000	Started
Yorba Linda	La Palma Avenue Improvement Project from west city limit to 1,350 feet west of Old Village Road	C	\$ -	\$ -	\$ -	Completed
2021 PMRF Phases Completed		14	\$ 7,364,828	\$ -	\$ 24,388,780	
2021 PMRF Phases In Progress		13	\$ 1,703,998	\$ -	\$ 3,147,882	
2021 PMRF Total Program <sup>1</sup>		27	\$ 9,068,826	\$ -	\$ 27,536,662	

**Notes:**

1.Total does not include cancelled projects.

2. Phases/projects completed before this reporting period are included only in the totals. Those completed during this reporting period are shown here, with individual amounts consolidated into the cumulative totals.

6. Local match not required for PMRF.

7. Total project costs include non-match agency funds.

2021 EMSD						
Agency	Project Title	Phase	Award	Matching Funds	Total Project Cost	Status
Sally's Fund	Senior Services Assistant	C	\$ 61,350	\$ 20,450	\$ 81,800	Started
2021 EMSD Phases Completed		11	\$ 2,218,482	\$ 343,720	\$ 2,562,202	
2021 EMSD Phases In Progress		1	\$ 61,350	\$ 20,450	\$ 81,800	
2021 EMSD Total Program		12	\$ 2,279,832	\$ 364,170	\$ 2,644,002	

2024 EMSD						
Agency	Project Title	Phase	Allocation	Match	Total Phase Cost	Status
Age Well Senior Services, Inc.	Replacement Vehicles for Age Well Senior Services	C	\$ 989,656	\$ 122,315	\$ 1,111,971	Started
		C	\$ 309,840	\$ 77,460	\$ 387,300	Started
	Operating Assistance for Age Well Senior Services	C	\$ 42,570	\$ 4,730	\$ 47,300	Started
Abrazar, Inc.		C	\$ 878,400	\$ 97,600	\$ 976,000	Started
	OC Equity Mobility Management - Abrazar	C	\$ 19,810	\$ 2,201	\$ 22,011	Started
Huntington Beach	Rider Notifications	C	\$ 46,517	\$ 5,169	\$ 51,686	Started
Irvine		C	\$ 463,983	\$ 51,554	\$ 515,537	Started
	Irvine On Demand - Rides for Older Adults	C	\$ 181,009	\$ 20,112	\$ 201,121	Started
Newport Beach	Vehicle Replacements	C	\$ 217,800	\$ 24,200	\$ 242,000	Started
AbleLight, Inc.	Transportation for People with Developmental Disabilities	C	\$ 254,778	\$ 28,309	\$ 283,087	Started
Southland Integrated Services, Inc.		C	\$ 343,578	\$ 38,175	\$ 381,753	Started
	Transportation Services for Seniors and the Disabled	C	\$ 227,596	\$ 56,900	\$ 284,496	Started
Access California Services		C	\$ 115,769	\$ 12,863	\$ 128,632	Started
		C	\$ 6,874	\$ 764	\$ 7,638	Started
	AccessCal's Access to Transportation Program	C	\$ 600,000	\$ 150,000	\$ 750,000	Started
Korean Community Services, Inc. dba KCS Health Center		C	\$ 534,600	\$ 59,400	\$ 594,000	Started
		C	\$ 3,313	\$ 368	\$ 3,681	Started
	KCS's Senior Mobility & Integrated Healthcare Program	C	\$ 470,112	\$ 117,528	\$ 587,640	Started
Orange County Adult Achievement Center dba My Day Counts	My Day Counts 2025 -2026 Capital Replacement	C	\$ 917,610	\$ 101,957	\$ 1,019,567	Started
Laguna Woods	City of Laguna Woods Senior Mobility Program Augmentation Project	C	\$ 325,000	\$ 81,250	\$ 406,250	Started
Community SeniorServ, Inc. dba Meals on Wheels, Orange County	Enhanced Transportation Initiative	C	\$ 247,467	\$ 27,496	\$ 274,963	Started
SoCal Senior Services, LLC	Healthy Aging Center Laguna Woods	C	\$ 246,048	\$ 61,512	\$ 307,560	Started
Seal Beach	Seal Beach - Service Expansion	C	\$ 100,000	\$ 25,000	\$ 125,000	Started
Alzheimer Family Services Center	Patient Transportation	C	\$ 267,746	\$ 29,750	\$ 297,496	Started
North County Senior Services	Acacia Adult Day Services	C	\$ 276,188	\$ 69,047	\$ 345,235	Started
Costa Mesa	Senior Taxi Program	C	\$ 237,600	\$ 59,400	\$ 297,000	Started
Dayle MacIntosh Center for the Disabled	Mobility Management Professionals Program	C	\$ 300,000	\$ 33,333	\$ 333,333	Started
2024 EMSD Phases Completed		0	\$ -	\$ -	\$ -	
2024 EMSD Phases In Progress		27	\$ 8,623,864	\$ 1,358,393	\$ 9,982,257	
2024 EMSD Total Program		27	\$ 8,623,864	\$ 1,358,393	\$ 9,982,257	

2023 OCCSP - Wave 1						
Agency	Project Title	Phase	Award	Matching Funds	Total Project Cost	Status
Anaheim	Nohl Ranch Open Space Trail	C	\$ 3,359,000	\$ 459,000	\$ 3,818,000	Planned
Brea	Tracks at Brea - Western Extension <sup>8</sup>	C	\$ 1,320,000	\$ 180,000	\$ 5,730,000	Started
Costa Mesa	Adams Avenue Bicycle Facility Project – Harbor Boulevard to Fairview Road	C	\$ 1,760,000	\$ 240,000	\$ 2,000,000	Started
Costa Mesa	Fairview Road Active Transportation Improvements – Adams Avenue to Fair Drive	D,C	\$ 1,935,000	\$ 264,000	\$ 2,199,000	Started - D Planned - C
Costa Mesa	Adams Avenue Active Transportation Project – Multipurpose Trails <sup>8</sup>	C	\$ 4,223,000	\$ 1,677,000	\$ 6,413,000	Planned
Laguna Hills	Paseo De Valencia and Cabot Road Active Transportation Enhancements <sup>8</sup>	E,D,C	\$ 4,998,000	\$ 695,000	\$ 9,020,000	Started - E Started - D Planned - C
Orange	PLAN - Citywide Active Transportation Plan	PLAN	\$ 308,000	\$ 42,000	\$ 350,000	Started
Placentia	Atwood Multi-Use Trail	D,C	\$ 2,753,000	\$ 377,000	\$ 3,130,000	Started - D Planned - C
San Clemente	Complete Streets Along Avenida Calafia	E,D,C	\$ 968,000	\$ 132,000	\$ 1,100,000	Started - E Started - D Planned - C
Yorba Linda	Connect Savi Ranch <sup>8</sup>	E,R,C	\$ 3,428,000	\$ 467,000	\$ 4,645,000	Started - E Planned - R Planned - C
2023 OCCSP W1 Phases Completed		0	\$ -	\$ -	\$ -	
2023 OCCSP W1 Phases In Progress		18	\$ 25,052,000	\$ 4,533,000	\$ 38,405,000	
2023 OCCSP W1 Total Program		18	\$ 25,052,000	\$ 4,533,000	\$ 38,405,000	

**Notes:**

8. Total project costs include non-match agency funds. Project here shows partial full funding in OCCSP; full funding is reflected in the ATP table below for the same project.

2023 OCCSP - Wave 2						
Agency	Project Title	Phase	Award	Matching Funds	Total Project Cost	Status
Buena Park	PLAN - Orangethorpe Avenue Complete Streets Planning Study	PLAN	\$ 308,000	\$ 42,000	\$ 350,000	Started
Fullerton	Harbor Boulevard Complete Streets Improvement Project <sup>8</sup>	E,D,C	\$ 4,854,000	\$ 661,000	\$ 5,868,000	Started - E Started - D Planned - C
Huntington Beach	Banning Avenue Roundabout & Southeast Corridors Complete Streets Improvements	E,D,R,C	\$ 5,000,000	\$ 731,000	\$ 5,731,000	Started - E Started - D Planned - R Planned - C
Irvine	Venta Spur Trail and Jeffrey Road Pedestrian and Bicycle Bridge	C	\$ 5,000,000	\$ 1,000,000	\$ 6,000,000	Planned
Irvine	Harvard Avenue Complete Streets and Safety Improvements	E,D,C	\$ 4,312,000	\$ 588,000	\$ 4,900,000	Started - E Started - D Planned - C

2023 OCCSP - Wave 2 (Continued)						
Agency	Project Title	Phase	Award	Matching Funds	Total Project Cost	Status
Laguna Niguel	South Forbes Road/Oso Creek Trail Active Transportation Enhancements	E,D,C	\$ 3,415,000	\$ 465,000	\$ 3,880,000	Started - E Planned - D Planned - C
Mission Viejo	Mission Viejo Quad Cities Trail	E,D	\$ 4,787,000	\$ 653,000	\$ 5,440,000	Started - E Started - D
Orange	Riverdale Avenue Complete Street Improvements <sup>8</sup>	D,C	\$ 2,573,000	\$ 351,000	\$ 2,999,000	Started - D Planned - C
Tustin	Main Street Enhancement Project	C	\$ 3,172,000	\$ 432,000	\$ 3,604,000	Planned
2023 OCCSP W2 Phases Completed		0	\$ -	\$ -	\$ -	
2023 OCCSP W2 Phases In Progress		20	\$ 33,421,000	\$ 4,923,000	\$ 38,772,000	
2023 OCCSP W2 Total Program		20	\$ 33,421,000	\$ 4,923,000	\$ 38,772,000	

2023 OCCSP - Wave 3						
Agency	Project Title	Phase	Award	Matching Funds	Total Project Cost	Status
Buena Park	PLAN - Stanton Avenue Complete Streets Planning Study	PLAN	\$ 308,000	\$ 42,000	\$ 350,000	Planned
Brea	Laurel Elementary School Safety <sup>8</sup>	C	\$ 590,000	\$ 81,000	\$ 1,024,000	Planned
County of Orange	Los Patrones Parkway Bikeway Widening and Safety Improvements	C	\$ 2,764,000	\$ 1,843,000	\$ 4,607,000	Planned
Huntington Beach	Hamilton Avenue Corridor Complete Streets Improvements	E,D,R,C	\$ 3,971,000	\$ 542,000	\$ 4,513,000	Started - E Started - D Planned - R Planned - C
Laguna Beach	Coast Highway Sidewalk Gap Closures to Achieve Complete Streets (Cardinal Drive to 7th Avenue)	C	\$ 5,000,000	\$ 1,194,000	\$ 6,194,000	Planned
Los Alamitos	Los Alamitos Reimagine Downtown Street & Bicycle Corridor Improvement Project	C	\$ 5,000,000	\$ 2,343,000	\$ 7,343,000	Planned
Orange	Santiago Creek Bike Trail Gap Closure	E,R,C	\$ 4,904,000	\$ 669,000	\$ 5,573,000	Started - E Planned - R Planned - C
Stanton	Orangewood Complete Streets	E,C	\$ 3,268,000	\$ 513,000	\$ 3,781,000	Started - E Planned - C
Yorba Linda	Valley View Safety <sup>8</sup>	E,D,C	\$ 511,000	\$ 70,000	\$ 656,000	Started - E Started - D Planned - C
2023 OCCSP W3 Phases Completed		0	\$ 26,316,000	\$ 7,297,000	\$ 34,041,000	
2023 OCCSP W3 Phases In Progress		17	\$ 52,632,000	\$ 14,594,000	\$ 34,041,000	
2023 OCCSP W3 Total Program		17	\$ 78,948,000	\$ 21,891,000	\$ 68,082,000	

**Notes:**

8. Total project costs include non-match agency funds. Project here shows partial full funding in OCCSP; full funding is reflected in the ATP table below for the same project.

2023 OCCSP - Wave 4						
Agency	Project Title	Phase	Award	Matching Funds	Total Project Cost	Status
Huntington Beach	Magnolia Street Corridor Complete Streets Improvements	E,D,R,C	\$ 4,687,000	\$ 640,000	\$ 5,327,000	Planned - E Planned - D Planned - R Planned - C
2023 OCCSP W3 Phases Completed		0	\$ -	\$ -	\$ -	
2023 OCCSP W4 Phases In Progress		1	\$ 4,687,000	\$ 640,000	\$ 5,327,000	
2023 OCCSP W4 Total Program		1	\$ 4,687,000	\$ 640,000	\$ 5,327,000	

Active Transportation Program - Regional Component - Cycles 1-7 <sup>2</sup>						
Agency	Project Title	Cycle	Total ATP Award	Agency Funds	Total Project Cost	Status
County of Orange	OC Loop Coyote Creek Bikeway (Segments O,P,Q)	3.5	\$ -	\$ -	\$ -	Completed
La Habra	La Habra Union Pacific Rail Bikeway (Walnut Street to Cypress Street) <sup>9</sup>	3.5	\$ 863,000	\$ 112,000	\$ 975,000	Cancelled
Santa Ana	City of Santa Ana - SRTS Davis Elementary ADA	3.5	\$ -	\$ -	\$ -	Completed
Santa Ana	City of Santa Ana - Willits Street Protected Bicycle Lanes	3.5	\$ -	\$ -	\$ -	Completed
Seal Beach	Lampson Avenue Bike Lane Gap Closure Project	3.5	\$ -	\$ -	\$ -	Completed
Santa Ana	Mc Fadden Avenue Protected Bike Lane and Bicycle Boulevard Project	4	\$ -	\$ -	\$ -	Completed
Santa Ana	Standard Avenue Protected Bike Lane and Protected Intersection Project	4	\$ -	\$ -	\$ -	Completed
Brea	Tracks at Brea - Gap Closure <sup>10</sup>	5	\$ -	\$ -	\$ -	Completed
County of Orange	OC Loop Coyote Creek Bikeway (Segment O)	5	\$ 4,644,000	\$ 1,961,000	\$ 6,605,000	Started
Santa Ana	Raitt Street Protected and Buffered Bike Lane	5	\$ 5,499,000	\$ -	\$ 5,499,000	Started
Anaheim	Anaheim Pedestrian Crosswalk Safety Improvements Project	6	\$ 1,112,000	\$ -	\$ 1,112,000	Started
Anaheim	Rio Vista Safe Routes to School Project	6	\$ 1,312,000	\$ -	\$ 1,312,000	Started
Buena Park	Dale / Whitaker Complete Streets Project	6	\$ 4,368,000	\$ 227,000	\$ 4,595,000	Started
Fullerton	Bridging the Gap: Nutwood Avenue Bicycle and Pedestrian Mobility Enhancements	6	\$ 7,140,000	\$ -	\$ 7,140,000	Started
Santa Ana	Jackson Elementary and Diamond Elementary SRTS	6	\$ 8,262,000	\$ -	\$ 8,262,000	Started
Santa Ana	MacArthur Intermediate and Taft Elementary SRTS	6	\$ 4,900,000	\$ -	\$ 4,900,000	Started
Santa Ana	Madison ES Roosevelt-Walker Academy Century HS SRTS	6	\$ 9,990,000	\$ -	\$ 9,990,000	Started
Santa Ana	Memory Lane and Flower Street Bikeway	6	\$ 5,000,000	\$ 1,264,000	\$ 6,264,000	Started
Santa Ana	Mendez Intermediate Advance Learning Santiago Elementary School Sierra Intermediate SRTS	6	\$ 9,987,000	\$ -	\$ 9,987,000	Started
Santa Ana	Santa Ana High School and Heninger Elementary School	6	\$ 8,222,000	\$ -	\$ 8,222,000	Started

**Notes:**

2. Phases/projects completed before this reporting period are included only in the totals. Those completed during this reporting period are shown here, with individual amounts consolidated into the cumulative totals.

9. ATP award for ROW lapsed.

10. Same project listed under 2023 OCCSP Wave 1. Full project cost listed here.

Active Transportation Program - Regional Component - Cycles 1-7 (Continued) <sup>2</sup>						
Agency	Project Title	Cycle	Total ATP Award	Agency Funds	Total Project Cost	Status
Orange	Santiago Creek Bike Trail Gap Closure	7	\$ 2,302,000	\$ 20,618,000	\$ 23,968,000	Planned
Santa Ana	Heroes Elementary School, Carver Elementary School, Willard Intermediate School, Wilson SRTS	7	\$ 2,302,000	\$ 7,694,000	\$ 9,996,000	Planned
ATP Cycles 1-7 Regional Projects Completed			\$ 49,121,000	\$ 20,148,000	\$ 69,269,000	
ATP Cycles 1-7 Regional Projects In Progress			\$ 75,040,000	\$ 31,764,000	\$ 107,852,000	
ATP Cycles 1-7 Regional Projects Total Program			\$ 124,161,000	\$ 51,912,000	\$ 177,121,000	

**Notes:**

2. Phases/projects completed before this reporting period are included only in the totals. Those completed during this reporting period are shown here, with individual amounts consolidated into the cumulative totals.

State Funded OCTA Nominated Local Agency Led Projects						
Agency	Project Title	Program	Award	Agency Funds	Total Project Cost	Status
Fullerton	Transit and Intercity Rail Capital Program (TIRCP) - Direct Current Fast Charging (DCFC) at the Fullerton Transportation Center	TIRCP	\$ 625,000	\$ -	\$ 625,000	Planned
Santa Ana	TIRCP - Bike Lockers at Santa Ana Regional Transportation Center (SARTC)	TIRCP	\$ 2,000,000	\$ -	\$ 2,000,000	Planned
Santa Ana	TIRCP - DCFC at SARTC	TIRCP	\$ 625,000	\$ -	\$ 625,000	Planned
Santa Ana	First Street Multimodal Boulevard Design	REAP 2.0	\$ 4,300,000	\$ -	\$ 4,300,000	Started
Santa Ana	McFadden Avenue Transit Signal Priority and Complete Streets	REAP 2.0	\$ 3,690,000	\$ -	\$ 3,690,000	Started
Completed			\$ 3,357,000	\$ -	\$ 3,357,000	
Started			\$ 7,990,000	\$ -	\$ 7,990,000	
Planned			\$ 3,250,000	\$ -	\$ 3,250,000	
Total			\$ 14,597,000	\$ -	\$ 14,597,000	

Planned - Indicates that the funds for this phase have not been obligated and/or allocated.

Started - Indicates that the fund for this phase have been obligated and/or allocated.

Completed - Indicates that the work related to this phase is complete.

Withdrawn - Indicates that the agency chose to not go forward with obligaiton/allocation.

2012 BCIP - 17 Completed Projects			
	Award	Matching Funds	Total Project Cost
2012 BCIP Total Program <sup>1</sup>	\$ 6,811,200	\$ 1,368,865	\$ 8,180,065
2014 BCIP - 5 Completed Projects			
	Award	Matching Funds	Total Project Cost
2014 BCIP Phases Completed <sup>1</sup>	\$ 1,100,736	\$ 4,111,454	\$ 5,212,190
2014 APM Program - 42 Completed Projects			
	Award	Matching Funds	Total Project Cost
2014 APM Total Program <sup>1</sup>	\$ 19,864,978	\$ 30,958,336	\$ 50,823,314

**Notes:**

1. Total does not include cancelled projects.

**Acronyms**

ADA - Americans with Disabilities Act  
 APM - Arterial Pavement Management  
 ATP - Active Transportation Program  
 BCIP - Bicycle Corridor Improvement Program  
 C - Construction  
 D - Design (includes PS&E)  
 E - Environmental (includes PA&ED)  
 EMSD - Enhanced Mobility for Seniors and Disabled  
 ES - Elementary School  
 HS - High School  
 I-5 - Interstate 5  
 JOST - Jeffrey Open Space Trail

OC - Orange County  
 OCCSP - Orange County Complete Streets Program  
 OCTA - Orange County Transportation Authority  
 PLAN - Plan  
 PMRF - Pavement Management Relief Funding Program  
 REAP 2.0 - Regional Early Action Plan Grants of 2021  
 R - Right-of-way  
 ROW - Right-of-way  
 SRTS - Safe Routes to School  
 W1 - Wave One  
 W2 - Wave Two  
 W3 - Wave Three  
 W4 - Wave Four