




# Interstate 405 Improvement Project Update



# Project Location and Key Features



# Background



- On November 14, 2016, the Orange County Transportation Authority (OCTA) Board of Directors (Board) awarded the design-build contract to OC 405 Partners (OC405)
- On January 31, 2017, OCTA executed the contract with OC405 and issued Notice to Proceed (NTP) No. 1
- On June 26, 2017, the Board approved the Transportation Infrastructure Finance and Innovation Act (TIFIA) loan
- On July 27, 2017, OCTA issued NTP No. 2 to OC405

# Project Update



## General

- Final baseline schedule approved
- Toll lanes system integrator under contract and working in project office
- \$165 million TIFIA loan reimbursement received in April

## Design

- Project design approximately 70 percent complete
- Design anticipated to be fully complete in mid-2019

## Right-of-Way

- 288 properties impacted – on schedule overall
- 248 offers presented
- 188 agreements reached (65 percent of total properties needed)
- 43 resolutions of necessity adopted by the Board



# Construction Update



**Re-striping**



**Placing k-rail**

Southbound work is generally complete, northbound is more than 50 percent complete



# Construction Update



**Clearing and grubbing**




**Temporary asphalt paving**



# Construction Update



**First utility relocation**



**Median concrete barrier removal**



# Construction Update



**McFadden Avenue bridge demolition**



# Roadway Construction Look Ahead



- Continue freeway re-striping
- Continue installation of k-rail on outside of freeway
- Clearing and grubbing (tree and ground cover removal, etc.)
- Temporary paving
- Rough grading
- Concrete and asphalt paving and other roadway activities begin in fall

# Upcoming Bridge Work



## **Slater Avenue** (Fountain Valley)

- Single-stage bridge (closed to traffic)
- Expected to close and be demolished in late September

## **Goldenwest Street** (Westminster)

- Two-stage bridge (open to traffic)
- 60-day settlement fill will be placed in September
- Partial demolition to follow in late November

## **Magnolia Street** (Fountain Valley/ Westminster)

- Two-stage bridge (open to traffic)
- 60-day settlement fill will be placed in September
- Partial demolition to follow in November



# Bridge Construction Map





# Open House Meetings



Please join the Orange County Transportation Authority and the California Department of Transportation to learn about the I-405 freeway construction.

There will be a presentation from 6:30 to 7 pm at each open house. Presentation topics will include a project overview, tentative bridge construction schedule, and an interactive map and Waze app demonstration.

**THURSDAY  
MAY 10, 2018**

6 to 8 pm  
**Westminster Senior Center**  
8200 Westminster Boulevard  
Westminster, CA 92683

**THURSDAY  
MAY 31, 2018**

6 to 8 pm  
**Fountain Valley School District Board Room**  
10055 Slater Avenue  
Fountain Valley, CA 92708

**THURSDAY  
JUNE 7, 2018**

6 to 8 pm  
**Rush Park Auditorium**  
3021 Blume Drive  
Rossmore, CA 90720

**THURSDAY  
MAY 24, 2018**

6 to 8 pm  
**VA Long Beach Facility**  
5901 E. 7th Street  
Bldg 165, The Egg Auditorium  
Long Beach, CA 90822

**TUESDAY  
JUNE 5, 2018**

6 to 8 pm  
**Senior Center in Central Park**  
18041 Goldenwest Street  
Huntington Beach, CA 92648

**THURSDAY  
JUNE 14, 2018**

6 to 8 pm  
**Orange Coast College Student Center**  
2701 Fairview Road  
Costa Mesa, CA 92626



## STAY INFORMED

SIGN-UP TO RECEIVE PROJECT UPDATES AND ALERTS BY VISITING  
[www.octa.net/405improvement](http://www.octa.net/405improvement)

Si prefiere recibir información en español, por favor llame a Evelyn French al (951) 972-2591.

Nếu bạn thích để nhận được thông tin này trong tiếng Việt, xin vui lòng liên hệ với Gia Ly (888) 662-6569.

(888) 400-8994

405project@octa.net

@405improvement

facebook.com/405improvement

@405\_improvement





# Neighborhood Meetings



## NEIGHBORHOOD MEETING MCFADDEN AVENUE BRIDGE CONSTRUCTION

The Orange County Transportation Authority (OCTA) would like to invite you to attend a neighborhood meeting to learn more about the I-405 Improvement Project.

(See reverse side for locations and times)

The 405 Outreach Team will be available to answer questions regarding the upcoming McFadden Avenue bridge construction.

The McFadden Avenue bridge is tentatively scheduled for full demolition in mid- or late August 2018. The bridge will be closed during construction. Construction of the new bridge is anticipated to take approximately 12 months.

*Please be advised that this work may be loud.*

### FOR MORE INFORMATION

PROJECT HELP LINE:	(888) 400-8994
PROJECT EMAIL:	405project@octa.net
WEBSITE:	octa.net/405improvement
FACEBOOK:	facebook.com/405Improvement
TWITTER:	@405Improvement
INSTAGRAM:	@405_Improvement
INTERACTIVE MAP:	octa.net/405map

Bilingual staff or professional interpreters will be available at the meeting.  
Si prefiere recibir información en español, por favor llame a Evelyn French al (951) 972-2501.  
Nếu quý vị muốn nhận được thông tin này bằng tiếng Việt, xin vui lòng liên lạc với cô Lý桂 (888) 662-6569.

### ► COLLEGE PARK MEETING

**When:** Saturday, Aug. 4, 2018  
9 to 10 a.m.

**Where:** College Park  
15422 Vermont St.,  
Westminster, CA 92683

### ► JOHN F. LAND SCHOOL MEETING

**When:** Saturday, Aug. 4, 2018  
11 a.m. to noon

**Where:** John F. Land School  
15151 Temple St.,  
Westminster, CA 92683

