

**OC 405 Partners
Agreement No. C-5-3843
Contract Change Order Log**

Contract Change Order (CCO) No.	Title	Status	Date Executed	Cost
001	Technical Provisions – Execution Version	Approved	06/14/2017	\$0.00
002	Notice to Proceed No. 1 Payment Cap Increase and Substantial Completion Deadline Modifications	Approved	6/21/2017	\$0.00
003	Extra Maintenance Work (Provisional Sum)	Approved	7/28/2017	\$200,000.00
003.1	Amendment to Change Order to Add Additional Funds for Extra Maintenance Work	Approved	10/2/2018	\$1,300,000.00
004	Design-Builder Personnel Changes (Appendices 7 and 23)	Approved	12/20/2017	\$0.00
005	Dispute Review Board (Provisional Sum)	Approved	9/13/2017	\$50,000.00
006	Partnering (Provisional Sum)	Approved	9/13/2017	\$50,000.00
007	Implementation of California Department of Transportation (Caltrans) Guidance on Six-Inch Wide Longitudinal Traffic Lines and Non-Reflective Raised Pavement Markers	Approved	3/15/2018	\$0.00
008	Collection and Disposal of Unknown Hazardous Materials (Provisional Sum)	Approved	9/13/2018	\$100,000.00
009	Repair of Caltrans' Fiber Optic Line	Approved	5/16/2018	\$31,753.69
010	Five Project Funding Identification Signs (Provisional Sum)	Approved	7/2/2018	\$32,644.25
011	Revised Right-of-Way (ROW) Availability Date of Caltrans Parcel No. 102919 Used by Mike Thompson's RV Super Store	Approved	6/28/2018	\$0.00
012	Credit to OCTA for Elimination of the Street Widening Improvements Along Eastbound Edinger Avenue	Approved	9/13/2018	-\$237,982.39

Contract Change Order (CCO) No.	Title	Status	Date Executed	Cost
013	Additional Design and Construction Cost Compensation Related to: City Bridge Width; Construction Changes to Minimize ROW Impacts; Revised Design Concept at Ellis Avenue On-Ramp to Southbound I-405; State Route 73 Overhead Sign Structures; Sendero Apartments Left-Turn Pocket on Magnolia Street; Newland Street Waterline Extension; and Signal Improvements at Ellis Avenue/Bushard Street	Pending		\$8,560,556.00
014	Thrust Blocks for the City of Fountain Valley Water Lines	Approved	10/29/2018	\$88,021.00
015	Slater Bridge Construction Shuttle Services	Approved	12/4/2018	\$175,000.00
016	Construction Zone Speed Reduction	Approved	12/3/2018	\$70,000.00
017	Relocation of Water Lines for the City of Fountain Valley	Approved	3/8/2019	\$800,000.00
018	Enhanced Gawk Screen at Bolsa Chica Road	Approved	1/25/2019	\$56,395.00
019	Brookhurst Street Overhead Sign Location Redesign	Approved	1/25/2019	\$11,484.00
020	Differing Site Conditions - Pavement Thickness at Magnolia	Approved	1/29/2019	\$4,095.00
021	Polymer Fibers in All Concrete Bridge Decks	Approved	3/19/2019	\$1,463,020.00
022	Temporary Construction Easement Reduction at La Quinta	Approved	3/19/2019	\$85,573.00
023	Updated FasTrak Logos (Unilateral)	Approved	2/21/2019	\$20,532.00
024	Express Lanes Channelizers	Approved	3/12/2019	\$122,778.00
025	Stainless Steel Inserts at Fairview Road Overcrossing	Approved	3/12/2019	-\$9,293.00
026	OCTA PlanGrid Software Licenses	Approved	3/28/2019	\$35,994.00
027	Utility Potholing on Milton Avenue	Pending		\$19,819.00
028	Mesa Water District 12-inch Water Line (CN-1127)	Approved	5/7/2019	\$208,600.00
029	Magnolia Loop Ramp CMS Deletion	Pending		-\$74,319.00
030	Motel 6 Sound Wall Elimination	Pending		-\$130,000.00
031	Reduction of Sound Wall 956	Pending		-\$30,000.00

Contract Change Order (CCO) No.	Title	Status	Date Executed	Cost
034	Chevron and Crimson Relocation Assistance	Pending		\$75,000.00
035	Incompatible Specifications - Adjacent to CRCP Pavement	Pending		\$2,900,557.00

Original Contract Price	\$1,217,065,000.00
Contingency Fund	<u>\$98,935,000.00</u>
Total Contract Allotment	\$1,316,000,000.00
Subtotal Approved CCO	\$13,219,170.55
Subtotal Pending CCOs	<u>\$2,761,057.00</u>
Total CCOs	\$15,980,227.55
Proposed Revised Contract Price	\$1,233,045,227.55
Remaining Contingency Fund	\$82,954,772.45