

Walsh Construction Company II, LLC
Agreement No. C-7-1904
Contract Change Order (CCO) Log

CCO No.	Title	Status	Date Executed	Cost	Remarks
1	Demolition, Removals, and Disposal at the Maintenance and Storage Facility (MSF) Property	Approved	6-20-2019	\$199,749	
1.1	Demolition, Removals, and Disposal at the MSF Property Additional Funding	Approved	6-25-2019	\$113,884	
2	Removal and Disposal of Contaminated Materials at the MSF Property	Approved	6-25-2019	\$200,000	
2.1	Removal and Disposal of Contaminated Materials at the MSF Property Additional Funding	Approved	8-15-2019	\$160,000	
3	Removal and Disposal of Contaminated Materials within the Orange County Transit District-Owned Pacific Electric Right-of-Way	Approved	9-12-2019	\$1,600,000	
3.1	Contract Change Order for Removal and Disposal of Contaminated Materials Within the Orange County Transit District-Owned Pacific Electric Right-of-Way and Other Project Areas for the OC Streetcar Project	Approved	2-25-2020	\$7,278,795	
4	Required Work to Address Utility Conflicts	Approved	8-27-2019	\$200,000	
4.1	Required Work to Address Utility Conflicts Additional Funding	Approved	2-25-2020	\$833,300	
4.2	Required Work to Address Utility Conflicts Additional Funding	Pending		\$2,426,000	

Subtotal Executed CCOs	\$10,585,728
Subtotal Pending CCOs	\$2,426,000
TOTAL CCOs	\$13,011,728
ORIGINAL VALUE	\$220,538,649
PROPOSED REVISED VALUE	\$233,550,377