

**Western Air Conditioning Company, Inc.  
Agreement No. C-6-1399  
Contract Change Order Log**

Contract Change Order (CCO) No.	Title	Status	Approved	Cost
1.0	Term extension to 8/5/17 for asbestos testing and abatement for maintenance building roof	Approved	6/20/17	\$16,753.13
2.0	Penalty assessed due to addition of two new (unauthorized) subcontractors	Approved	12/26/17	-\$2,262.00
3.0	Term extension to 9/22/17 due to installation of seven new curb foundations for the heat and ventilation equipment	Pending		\$85,677.85
4.0	Term extension to 10/18/17 for additional asbestos testing and abatement for Garden Grove maintenance building roof	Approved	10/19/17	\$13,433.29
5.0	Term extension to 10/25/17 for additional work to disconnect switch, receptacle extension and installation of ten galvanized steel boxes	Approved	10/19/17	\$10,805.29
6.0	Term extension to 10/30/17 for additional roof repair and asbestos abatement for four roof drain sumps	Approved	11/01/17	\$8,860.00
7.0	Cost offset for roof demolition work performed under CCO No. 1	Approved	12/19/17	-\$3,720.00

Subtotal Approved CCOs	\$43,869.71
Subtotal Pending CCOs	<u>\$85,677.85</u>
TOTAL CCOs	\$129,547.56
ORIGINAL VALUE	\$290,000.00
PROPOSED REVISED VALUE	\$419,547.56