

**Walsh Construction Company II, LLC**  
**Agreement No. C-7-1904**  
**Contract Change Order (CCO) Log**

CCO No.	Title	Status	Date Executed	Cost
1	Maintenance and Storage Facility (MSF) Removals	Approved	6/20/2019	\$199,749.00
1.1	MSF Removals Additional Funding	Approved	6/25/2019	\$113,884.77
1.2	Time Impact Evaluation (TIE) 01 - Schedule Impacts Associated with Change Directive (CD)-001 and CD-003	Approved	6/17/2020	\$0.00
1.3	Schedule Impacts Associated with TIE 01	Approved	10/17/2022	\$2,100,000.00
2	MSF Removal of Additional Hazardous Materials	Approved	6/25/2019	\$200,000.00
2.1	MSF Removal of Additional Hazardous Materials Additional Funding	Approved	8/15/2019	\$160,000.00
3	Removal and Disposal of Contaminated Materials within the Orange County Transit District (OCTD)-Owned Pacific Electric Right-of-Way (PEROW)	Approved	9/12/2019	\$1,600,000.00
3.1	Removal and Disposal of Contaminated Materials Additional Funding	Approved	2/25/2020	\$7,278,795.00
3.2	Removal and Disposal of Contaminated Materials Additional Funding	Approved	10/18/2021	\$1,100,000.00
3.3	Removal and Disposal of Contaminated Materials Additional Funding	Approved	4/18/2023	\$1,500,000.00
4	Work Related to Existing Utility Conflicts	Approved	8/27/2019	\$200,000.00
4.1	Work Related to Existing Utility Conflicts Additional Funding	Approved	2/25/2020	\$833,300.00
4.2	Work Related to Existing Utility Conflicts Additional Funding	Approved	6/9/2020	\$2,426,000.00
4.3	Work Related to Existing Utility Conflicts Additional Funding	Approved	6/21/2021	\$2,000,000.00
4.4	Work Related to Existing Utility Conflicts Additional Funding	Approved	11/19/2021	\$3,500,000.00
5	Tree Trimming and Removal	Approved	6/9/2020	\$129,215.52
5.1	Tree Trimming and Removal Additional Funding	Approved	12/29/2023	\$300,000.00
7	Orange County Sanitation District Specifications Revisions	Approved	6/9/2020	\$82,445.00
8	Orange County Flood Control District Maintenance Path Profile Revisions	Approved	6/9/2020	\$6,055.00
9	MSF Vapor Barrier	Approved	12/22/2020	\$395,717.00
10	112 Tram Rail Ultrasonic Testing	Approved	6/10/2020	\$0
11	GPS Priority Control System	Approved	6/9/2020	\$40,120.00
12	Santa Ana River Bridge (SARB) Precast Girders	Approved	8/27/2020	\$88,877.00
13	Retaining Wall 544 Reinforcing Steel	Approved	9/3/2020	\$2,321.30
14	Retaining Wall 508	Approved	12/14/2020	\$125,341.00
15	Utility Relocations for Overhead Contact System (OCS) Pole Foundations and Traffic Signal Pole Foundations	Approved	6/17/2020	\$195,723.00
16	OCS and Traffic Signal Pole Foundations Hand Excavation and Survey	Approved	6/23/2020	\$198,808.00
16.1	OCS, Traffic Signal, and Streetlight Foundation Hand Excavation, Layout and Survey Additional Funding	Approved	6/26/2020	\$1,400,000.00
16.2	OCS, Traffic Signal, and Streetlight Foundation Hand Excavation, Layout and Survey Additional Funding	Approved	4/15/2021	\$1,400,000.00
16.3	OCS, Traffic Signal, and Streetlight Foundation Hand Excavation, Layout and Survey Additional Funding	Approved	5/1/2023	\$250,000.00
17	Westminster Bridge OCS Diaphragm	Approved	10/30/2020	\$1,682.00
18	Remove Buried Man-Made Objects	Approved	11/23/2020	\$300,000.00
18.1	Remove Buried Man-Made Objects Additional Funding	Approved	10/25/2021	\$300,000.00
18.2	Remove Buried Man-Made Objects Additional Funding	Approved	5/1/2023	\$600,000.00
19	Removal of Boulders	Approved	11/17/2020	\$160,000.00
20	Removal of Chain Link Fence	Approved	3/9/2021	\$7,316.90
21	Changes to Turnout Geometry	Approved	10/5/2020	\$0
22	Railroad Crossing Gate Bells	Approved	10/5/2020	\$0
23	SARB, OCS Pole, and OCS Down Guy Diaphragms	Approved	1/19/2021	\$7,419.00
24	OCS Sectionalization – Siemens Portion	Approved	10/5/2020	\$158,941.01
24.1	OCS Sectionalization Additional Funding	Approved	4/27/2021	\$722,253.92
26	Revisions to Station Color Schedule, Glass, and Pylon	Approved	4/19/2021	\$176,419.84
27	Street Lighting	Approved	11/19/2020	\$12,347.91
28	Schedule Impacts Associated with TIE 04 and 07	Approved	12/8/2020	\$0.00
28.1	Schedule Impacts Associated with TIE 07	Approved	10/17/2022	\$1,300,000.00
28.2	Schedule Impacts Associated with TIE 07	Approved	1/17/2024	\$0.00
28.3	Schedule Impacts Associated with TIE 07	Pending		\$1,425,000.00
29	Revision to MSF, Traction Power Substation (TPSS), and OCS Siemens Portion	Approved	11/19/2020	\$34,216.80
29.1	Revision to MSF, TPSS, and OCS Siemens Portion	Approved	6/22/2023	\$209,947.55
30	SARB Pile, Westminster Bridge, and Demonstration Section Electrical Continuity Testing	Approved	2/1/2021	\$23,928.10
30.1	Electrical Continuity Testing Additional Funding	Approved	3/16/2021	\$320,164.40
31	MSF Building and Southern California Edison (SCE) Design Revisions	Approved	1/17/2022	\$207,367.00
32	Asbestos Survey	Approved	2/1/2021	\$25,000.00
35	No Sunshade for Variable Message Sign	Approved	12/22/2020	\$0.00
37	Station Platform Power	Approved	5/18/2021	\$58,414.15
38	Modify OCS Foundation Schedule	Approved	6/15/2021	\$32,733.04
39	OCS Revisions Based on Field Walks	Approved	6/17/2021	\$28,088.32
39.1	Additional Revisions to OCS Hardware	Approved	6/26/2023	\$180,709.28
40	MSF Remote Yard Gates	Approved	11/3/2021	\$32,307.66
40.1	MSF Remote Yard Gates	Pending		\$62,989.67

CCO No.	Title	Status	Date Executed	Cost
41	Auxiliary Feeder Pullbox Sizes- Segment 3A	Approved	11/23/2021	\$61,041.24
42	Department Acceptance Testing for Gamma-Gamma Logging of Cast-In-Drilled-Hole (CIDH) Piles	Approved	10/22/2021	\$35,138.00
43	End of Life Communication Equipment	Approved	5/3/2021	\$372,136.38
44	Design of Temporary Traffic Signals Segment 2A - Stages 1 and 2	Approved	4/26/2021	\$41,967.00
44.1	Design of Temporary Traffic Signals Segment 3A	Approved	11/24/2021	\$50,813.00
44.2	Design of Temporary Traffic Signals and Video Detections	Approved	10/4/2022	\$907,220.00
45	Thickened Asphalt Concrete (AC) Pavement	Approved	1/19/2021	\$60,000.00
46	MSF Video Servers from Garden Grove Bus Annex to MSF	Approved	10/13/2021	\$40,267.30
47	Archaeological Security and Data Recovery at MSF	Approved	1/19/2021	\$110,000.00
47.1	Archaeological Security and Data Recovery at MSF Additional Funding	Approved	5/8/2023	\$98,000.00
48	Thickened AC Pavement	Approved	4/27/2021	\$1,177,362.00
49	Retaining Wall 501 Encroachment	Approved	6/17/2021	\$181,802.77
50	MSF Street and Yard Utility Conflicts	Approved	5/25/2021	\$200,000.00
51	MSF Yard Light Connection Details	Approved	2/17/2023	\$193,803.00
52	Over Excavation of Unsuitable Soils	Approved	6/21/2021	\$209,500.00
52.1	Over Excavation of Unsuitable Soils Additional Funding	Approved	6/21/2021	\$540,000.00
53	SARB Bridge Decking	Approved	6/17/2021	\$9,002.94
54	Revisions to the Traction and Power Substation Site Plan	Approved	5/18/2022	\$1,200,000.00
55	Bid Item 24 - Earthwork Credit	Approved	5/3/2022	(\$659,666.73)
56	Exploratory Potholing Allowance	Approved	4/26/2001	\$200,000.00
56.1	Exploratory Potholing Allowance	Approved	9/8/2021	\$1,100,000.00
56.2	Exploratory Potholing Allowance	Approved	5/8/2023	\$500,000.00
58	Vehicle Platform Tolerances	Approved	12/6/2021	\$0.00
59	Direct Fixation Fasteners	Approved	6/7/2021	\$0.00
60	Base Contract Utility Credits	Approved	5/25/2021	(\$1,842,680.00)
61	Loop Relocation and Block Out	Approved	10/25/2021	\$80,000.00
62	Backfill of OCS Foundations	Approved	11/8/2021	\$200,000.00
63	Graffiti Removal	Approved	5/18/2021	\$100,000.00
64	SCE Meter Switchgear Engineering and Submittal Costs	Approved	5/18/2021	\$17,618.00
64.1	SCE Meter Switchgear Additional Funding	Approved	10/13/2021	\$191,950.00
64.2	SCE Meter Switchgear Additional Funding	Approved	1/19/2022	\$669,573.00
65	Additional Environmental Soil Investigation on West Santa Ana Boulevard/ Bristol Street Station Stop (Stage 1)	Approved	5/18/2021	\$9,840.60
66	Ground Penetrating Radar Investigation	Approved	9/1/2021	\$208,000.00
67	City of Garden Grove Driveway Standard Update	Approved	11/24/2021	\$20,637.83
68	Ross Intersection Traffic Signal Conduit Installation	Approved	6/7/2021	\$18,000.00
69	Optical Backbone Network System Redundancy	Approved	2/25/2022	\$520,582.00
71	Traffic Signal Interconnect	Approved	4/12/2022	\$208,000.00
71.1	Traffic Signal Interconnect Additional Funding	Approved	5/31/2022	\$500,000.00
72	Cathodic Protection at MSF and Car Wash	Approved	11/30/2023	\$292,746.00
77	Pavement Modification at Street Intersections	Approved	12/28/2021	\$208,000.00
77.1	Pavement Modifications Along Embedded Tracks and Grade Crossings	Approved	5/3/2022	\$400,000.00
77.2	Pavement Modifications Along Embedded Tracks and Grade Crossings	Approved	9/22/2023	\$480,000.00
77.3	Pavement Modifications and Restoration Along Embedded Tracks and Grade Crossings	Pending		\$1,300,000.00
79	MSF Permit Drawings and Revisions	Approved	6/24/2022	\$3,000,000.00
80	Contract Language Modifications Escrow Documents	Approved	4/12/2022	\$0.00
82	Third-Party Utility Work - Southern California Gas: Expose Abandoned Gas Lines	Approved	6/9/2022	\$100,000.00
82.1	Third-Party Utility Work - AT&T	Approved	6/21/2022	\$108,000.00
83	Additional Storage of Four TPSS Units at Factory	Approved	6/21/2022	\$208,000.00
86	OCS Pole Grounding Conduit Routing at PEROW	Approved	5/24/2022	\$200,000.00
86.1	OCS and Platform Grounding Conduit Additional Funding	Approved	4/18/2023	\$300,000.00
88	Traction Power Sub-Station Grounding Revisions	Approved	6/6/2022	\$209,839.49
89	Equipment and Security Upgrades	Approved	6/22/2022	\$2,200,000.00
90	Contract Language Modifications - Electronic Compliance Auditing Tool Disadvantaged Business Enterprise Reporting	Approved	11/17/2022	\$0.00
91	Customer Information Center Enclosure and Component Modifications	Approved	6/20/2022	\$1,650,000.00
92	Changes to Platform SCE Meter Pedestals	Approved	6/28/2023	\$208,613.05
93	Wheel Tiring Pit Modifications	Pending		\$318,486.42
94	Traffic Signal Pole Modifications	Approved	6/22/2022	\$800,000.00
96	Relocate Bumping Posts and Train Signal Cabinet at Harbor Station	Approved	6/22/2022	\$400,000.00
105	Modifications to the Track Slab Detail to Clear Utility Conflicts	Approved	5/18/2023	\$3,500,000.00
108	Traffic Signal and Pedestrian Crossing Equipment Modifications	Pending		\$300,000.00
110	Malcom and Spectrum Utility Concurrent Impacts (Claim 09)	Approved	12/30/2021	\$123,714.20
117	Manual Train Control Override	Approved	4/29/2022	\$208,000.00
117.1	Manual Train Control Override Additional Funding	Approved	6/9/2022	\$700,000.00
118	Added Pedestrian Crossing and Updated City Standard Signage	Pending		\$26,158.00
130	Drainage and Traction Power Underground Conflicts	Approved	10/11/2023	\$138,724.00
131	Impedance Bond Assembly at Embedded Track Slab	Pending		\$82,137.00
133	MSF Western Concrete Masonry Unit Wall Modifications	Approved	1/27/2023	\$208,000.00

CCO No.	Title	Status	Date Executed	Cost
139	Soundwall #2 CIDH Foundation Adjustments	Approved	7/24/2023	\$29,570.95
140	TPSS Additional Rear Doors	Approved	9/28/2023	\$64,275.10
145	Structural Steel Quality Control Inspection and Testing	Approved	5/31/2022	\$350,000.00
146	Train Signal Modifications	Approved	6/14/2022	\$850,000.00
148	Emergency Communication Devices	Approved	2/17/2023	\$195,000.00
150	Fourth Street Extended Work Hours and Public Safety	Approved	9/28/2022	\$500,000.00
150.1	Fourth Street Extended Work Hours and Public Safety Additional Funding	Approved	12/15/2022	\$800,000.00
150.2	Fourth Street Extended Work Hours Additional Funding	Pending		\$250,000.00
157	Traffic Control Allowance Extension (Bid Item 33)	Approved	2/6/2023	\$208,000.00
157.1	Traffic Control Allowance Extension (Bid Item 33)	Approved	9/21/2023	\$300,000.00
158	Station Canopy Glass Price Escalation	Approved	10/17/2022	\$72,607.09
161	Contract Language Modification - Article 9 - Notices	Approved	11/17/2022	\$0.00
164	Station Platform, Parking Lot, and Sasscer Park Lights	Approved	5/18/2023	\$300,000.00
173	Buried OCS Pole Grounding	Pending		\$209,500.00
173.1	Buried OCS Pole Grounding	Pending		\$123,643.00
177	Traffic Signal Plan Revisions: Utilizing Different Anchor Bolt Patterns	Approved	1/27/2023	\$208,000.00
182	Homeless Security and Cleanup	Approved	2/16/2023	\$208,000.00
183	Track Switch Indication Lights	Approved	2/28/2023	\$480,000.00
184	Santa Ana Boulevard Extended Hours	Approved	12/14/2022	\$208,000.00
185	Additional Builder Risk Insurance	Approved	2/8/2023	\$550,000.00
186	MSF Catenary Interlock System	Approved	2/17/2023	\$208,000.00
187	Schedule Impacts Associated with TIE 08	Approved	10/24/2022	\$0.00
187.1	Schedule Impacts Associated with TIE 08	Approved	6/22/2023	\$2,847,000.00
190	Track Bumping Post Modifications	Pending		\$206,920.32
191	Four-Fold and Coiling Doors at the MSF	Approved	6/20/2023	\$300,902.44
193	Embedded Track Transition to Paved Ballasted Track	Pending		\$182,498.67
194	Malcom's Differing Site Condition Impacts for CIDH Pile Installation (Claim 10)	Approved	3/16/2023	\$209,999.00
195	Schedule Impacts Associated with TIE 12	Approved	3/27/2023	\$0.00
195.1	Schedule Impacts Associated with TIE 12	Approved	6/20/2023	\$1,249,403.38
195.2	Schedule Impacts Associated with TIE 12	Pending		\$245,501.00
195.3	Schedule Impacts Associated with TIE 12	Pending		\$535,000.00
196	Shore Power at the MSF	Pending		\$600,000.00
197	OCS Pole and Foundation Revisions	Approved	6/19/2023	\$128,706.34
198	Fourth Street Planter Lighting, Irrigation Wiring, and Power Modifications	Pending		\$420,000.00
199	Improvements at Civic Center Plaza	Approved	3/16/2023	\$208,000.00
200	Infrastructure for Electric Vehicle Charger at SARTC	Approved	8/21/2023	\$25,000.00
201	Intumescent Fireproof Coating on Structural Steel at the MSF	Approved	12/29/2023	\$450,000.00
201.1	Intumescent Fireproof Coating on Structural Steel at the MSF	Pending		\$123,039.00
203	Sidewalk Paver Material and Labor Escalation	Approved	6/19/2023	\$209,730.72
204	MSF Pedestal Track Spacing M1-M2	Approved	12/28/2023	\$20,325.88
206	Track Isolation at end of Embedded Track	Pending		\$93,569.00
207	Sewer Ejector Changes at MSF	Pending		\$208,221.98
210	MSF Extended Work Hours	Approved	1/2/2024	\$209,500.00
211	OCS Pole Re-Raking and Adjustment	Pending		\$208,000.00
212	Restraining Rail Conflicts at M1, M2, M3 and Y1 Tracks	Pending		\$35,426.59
214	SCE Switchgear Breaker Setting and Commissioning	Pending		\$208,986.69
215	Emergency Walkway Track Crossing at Raitt and Fairview Platform	Approved	12/28/2023	\$113,812.10
223	Rail Between M2 and M3 at MSF	Pending		\$181,985.00

Subtotal Executed CCOs	\$67,402,986.54
Subtotal Pending CCOs	\$7,347,062.34
TOTAL CCOs	\$74,750,048.88
ORIGINAL VALUE	\$220,538,649.00
PROPOSED REVISED VALUE	\$295,288,697.88